

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed: 1891 Days

Elapsed Calender Days: 1445 Days

Percent Time: 76.41

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/17/2016

CONYERS

GA 30012-0155

Date Work Began: 07/25/2016

Phone: (770)922-8660

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/20/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,256,187.78

Original Contract Amount \$44,132,138.72

Funds Available \$20,171,929.21

Percent Complete 57.52%

Counties:

Hall

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$3,149,694.47	\$2,876,675.50	\$1,591,243.89	49.48%	\$0.00
122150-	\$45,106,493.31	\$41,249,063.22	\$18,580,685.32	58.81%	\$241,658.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$986,344.62	\$986,344.62	\$0.00
Non-Participating	\$246,586.17	\$246,586.17	\$0.00
Total Earnings	\$1,232,930.79	\$1,232,930.79	\$0.00
Stockpiled Materials	\$325,519.79	\$325,519.79	\$0.00
Gross Earnings	\$1,558,450.58	\$1,558,450.58	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,558,450.58	\$1,558,450.58	
Total Payable:			\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,220,646.22	\$21,027,319.25	\$193,326.97
Non-Participating	\$5,305,161.77	\$5,256,830.03	\$48,331.74
Total Earnings	\$26,525,807.99	\$26,284,149.28	\$241,658.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,525,807.99	\$26,284,149.28	\$241,658.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,525,807.99	\$26,284,149.28	
		Total Payable:	\$241,658.71

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0096	004-0049	EXTRA WORK -	MO	.000	.000		
				15427.000	1.000		
					1.000	\$15,427.00	\$15,427.00
		TRAFFIC CONTROL EXTRA WORK					
Category Amount:						\$15,427.00	\$15,427.00
Category Number: 0010 ALTERNATE 1							
0106	004-0049	EXTRA WORK -	MO	.000	.000		
				3052.000	1.000		
					1.000	\$3,052.00	\$3,052.00
		FIELD ENGINEERS OFFICE TP 3 - EXTRA WORK					
Category Amount:						\$3,052.00	\$3,052.00
Category Number: 0030 ROADWAY							
0142	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	1,270.830		
				30.110	950.330		
					2,221.160	\$28,614.44	\$66,879.13
		GR AGGR BASE CRS, INCL MATL - SA # 17 BEGIN TO STA.205+00					
0143	004-0022	EXTRA WORK -	LS	.000	.000		
				222684.000	.067		
					.067	\$14,919.83	\$14,919.83
		EXTRA WORK - 154 SHIFTS LABOR AND EQUIPMENT - GAB SA # 17					
0145	318-3000	AGGR SURF CRS	TN	3,000.000	12,029.890		
				24.900	145.390		
					12,175.280	\$3,620.21	\$303,164.47
Category Amount:						\$47,154.48	\$384,963.43
Category Number: 0010 ALTERNATE 1							
0200	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	9,526.000	4,613.146		
				46.700	890.479		
					5,503.625	\$41,585.37	\$257,019.29
Category Amount:						\$41,585.37	\$257,019.29

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0210	441-3999	CONCRETE V GUTTER	LF	7,264.000 22.000	4,927.450 14.000 4,941.450	\$308.00	\$108,711.90
0265	615-1000	JACK OR BORE PIPE - STEEL, 0.250 IN THK, 12 IN DIA	LF	210.000 168.960	80.000 80.000 160.000	\$13,516.80	\$27,033.60
0320	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	12,132.000 1.440	14,578.900 540.000 15,118.900	\$777.60	\$21,771.22
0342	670-1060	WATER MAIN, 6 IN ADDING WATER MAIN, 6 IN - SA # 17	LF	.000 40.960	962.000 952.000 1,914.000	\$38,993.92	\$78,397.44
0365	670-4000	FIRE HYDRANT	EA	6.000 4431.460	4.000 1.000 5.000	\$4,431.46	\$22,157.30
0435	441-0303	CONC SPILLWAY, TP 3	EA	7.000 1850.000	1.000 1.000 2.000	\$1,850.00	\$3,700.00
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,652.000 31.400	7,333.800 248.000 7,581.800	\$7,787.20	\$238,068.52
0500	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	166.000 415.000	58.000 12.000 70.000	\$4,980.00	\$29,050.00
0530	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	732.000 50.850	573.900 180.000 753.900	\$9,153.00	\$38,335.82

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0575	668-2100	DROP INLET, GP 1	EA	134.000 2705.000	52.000 1.750 53.750	\$4,733.75	\$145,393.75
0755	163-0232	TEMPORARY GRASSING	AC	73.000 300.000	127.050 2.900 129.950	\$870.00	\$38,985.00
0765	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		4,250.000 21.350	7,674.350 249.000 7,923.350	\$5,316.15	\$169,163.52
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM /SAND BAGS		569.000 328.000	482.250 18.000 500.250	\$5,904.00	\$164,082.00
0775	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF 153+00 RT		18,260.000 17.720	4,761.925 1.500 4,763.425	\$26.58	\$84,407.89
0825	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCE	EA	45.000 794.000	42.750 .750 43.500	\$595.50	\$34,539.00
0835	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		135,285.000 1.250	33,190.500 50.000 33,240.500	\$62.50	\$41,550.63
0890	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		29,640.000 3.000	5,088.500 114.000 5,202.500	\$342.00	\$15,607.50
0900	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1350.000	62.000 3.000 65.000	\$4,050.00	\$87,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0913	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000 29.000	602.500 25.000 627.500	\$725.00	\$18,197.50
		Supplemental Agreement #3 Missing Pay Item					
0915	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 500.000	44.000 2.000 46.000	\$1,000.00	\$23,000.00
0916	167-1500	WATER QUALITY INSPECTIONS	MO	.000 5978.260	.000 1.000 1.000	\$5,978.26	\$5,978.26
		WATER QUALITY INSPECTIONS FOR SA # 17					
0917	004-0049	EXTRA WORK -	MO	.000 6521.740	.000 1.000 1.000	\$6,521.74	\$6,521.74
		SUPERINTENDENT FOR ADDITIONAL MONTH DUE TO SA # 17					
0925	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	135,285.000 2.490	101,731.200 706.500 102,437.700	\$1,759.19	\$255,069.87
0930	163-0240	MULCH	TN	2,750.000 100.000	1,197.288 13.968 1,211.256	\$1,396.80	\$121,125.60
0935	716-2000	EROSION CONTROL MATS, SLOPES	SY	228,084.000 0.790	211,317.058 17,477.380 228,794.438	\$13,807.13	\$180,747.61
0945	700-6910	PERMANENT GRASSING	AC	146.000 1175.000	56.098 3.250 59.348	\$3,818.75	\$69,733.90
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	51.038 4.360 55.398	\$2,834.00	\$36,008.70

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2020

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0051

Pay Period: 05/01/2020
to 05/31/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0975	711-0100	TURF REINFORCING MATTING, TP 1	SY	50,000.000 2.700	18,935.537 1,651.560 20,587.097	\$4,459.21	\$55,585.16
1050	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,158.000 28.250	2,242.100 190.000 2,432.100	\$5,367.50	\$68,706.83
Category Amount:						\$151,366.04	\$2,189,380.26
Category Number: 0010 ALTERNATE 1							
1113	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 52.400	892.600 .000 892.600	\$.00	\$46,772.24
		25MM SP GP 1 OR 2 PAY AT 80%					
1250	310-1101	GR AGGR BASE CRS, INCL MATL	TN	253,551.000 22.500	161,178.540 -950.330 160,228.210	\$-21,382.43	\$3,605,134.73
Category Amount:						\$-21,382.43	\$3,651,906.97
Category Number: 0030 ROADWAY							
3000	500-3200	CLASS B CONCRETE	CY	.000 625.000	.000 7.130 7.130	\$4,456.25	\$4,456.25
		ADD CLASS B CONC					
Category Amount:						\$4,456.25	\$4,456.25
Project Total Amount:						\$241,658.71	\$26,525,807.99