

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed:

1891 Days

Elapsed Calender Days:

1628 Days

Percent Time:

86.09

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

06/14/2016

Date Notice to Proceed:

06/17/2016

CONYERS

GA 30012-0155

Date Work Began:

07/25/2016

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/20/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,319,009.62

Original Contract Amount \$44,132,138.72

Funds Available \$15,983,551.48

Percent Complete 66.25%

Counties:

Hall

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$3,149,694.47	\$2,876,675.50	\$1,112,471.78	64.68%	\$310,652.36
122150-	\$45,169,315.15	\$41,249,063.22	\$14,871,079.70	67.08%	\$546,920.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,369,362.31	\$1,120,840.42	\$248,521.89
Non-Participating	\$342,340.59	\$280,210.12	\$62,130.47
Total Earnings	\$1,711,702.90	\$1,401,050.54	\$310,652.36
Stockpiled Materials	\$325,519.79	\$325,519.79	\$0.00
Gross Earnings	\$2,037,222.69	\$1,726,570.33	\$310,652.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,037,222.69	\$1,726,570.33	

Total Payable: **\$310,652.36**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,238,588.16	\$23,801,051.92	\$437,536.24
Non-Participating	\$6,059,647.29	\$5,950,263.22	\$109,384.07
Total Earnings	\$30,298,235.45	\$29,751,315.14	\$546,920.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,298,235.45	\$29,751,315.14	\$546,920.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,298,235.45	\$29,751,315.14	
Total Payable:			\$546,920.31

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number 121340-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO. 1 - OVER ALLEN CREEK							
0026	500-3002	CLASS AA CONCRETE	CY	.000 882.000	.000 .000 .000	\$0.00	\$0.00
		DEDUCT CLASS AA CONCRETE INCREASE BR NO.1 RT					
0051	511-1000	BAR REINF STEEL	LB	.000 0.750	.000 .000 .000	\$0.00	\$0.00
		EXTRA WORK DEDUCT BAR REINF STEEL BRIDGE NO. 1 RT					
0053	511-1000	BAR REINF STEEL	LB	.000 0.770	.000 12,981.000 12,981.000	\$9,995.37	\$9,995.37
		ADDING BAR REINF ST BR NO 1 RT QNT FOR REMAINDER OF SUB STR					
0075	524-0010	DRILLED CAISSON -	LF	561.000 1205.000	339.020 175.620 514.640	\$211,622.10	\$620,141.20
		54 IN					
0087	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000 53.150	.000 150.000 150.000	\$7,972.50	\$7,972.50
		ADDING STN DUMPED RIP RAP, TP 1, 24 SA # 17					
0090	603-7000	PLASTIC FILTER FABRIC	SY	2,054.000 2.000	662.714 150.000 812.714	\$300.00	\$1,625.43
027	500-3002	CLASS AA CONCRETE	CY	.000 891.240	.000 90.618 90.618	\$80,762.39	\$80,762.39
		CLASS AA CONCRETE PRICE INCREASE BR NO.1 RT SA # 17					
Category Amount:						\$310,652.36	\$720,496.89
Project Total Amount:						\$310,652.36	\$1,711,702.90

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0096	004-0049	EXTRA WORK -	MO	.000	6.000		
				15427.000	1.000		
					7.000	\$15,427.00	\$107,989.00
		TRAFFIC CONTROL EXTRA WORK					
Category Amount:						\$15,427.00	\$107,989.00
Category Number: 0010 ALTERNATE 1							
0106	004-0049	EXTRA WORK -	MO	.000	6.000		
				3052.000	1.000		
					7.000	\$3,052.00	\$21,364.00
		FIELD ENGINEERS OFFICE TP 3 - EXTRA WORK					
Category Amount:						\$3,052.00	\$21,364.00
Category Number: 0030 ROADWAY							
0115	205-0001	UNCLASS EXCAV	CY	783,244.010	555,289.747		
				4.690	60,576.000		
					615,865.747	\$284,101.44	\$2,888,410.35
0142	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	7,476.760		
				30.110	6,531.280		
					14,008.040	\$196,656.84	\$421,782.08
		GR AGGR BASE CRS, INCL MATL - SA # 17 BEGIN TO STA.205+00					
0143	004-0022	EXTRA WORK -	LS	.000	.402		
				222684.000	.067		
					.469	\$14,919.83	\$104,438.80
		EXTRA WORK - 154 SHIFTS LABOR AND EQUIPMENT - GAB SA # 17					
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,652.000	7,745.800		
				31.400	215.000		
					7,960.800	\$6,751.00	\$249,969.12
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	56.000	18.000		
				556.000	3.000		
					21.000	\$1,668.00	\$11,676.00
0530	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	732.000	1,033.900		
				50.850	80.000		
					1,113.900	\$4,068.00	\$56,641.82

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0575	668-2100	DROP INLET, GP 1	EA	134.000 2705.000	57.750 1.500 59.250	\$4,057.50	\$160,271.25
0755	163-0232	TEMPORARY GRASSING	AC	73.000 300.000	140.490 .589 141.079	\$176.70	\$42,323.70
0835	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		135,285.000 1.250	35,974.500 365.000 36,339.500	\$456.25	\$45,424.38
0895	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	117.000 75.000	46.000 .000 46.000	\$.00	\$3,450.00
0900	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1350.000	68.000 .000 68.000	\$.00	\$91,800.00
0916	167-1500	WATER QUALITY INSPECTIONS	MO	.000 5978.260	6.000 1.000 7.000	\$5,978.26	\$41,847.82
		WATER QUALITY INSPECTIONS FOR SA # 17					
0917	004-0049	EXTRA WORK -	MO	.000 6521.740	6.000 1.000 7.000	\$6,521.74	\$45,652.18
		SUPERINTENDENT FOR ADDITIONAL MONTH DUE TO SA # 17					
0925	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	135,285.000 2.490	111,611.950 397.500 112,009.450	\$989.78	\$278,903.53
0930	163-0240	MULCH	TN	2,750.000 100.000	1,264.815 13.039 1,277.854	\$1,303.90	\$127,785.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: wdemore

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0058

Pay Period: 11/01/2020
to 11/30/2020

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0935	716-2000	EROSION CONTROL MATS, SLOPES	SY	228,084.000 0.790	244,393.271 18.173 244,411.444	\$14.36	\$193,085.04
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	62.098 .650 62.748	\$422.50	\$40,786.20
0975	711-0100	TURF REINFORCING MATTING, TP 1	SY	50,000.000 2.700	21,310.657 131.560 21,442.217	\$355.21	\$57,893.99
Category Amount:						\$528,441.31	\$4,862,141.66
Category Number: 0010 ALTERNATE 1							
1113	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 52.400	892.600 .000 892.600	\$0.00	\$46,772.24
		25MM SP GP 1 OR 2 PAY AT 80%					
1114	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 58.950	1,065.680 .000 1,065.680	\$0.00	\$62,821.84
		25MM SP GP1 OR 2 PAY AT 90%					
Category Amount:						\$0.00	\$109,594.08
Project Total Amount:						\$546,920.31	\$30,298,235.45