

Rpt-ID: RCPESPRJ

Georgia

Date: 12/28/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0004

Pay Period: 12/01/2016
to 12/15/2016

Contract Location:

I-20/SR 402 BEGINNING AT US 27/SR 1 AND EXTENDING TO

Time Allowed:

1198 Days

Elapsed Calender Days:

148 Days

Percent Time:

12.35

District: 6

Area: 03

Contractor:

ARCHER WESTERN CONTRACTORS, LLC
2410 PACES FERRY RD.SE, STE.600

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

07/14/2016

Date Notice to Proceed:

07/21/2016

Date Work Began:

09/12/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2019

ATLANTA

GA 30339-1821

Phone: (404)495-8700

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$82,924,958.12

Original Contract Amount \$80,354,843.40

Funds Available \$77,108,605.98

Percent Complete 7.01%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003308	\$82,918,558.12	\$80,348,443.40	\$77,102,205.98	7.01%	\$1,916,498.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/28/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0004

Pay Period: 12/01/2016
to 12/15/2016

Project Number: M003308 I-20/SR 402 - CONCRETE REHAB

Federal State Project Number: CSNHS-M003-00(308)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,234,716.93	\$3,509,868.17	\$1,724,848.76
Non-Participating	\$581,635.21	\$389,985.35	\$191,649.86
Total Earnings	\$5,816,352.14	\$3,899,853.52	\$1,916,498.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,816,352.14	\$3,899,853.52	\$1,916,498.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,816,352.14	\$3,899,853.52	

Total Payable: **\$1,916,498.62**

Rpt-ID: RCPEsprj

Georgia

Date: 12/28/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0004

Pay Period: 12/01/2016
to 12/15/2016

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.290		
				9795500.000	.007		
					.297	\$68,568.50	\$2,909,263.50
		CSNHS-M003-00(308)					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC	HR	4,000.000	428.500		
				50.000	116.250		
					544.750	\$5,812.50	\$27,237.50
Category Number: 0040 ROADWAY							
0040	210-0100	GRADING COMPLETE -	LS	1.000	.027		
				4046000.000	.071		
					.098	\$1,707,266.00	\$2,356,508.00
		CSNHS-M003-00(308)					
0045	310-1101	GR AGGR BASE CRS, INCL MATL	TN	509,622.000	9,699.520		
				6.750	1,988.830		
					11,688.350	\$13,424.60	\$78,896.36
Category Number: 0055 ROADWAY							
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN		116,032.000	360.000		
		L & H LIME		68.400	258.609		
					618.609	\$17,688.86	\$42,312.86
Category Number: 0215 ROADWAY							
0215	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		108,753.000	1,215.000		
		TL & H LIME		64.100	866.700		
					2,081.700	\$55,555.47	\$133,436.97
Category Number: 0220 ROADWAY							
0220	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, G TN		27,626.000	277.500		
		MATL & H LIME		75.000	197.950		
					475.450	\$14,846.25	\$35,658.75
Category Amount:						\$1,883,162.18	\$5,583,313.94
Category Number: 0020 EROSION CONTROL							
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	160,607.000	4,268.250		
				4.000	2,776.500		
					7,044.750	\$11,106.00	\$28,179.00
Category Amount:						\$11,106.00	\$28,179.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/28/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0004

Pay Period: 12/01/2016
to 12/15/2016

Project Number M003308

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0455	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA		768.000	111.000		
		/SAND BAGS		240.000	94.500		
					205.500	\$22,680.00	\$49,320.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-449.560		
					-449.560	\$-449.56	(\$449.56)
		(IN #1)					
Category Amount:						\$22,230.44	\$48,870.44
Project Total Amount:						\$1,916,498.62	\$5,816,352.14