

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: eharris

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0019

Pay Period: 02/01/2018
to 02/25/2018

Contract Location:

I-20/SR 402 BEGINNING AT US 27/SR 1 AND EXTENDING TO

Time Allowed: 1219 Days

Elapsed Calender Days: 585 Days

Percent Time: 47.99

District: 6

Area: 03

Contractor:

ARCHER WESTERN CONTRACTORS, LLC
2410 PACES FERRY RD.SE, STE.600

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 07/14/2016

Date Notice to Proceed: 07/21/2016

ATLANTA GA 30339-1821

Date Work Began: 09/12/2016

Phone: (404)495-8700

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/21/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$83,127,748.12

Original Contract Amount \$80,354,843.40

Funds Available \$64,867,575.15

Percent Complete 21.97%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003308	\$83,121,348.12	\$80,348,443.40	\$64,861,175.15	21.97%	\$1,151,162.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: eharris

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0019

Pay Period: 02/01/2018
to 02/25/2018

Project Number: M003308 I-20/SR 402 - CONCRETE REHAB

Federal State Project Number: CSNHS-M003-00(308)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,434,155.74	\$15,398,109.36	\$1,036,046.38
Non-Participating	\$1,826,017.23	\$1,710,900.97	\$115,116.26
Total Earnings	\$18,260,172.97	\$17,109,010.33	\$1,151,162.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,260,172.97	\$17,109,010.33	\$1,151,162.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,260,172.97	\$17,109,010.33	

Total Payable: **\$1,151,162.64**

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: eharris

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0019

Pay Period: 02/01/2018
to 02/25/2018

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.450		
				9795500.000	.012		
					.462	\$117,546.00	\$4,525,521.00
		CSNHS-M003-00(308)					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		26.000	8.000		
				14350.000	2.000		
					10.000	\$28,700.00	\$143,500.00
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000	3,078.750		
				50.000	208.000		
					3,286.750	\$10,400.00	\$164,337.50
0040	210-0100	GRADING COMPLETE -	LS	1.000	.310		
				4046000.000	.009		
					.319	\$216,414.00	\$7,670,674.00
		CSNHS-M003-00(308)					
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		116,032.000	9,031.579		
				68.400	4,952.130		
					13,983.709	\$338,725.69	\$956,485.70
0180	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	73,920.000	28,251.250		
				24.150	840.000		
					29,091.250	\$20,286.00	\$702,553.69
0195	641-1200	GUARDRAIL, TP W	LF	29,732.000	2,189.000		
				18.000	1,361.000		
					3,550.000	\$24,498.00	\$63,900.00
0200	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	68.000	2.000		
				840.000	1.000		
					3.000	\$840.00	\$2,520.00
0210	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	68.000	1.000		
				2500.000	3.000		
					4.000	\$7,500.00	\$10,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: eharris

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0019

Pay Period: 02/01/2018
to 02/25/2018

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0215	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		108,753.000 64.100	25,434.047 4,354.487 29,788.534	\$279,122.62	\$1,909,445.03
0230	413-0750	TACK COAT	GL	23,046.000 2.100	10,990.000 1,846.000 12,836.000	\$3,876.60	\$26,955.60
Category Amount:						\$1,047,908.91	\$16,175,892.52
Category Number: 0020 EROSION CONTROL							
0265	163-0232	TEMPORARY GRASSING	AC	41.000 516.000	53.325 4.707 58.032	\$2,428.81	\$29,944.51
0270	163-0240	MULCH	TN	7,500.000 170.000	353.832 22.060 375.892	\$3,750.20	\$63,901.64
0320	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 500.000	17.000 1.000 18.000	\$500.00	\$9,000.00
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	160,607.000 4.000	93,889.000 4,681.000 98,570.000	\$18,724.00	\$394,280.00
0365	700-8000	FERTILIZER MIXED GRADE	TN	74.000 675.000	9.080 .925 10.005	\$624.38	\$6,753.38
0400	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		23,050.000 7.500	19,954.500 1,536.000 21,490.500	\$11,520.00	\$161,178.75
Category Amount:						\$37,547.39	\$665,058.28

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: eharris

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0019

Pay Period: 02/01/2018
to 02/25/2018

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0455	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		768.000 240.000	385.748 32.250 417.998	\$7,740.00	\$100,319.52
0495	600-0001	FLOWABLE FILL	CY	265.000 140.000	24.000 32.000 56.000	\$4,480.00	\$7,840.00
0540	158-1000	TRAINING HOURS	HR	8,000.000 0.000	5,835.500 3,193.500 9,029.000	\$0.00	\$0.00
1001	451-1105	PATCHING PCC PAVEMENT	SY	.000 1020.000	16.770 5.837 22.607	\$5,953.74	\$23,059.14
		451-1105 PATCHING PCC PVMT					
1004	004-0012	EXTRA WORK -	EA	.000 375.000	1.000 2.000 3.000	\$750.00	\$1,125.00
		EXTRA WORK - TRAFFIC CONTROL					
2002	004-0022	EXTRA WORK -	LS	.000 33000.000	.000 1.000 1.000	\$33,000.00	\$33,000.00
		EXTRA WORK- DRN STRUCTURE REPAIR					
Category Amount:						\$51,923.74	\$165,343.66
Category Number: 0020 EROSION CONTROL							
5001	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE SLOPE DRAIN		.000 23.560	.000 585.000 585.000	\$13,782.60	\$13,782.60
		163-0520 CONSTR AND REMOVE TEMP PIPE SLOPE DRAIN					
Category Amount:						\$13,782.60	\$13,782.60
Project Total Amount:						\$1,151,162.64	\$18,260,172.97