

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2018

User: c0005764

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0027

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

I-20/SR 402 BEGINNING AT US 27/SR 1 AND EXTENDING TO

Time Allowed: 1219 Days

Elapsed Calender Days: 833 Days

Percent Time: 68.33

District: 6

Area: 03

Contractor:

ARCHER WESTERN CONTRACTORS, LLC
2410 PACES FERRY RD.SE, STE.600

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 07/14/2016

Date Notice to Proceed: 07/21/2016

ATLANTA GA 30339-1821

Date Work Began: 09/12/2016

Phone: (404)495-8700

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/21/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$86,787,740.03

Original Contract Amount \$80,354,843.40

Funds Available \$59,946,051.82

Percent Complete 30.59%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003308	\$86,787,740.03	\$80,354,843.40	\$59,946,051.82	30.93%	\$992,259.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2018

User: c0005764

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0027

Pay Period: 10/01/2018
to 10/31/2018

Project Number: M003308 I-20/SR 402 - CONCRETE REHAB

Federal State Project Number: CSNHS-M003-00(308)

	Total to Date	Prev to Date	This Estimate
Participating	\$23,894,098.47	\$23,001,065.24	\$893,033.23
Non-Participating	\$2,654,899.70	\$2,555,673.78	\$99,225.92
Total Earnings	\$26,548,998.17	\$25,556,739.02	\$992,259.15
Stockpiled Materials	\$292,690.04	\$292,690.04	\$0.00
Gross Earnings	\$26,841,688.21	\$25,849,429.06	\$992,259.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,841,688.21	\$25,849,429.06	

Total Payable: **\$992,259.15**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2018

User: c0005764

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0027

Pay Period: 10/01/2018
to 10/31/2018

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.550		
				9795500.000	.008		
					.558	\$78,364.00	\$5,465,889.00
		CSNHS-M003-00(308)					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000	5,091.900		
				50.000	84.250		
					5,176.150	\$4,212.50	\$258,807.50
0040	210-0100	GRADING COMPLETE -	LS	1.000	.428		
				4046000.000	.012		
					.440	\$288,552.00	\$10,580,240.00
		CSNHS-M003-00(308)					
0045	310-1101	GR AGGR BASE CRS, INCL MATL	TN	509,622.000	85,051.986		
				6.750	23,659.533		
					108,711.519	\$159,701.85	\$733,802.75
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		116,032.000	18,957.599		
				68.400	4,107.070		
					23,064.669	\$280,923.59	\$1,577,623.36
0136	210-0250	UNDERCUT EXCAVATION	CY	.000	337.037		
				7.500	1,452.741		
					1,789.778	\$10,895.56	\$13,423.34
		UNDERCUT EXCAVATION					
0450	642-0300	CABLE TERMINAL (NCHRP 350 TL-3 COMPLIANT EA		24.000	6.000		
				4365.000	1.000		
					7.000	\$4,365.00	\$30,555.00
0480	318-3000	AGGR SURF CRS	TN	500.000	825.080		
				28.700	3,243.880		
					4,068.960	\$93,099.36	\$116,779.15
0490	573-2008	UNDDR PIPE INCL DRAINAGE AGGR, 8 IN	LF	500.000	6,473.200		
				13.900	2,110.000		
					8,583.200	\$29,329.00	\$119,306.48

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2018

User: c0005764

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0027

Pay Period: 10/01/2018
to 10/31/2018

Project Number M003308

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1004	004-0012	EXTRA WORK -	EA	.000	72.000		
				375.000	7.000		
					79.000	\$2,625.00	\$29,625.00
		EXTRA WORK - TRAFFIC CONTROL					
1501	004-0037	EXTRA WORK -	TN	.000	4,932.860		
				151.260	265.710		
					5,198.570	\$40,191.29	\$786,335.70
		004-0037 EXTRA WORK - 2 FT TEMPORARY SHOULDER WIDENING					
Category Amount:						\$992,259.15	\$19,712,387.28
Project Total Amount:						\$992,259.15	\$26,548,998.17