

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: c0005764

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0034

Pay Period: 05/01/2019
to 05/31/2019

Contract Location:

I-20/SR 402 BEGINNING AT US 27/SR 1 AND EXTENDING TO

Time Allowed:

1460 Days

Elapsed Calendar Days:

1045 Days

Percent Time:

71.58

District: 6

Area: 03

Contractor:

ARCHER WESTERN CONTRACTORS, LLC
2410 PACES FERRY RD.SE, STE.600

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

07/14/2016

Date Notice to Proceed:

07/21/2016

Date Work Began:

09/12/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2020

ATLANTA

GA 30339-1821

Phone: (404)495-8700

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$88,895,509.85

Original Contract Amount \$80,354,843.40

Funds Available \$50,047,497.75

Percent Complete 43.37%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003308	\$88,895,509.85	\$80,354,843.40	\$50,047,497.75	43.70%	\$1,966,716.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: c0005764

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0034

Pay Period: 05/01/2019
to 05/31/2019

Project Number: M003308 I-20/SR 402 - CONCRETE REHAB

Federal State Project Number: CSNHS-M003-00(308)

	Total to Date	Prev to Date	This Estimate
Participating	\$34,699,790.00	\$32,610,868.85	\$2,088,921.15
Non-Participating	\$3,855,532.06	\$3,623,429.72	\$232,102.34
Total Earnings	\$38,555,322.06	\$36,234,298.57	\$2,321,023.49
Stockpiled Materials	\$292,690.04	\$646,997.40	(\$354,307.36)
Gross Earnings	\$38,848,012.10	\$36,881,295.97	\$1,966,716.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$38,848,012.10	\$36,881,295.97	

Total Payable: **\$1,966,716.13**

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2019

User: c0005764

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0034

Pay Period: 05/01/2019

to 05/31/2019

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.673		
				9795500.000	.015		
					.688	\$146,932.50	\$6,739,304.00
		CSNHS-M003-00(308)					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000	5,796.150		
				50.000	62.420		
					5,858.570	\$3,121.00	\$292,928.50
0040	210-0100	GRADING COMPLETE -	LS	1.000	.553		
				14046000.000	.014		
					.567	\$336,644.00	\$13,634,082.00
		CSNHS-M003-00(308)					
0045	310-1101	GR AGGR BASE CRS, INCL MATL	TN	509,622.000	150,552.979		
				6.750	16,729.410		
					167,282.389	\$112,923.52	\$1,129,156.13
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		116,032.000	35,209.853		
				68.400	7,112.220		
					42,322.073	\$486,475.85	\$2,894,829.79
0136	210-0250	UNDERCUT EXCAVATION	CY	.000	3,482.925		
				7.500	131.111		
					3,614.036	\$983.33	\$27,105.27
		UNDERCUT EXCAVATION					
0215	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		108,753.000	47,802.107		
				64.100	6,239.000		
					54,041.107	\$399,919.90	\$3,464,034.96
0230	413-0750	TACK COAT	GL	23,046.000	21,477.000		
				2.100	1,180.000		
					22,657.000	\$2,478.00	\$47,579.70

Category Amount:	\$1,489,478.10	\$28,229,020.35
-------------------------	----------------	-----------------

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: c0005764

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0034

Pay Period: 05/01/2019

to 05/31/2019

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0265	163-0232	TEMPORARY GRASSING	AC	41.000 516.000	113.574 5.521 119.095	\$2,848.84	\$61,453.02
0270	163-0240	MULCH	TN	7,500.000 170.000	529.296 15.280 544.576	\$2,597.60	\$92,577.92
0320	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 500.000	30.000 1.000 31.000	\$500.00	\$15,500.00
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	160,607.000 4.000	133,228.500 2,217.000 135,445.500	\$8,868.00	\$541,782.00
0365	700-8000	FERTILIZER MIXED GRADE	TN	74.000 675.000	23.030 1.100 24.130	\$742.50	\$16,287.75
0405	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		20,000.000 3.200	11,491.500 2,037.750 13,529.250	\$6,520.80	\$43,293.60
Category Amount:						\$22,077.74	\$770,894.29
Category Number: 0010 ROADWAY							
0415	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		394,960.000 38.350	56,676.942 16,678.750 73,355.692	\$639,630.06	\$2,813,190.79
0480	318-3000	AGGR SURF CRS	TN	500.000 28.700	11,169.189 237.800 11,406.989	\$6,824.86	\$327,380.58

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2019

User: c0005764

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0034

Pay Period: 05/01/2019
to 05/31/2019

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1004	004-0012	EXTRA WORK -	EA	.000	123.000		
				375.000	3.000		
					126.000	\$1,125.00	\$47,250.00
		EXTRA WORK - TRAFFIC CONTROL					
1501	004-0037	EXTRA WORK -	TN	.000	8,470.740		
				151.260	173.280		
					8,644.020	\$26,210.33	\$1,307,494.47
		004-0037 EXTRA WORK - 2 FT TEMPORARY SHOULDER WIDENING					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	437,044.170		
				1.000	135,677.400		
					572,721.570	\$135,677.40	\$572,721.57
		(IN #1)					
Category Amount:						\$809,467.65	\$5,068,037.41
Project Total Amount:						\$2,321,023.49	\$38,555,322.06