

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2020

User: c0005764

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0058

Pay Period: 09/01/2020
to 09/30/2020

Contract Location:

I-20/SR 402 BEGINNING AT US 27/SR 1 AND EXTENDING TO

Time Allowed:

1611 Days

Elapsed Calender Days:

1533 Days

Percent Time:

95.16

District: 6

Area: 03

Contractor:

ARCHER WESTERN CONTRACTORS, LLC
2410 PACES FERRY RD.SE, STE.600

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

07/14/2016

Date Notice to Proceed:

07/21/2016

Date Work Began:

09/12/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/17/2020

ATLANTA

GA 30339-1821

Phone: (404)495-8700

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$94,910,494.52

Original Contract Amount \$80,354,843.40

Funds Available \$17,041,683.81

Percent Complete 82.03%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003308	\$94,910,494.52	\$80,354,843.40	\$17,041,683.81	82.04%	\$2,376,374.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2020

User: c0005764

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0058

Pay Period: 09/01/2020
to 09/30/2020

Project Number: M003308 I-20/SR 402 - CONCRETE REHAB

Federal State Project Number: CSNHS-M003-00(308)

	Total to Date	Prev to Date	This Estimate
Participating	\$70,068,758.82	\$67,930,021.79	\$2,138,737.03
Non-Participating	\$7,785,417.39	\$7,547,779.95	\$237,637.44
Total Earnings	\$77,854,176.21	\$75,477,801.74	\$2,376,374.47
Stockpiled Materials	\$14,634.50	\$14,634.50	\$0.00
Gross Earnings	\$77,868,810.71	\$75,492,436.24	\$2,376,374.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$77,868,810.71	\$75,492,436.24	

Total Payable: **\$2,376,374.47**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2020

User: c0005764

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0058

Pay Period: 09/01/2020
to 09/30/2020

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000 50.000	7,551.070 27.000 7,578.070	\$1,350.00	\$378,903.50
0026	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME RECYCL AC 12.5MM SP, GP2, BM&HL		.000 81.774	195.810 .000 195.810	\$0.00	\$16,012.17
0027	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY PLN PC CONC PVMT/ CL1C/12 TK		.000 36.971	2,000.000 .000 2,000.000	\$0.00	\$73,942.80
0028	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY PLN PC CONC PVMT/CL1C/12 TK		.000 39.121	2,000.000 .000 2,000.000	\$0.00	\$78,241.80
0040	210-0100	GRADING COMPLETE - CSNHS-M003-00(308)	LS	1.000 4046000.000	.898 .014 .912	\$336,644.00	\$21,929,952.00
0085	431-1000	GRIND CONC PVMT	SY	59,244.000 2.250	73,603.009 133.333 73,736.342	\$300.00	\$165,906.77
0210	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	68.000 2500.000	55.000 1.000 56.000	\$2,500.00	\$140,000.00
0230	413-0750	TACK COAT	GL	23,046.000 2.100	43,563.000 406.000 43,969.000	\$852.60	\$92,334.90

Category Amount:

\$341,646.60

\$22,875,293.94

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2020

User: c0005764

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0058

Pay Period: 09/01/2020
to 09/30/2020

Project Number M003308

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0350	700-6910	PERMANENT GRASSING	AC	82.000 1020.000	41.613 5.255 46.868	\$5,360.10	\$47,805.36
0355	700-7000	AGRICULTURAL LIME	TN	205.000 130.000	.000 .160 .160	\$20.80	\$20.80
0365	700-8000	FERTILIZER MIXED GRADE	TN	74.000 675.000	62.815 .800 63.615	\$540.00	\$42,940.13
Category Amount:						\$5,920.90	\$90,766.29
Category Number: 0030 SIGNING & MARKING							
0385	657-2085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM E), TP PB		27.000 27700.000	5.589 5.416 11.005	\$150,023.20	\$304,838.50
0390	657-4085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLM), TP PB		26.000 18100.000	5.836 5.461 11.297	\$98,844.10	\$204,475.70
0395	657-7085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM OW), TP PB		24.000 27700.000	5.462 5.461 10.923	\$151,269.70	\$302,567.10
0420	654-1003	RAISED PVMT MARKERS TP 3	EA	2,385.000 5.100	1,122.000 356.000 1,478.000	\$1,815.60	\$7,537.80
Category Amount:						\$401,952.60	\$819,419.10
Category Number: 0010 ROADWAY							
0510	641-9912	TEMPORARY GUARDRAIL ANCHORAGE, TP 12	EA	27.000 2425.000	20.000 -1.000 19.000	\$-2,425.00	\$46,075.00

Estimate Summary By Project

Pay Period: 09/01/2020
to 09/30/2020

Project Number M003308

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0550	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	83,740.000	39,546.112		
				7.800	130.078		
					39,676.190	\$1,014.61	\$309,474.28
0555	441-0004	CONC SLOPE PAV, 4 IN	SY	10.000	2,104.765		
				210.000	44.663		
					2,149.428	\$9,379.23	\$451,379.88
0560	999-4800	WEIGH IN-MOTION SYSTEM COMPONENTS REF LS		1.000	.750		
				186328.000	.200		
					.950	\$37,265.60	\$177,011.60
		M003308					
1004	004-0012	EXTRA WORK -	EA	.000	211.000		
				375.000	4.000		
					215.000	\$1,500.00	\$80,625.00
		EXTRA WORK - TRAFFIC CONTROL					
2301	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	.000	90,786.929		
				42.990	23,997.183		
					114,784.112	\$1,031,638.90	\$4,934,568.97
		430-0220 PLN PC CONC PVMT/CL1C/ 12 TK CO#23					
2302	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	23,462.850		
		TL & H LIME		87.280	119.550		
					23,582.400	\$10,434.32	\$2,058,271.87
		402-3121 RECYL AC 25 MM SP,GP1/2,BM&HL CO#23					
2303	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	8,027.620		
		MATL & H LIME		90.860	216.172		
					8,243.792	\$19,641.39	\$749,030.94
		402-3130 RECYL AC 12.5MM SP, GP2, BM&HL CO#23					
2304	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	26,826.800		
		L & H LIME		89.400	4,278.020		
					31,104.820	\$382,454.99	\$2,780,770.91
		402-3190 RECYL AC 19 MM SP, FP 1 OR 2, INC BM&HL CO#23					
2305	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	98,768.200		
				8.260	13,458.670		
					112,226.870	\$111,168.61	\$926,993.95
		310-1101 GR AGGR BASE CRS, INCL MATL CO#23					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2020

User: c0005764

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1600865-0

Estimate Number: 0058

Pay Period: 09/01/2020
to 09/30/2020

Project Number M003308

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,313,045.800		
				1.000	24,781.720		
					1,337,827.520	\$24,781.72	\$1,337,827.52
		(IN #1)					
Category Amount:						\$1,626,854.37	\$13,852,029.92
Project Total Amount:						\$2,376,374.47	\$77,854,176.21