

Estimate Summary By Project

Contract ID: B1CBA1600887-0

Estimate Number: 0018

Pay Period: 09/01/2018

to 12/17/2018

Contract Location:

VARIOUS LOCATIONS IN DISTRICT 6

Time Allowed: 473 **Days**

Elapsed Calender Days: 473 **Days**

Percent Time: 100.00

District: 6

Area: 04

Contractor:

DEANGELO BROTHERS, LLC
100 NORTH CONAHAN DR.

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/15/2016

HAZLETON PA 18201-7355

Date Work Began: 08/17/2016

Phone: (570)459-1112

Date Time Stopped: 09/30/2017

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2017

Surety Co: WESTCHESTER FIRE INSURANCE CO.

Current Contract Amount \$15,942,934.63

Original Contract Amount \$15,734,782.63

Funds Available \$20,303.13

Percent Complete 99.87%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009998	\$15,942,934.62	\$15,734,782.62	\$20,303.12	99.87%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1600887-0

Estimate Number: 0018

Pay Period: 09/01/2018

to 12/17/2018

 Project Number: 0009998 VARIOUS LOCATIONS - STRIPING & PVMK

Federal State Project Number: 0009998

	Total to Date	Prev to Date	This Estimate
Participating	\$14,330,368.39	\$14,330,368.39	\$0.00
Non-Participating	\$1,592,263.11	\$1,592,263.11	\$0.00
Total Earnings	\$15,922,631.50	\$15,922,631.50	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,922,631.50	\$15,922,631.50	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,922,631.50	\$15,922,631.50	

Total Payable: \$0.00