

Estimate Summary By Project

Contract ID: B1CBA1600889-0

Estimate Number: 0006

Pay Period: 09/14/2017 to 09/30/2017

Contract Location: SHARP CURVE TREATMENT AT VARIOUS LOCATIONS IN DISTRICT 3
Time Allowed: 410 Days
Elapsed Calendar Days: 471 Days
Percent Time: 114.88

District: 3 Area: 02

Contractor: DEANGELO BROTHERS, LLC
 100 NORTH CONAHAN DR.
 HAZLETON PA 18201-7355
 Phone: (570)459-1112

Date Let: 04/22/2016
Date Awarded: 04/22/2016
Date Contract Executed: 06/14/2016
Date Notice to Proceed: 06/17/2016
Date Work Began: 03/27/2017
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/31/2017

Escrow Agent:
Surety Co: ARGONAUT INSURANCE COMPANY

Current Contract Amount \$9,245,599.24
Original Contract Amount \$9,245,599.24
Funds Available \$3,385,620.84
Percent Complete 63.85%

Counties: All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009995	\$9,245,599.24	\$9,245,599.24	\$3,385,620.84	63.38%	\$963,854.11

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1600889-0

Estimate Number: 0006

Pay Period: 09/14/2017

to 09/30/2017

Project Number: 0009995 VARIOUS LOCATIONS - STRIPING & PVMK

Federal State Project Number: 0009995

	Total to Date	Prev to Date	This Estimate
Participating	\$5,313,124.28	\$4,434,746.68	\$878,377.60
Non-Participating	\$590,347.12	\$492,749.61	\$97,597.51
Total Earnings	\$5,903,471.40	\$4,927,496.29	\$975,975.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,903,471.40	\$4,927,496.29	\$975,975.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$43,493.00)	(\$31,372.00)	(\$12,121.00)
Total:	\$5,859,978.40	\$4,896,124.29	

Total Payable: \$963,854.11

Estimate Summary By Project

Contract ID: B1CBA1600889-0

Estimate Number: 0006

Pay Period: 09/14/2017
to 09/30/2017

Project Number 0009995

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	419-1000	HIGH FRICTION SURFACE TREATMENT	SY	356,247.467 22.840	200,975.340 39,330.949 240,306.289	\$898,318.88	\$5,488,595.64
1000	150-1000	TRAFFIC CONTROL -	LS	1.000 531892.000	.634 .146 .780	\$77,656.23	\$414,875.76
		0009995					
Category Amount:						\$975,975.11	\$5,903,471.40
Project Total Amount:						\$975,975.11	\$5,903,471.40