

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Contract Location:

SR 13 (BUFORD HWY) BEGIN AT SAWNEE AVE & EXTEND TO

Time Allowed: 1428 Days

Elapsed Calendar Days: 1185 Days

Percent Time: 82.98

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/17/2016

Date Awarded: 06/17/2016

Date Contract Executed: 07/27/2016

Date Notice to Proceed: 08/03/2016

SNELLVILLE GA 30078-0306

Date Work Began: 10/18/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,092,107.42

Original Contract Amount \$16,344,141.33

Funds Available \$4,585,260.52

Percent Complete 73.02%

Counties:

Gwinnett Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132950-	\$17,092,107.42	\$16,344,141.33	\$4,585,260.52	73.17%	\$625,647.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number: 132950- SR 13 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0013-01(063)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,984,127.80	\$9,483,609.95	\$500,517.85
Non-Participating	\$2,496,032.20	\$2,370,902.70	\$125,129.50
Total Earnings	\$12,480,160.00	\$11,854,512.65	\$625,647.35
Stockpiled Materials	\$26,686.90	\$26,686.90	\$0.00
Gross Earnings	\$12,506,846.90	\$11,881,199.55	\$625,647.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,506,846.90	\$11,881,199.55	
		Total Payable:	\$625,647.35

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.911		
				494300.000	.034		
					.945	\$16,806.20	\$467,113.50
		STP00-0013-01(063)					
0008	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	2,000.000	1,068.000		
				23.250	120.000		
					1,188.000	\$2,790.00	\$27,621.00
0020	163-0240	MULCH	TN	100.000	466.374		
				450.000	5.584		
					471.958	\$2,512.80	\$212,381.10
0040	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		220.000	112.250		
				197.000	4.500		
					116.750	\$886.50	\$22,999.75
0045	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000	2,367.500		
				1.850	32.000		
					2,399.500	\$59.20	\$4,439.08
0070	167-1500	WATER QUALITY INSPECTIONS	MO	46.000	36.000		
				6000.000	1.000		
					37.000	\$6,000.00	\$222,000.00
0075	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	28,000.000	19,237.250		
				4.650	723.750		
					19,961.000	\$3,365.44	\$92,818.65
0080	207-0203	FOUND BK FILL MATL, TP II	CY	848.000	804.761		
				58.750	74.747		
					879.508	\$4,391.39	\$51,671.10
0085	210-0100	GRADING COMPLETE -	LS	1.000	.910		
				3345589.000	.020		
					.930	\$66,911.78	\$3,111,397.77
		STP00-0013-01(063)					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	310-1101	GR AGGR BASE CRS, INCL MATL	TN	54,300.000 27.750	42,507.790 5,428.750 47,936.540	\$150,647.81	\$1,330,238.99
0100	318-3000	AGGR SURF CRS	TN	4,200.000 27.750	3,787.820 247.690 4,035.510	\$6,873.40	\$111,985.40
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		22,650.000 58.000	11,089.807 2,242.730 13,332.537	\$130,078.34	\$773,287.15
0125	413-0750	TACK COAT	GL	12,700.000 1.950	5,389.000 357.000 5,746.000	\$696.15	\$11,204.70
0140	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,500.000 39.750	1,191.808 112.000 1,303.808	\$4,452.00	\$51,826.37
0145	441-0104	CONC SIDEWALK, 4 IN	SY	11,800.000 45.000	3,386.404 1,718.694 5,105.098	\$77,341.23	\$229,729.41
0150	441-0108	CONC SIDEWALK, 8 IN	SY	1,400.000 59.750	326.791 73.337 400.128	\$4,381.89	\$23,907.65
0170	441-4020	CONC VALLEY GUTTER, 6 IN	SY	600.000 38.500	209.816 149.778 359.594	\$5,766.45	\$13,844.37
0175	441-4030	CONC VALLEY GUTTER, 8 IN	SY	300.000 48.250	199.449 118.255 317.704	\$5,705.80	\$15,329.22

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	22,200.000 16.250	15,764.860 95.100 15,859.960	\$1,545.38	\$257,724.35
0210	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 241.000	16.492 7.742 24.234	\$1,865.82	\$5,840.39
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,477.000 37.000	10,296.430 206.700 10,503.130	\$7,647.90	\$388,615.81
0230	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,867.000 44.000	808.810 847.700 1,656.510	\$37,298.80	\$72,886.44
0235	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,351.000 57.000	1,264.200 184.200 1,448.400	\$10,499.40	\$82,558.80
0240	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	175.000 78.500	219.600 64.200 283.800	\$5,039.70	\$22,278.30
0290	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,259.000 34.250	1,527.412 308.667 1,836.079	\$10,571.84	\$62,885.71
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,934.000 4.350	2,312.744 308.667 2,621.411	\$1,342.70	\$11,403.14
0320	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	225.000 26.250	.000 228.500 228.500	\$5,998.13	\$5,998.13

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0395	643-0010	FIELD FENCE WOVEN WIRE	LF	610.000 7.700	280.000 341.330 621.330	\$2,628.24	\$4,784.24
0520	668-1100	CATCH BASIN, GP 1	EA	171.000 2840.000	112.000 4.500 116.500	\$12,780.00	\$330,860.00
0530	668-2100	DROP INLET, GP 1	EA	50.000 1610.000	27.000 1.000 28.000	\$1,610.00	\$45,080.00
0540	668-4300	STORM SEWER MANHOLE, TP 1	EA	9.000 1690.000	8.500 .500 9.000	\$845.00	\$15,210.00
0550	700-6910	PERMANENT GRASSING	AC	20.000 856.000	10.785 .557 11.342	\$476.79	\$9,708.75
0555	700-7000	AGRICULTURAL LIME	TN	60.000 171.000	3.000 .200 3.200	\$34.20	\$547.20
0560	700-8000	FERTILIZER MIXED GRADE	TN	20.000 535.000	3.950 .000 3.950	\$0.00	\$2,113.25
0650	643-8010	GATE, CHAIN LINK ZC COAT - 6 FT X 4 FT	EA	1.000 439.000	.000 1.000 1.000	\$439.00	\$439.00
0705	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	200.000 11.000	234.000 11.000 245.000	\$121.00	\$2,695.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2019

User: spanah

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0038

Pay Period: 10/01/2019
to 10/31/2019

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0755	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,550.000 47.000	812.141 321.333 1,133.474	\$15,102.65	\$53,273.28
		-					
0775	441-0300	CONC SPILLWAY, SPCL DES	EA	10.000 1500.000	.000 1.500 1.500	\$2,250.00	\$2,250.00
0780	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	300.000 3.350	162.667 65.278 227.945	\$218.68	\$763.62
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	134,193.840 17,665.740 151,859.580	\$17,665.74	\$151,859.58
		(IN# 1)					
Category Amount:						\$625,647.35	\$8,303,570.20
Project Total Amount:						\$625,647.35	\$12,480,160.00