

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2020

User: spanah

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0045

Pay Period: 05/01/2020
to 05/31/2020

Contract Location:

SR 13 (BUFORD HWY) BEGIN AT SAWNEE AVE & EXTEND TO

Time Allowed:

1441 Days

Elapsed Calendar Days:

1398 Days

Percent Time:

97.02

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

07/27/2016

Date Notice to Proceed:

08/03/2016

Date Work Began:

10/18/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/13/2020

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,092,107.13

Original Contract Amount \$16,344,141.33

Funds Available \$2,563,981.41

Percent Complete 84.84%

Counties:

Gwinnett

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132950-	\$17,092,107.13	\$16,344,141.33	\$2,563,981.41	85.00%	\$159,700.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2020

User: spanah

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0045

Pay Period: 05/01/2020
to 05/31/2020

Project Number: 132950- SR 13 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0013-01(063)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,601,150.83	\$11,473,390.76	\$127,760.07
Non-Participating	\$2,900,287.99	\$2,868,347.96	\$31,940.03
Total Earnings	\$14,501,438.82	\$14,341,738.72	\$159,700.10
Stockpiled Materials	\$26,686.90	\$26,686.90	\$0.00
Gross Earnings	\$14,528,125.72	\$14,368,425.62	\$159,700.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,528,125.72	\$14,368,425.62	

Total Payable: **\$159,700.10**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2020

User: spanah

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0045

Pay Period: 05/01/2020
to 05/31/2020

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	163-0240	MULCH	TN	100.000 450.000	497.737 1.773 499.510	\$797.85	\$224,779.50
0045	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000 1.850	2,910.500 28.000 2,938.500	\$51.80	\$5,436.23
0070	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 6000.000	43.000 1.000 44.000	\$6,000.00	\$264,000.00
0095	310-1101	GR AGGR BASE CRS, INCL MATL	TN	54,300.000 27.750	57,789.760 19.470 57,809.230	\$540.29	\$1,604,206.13
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		22,650.000 58.000	20,453.915 26.302 20,480.217	\$1,525.52	\$1,187,852.59
0145	441-0104	CONC SIDEWALK, 4 IN	SY	11,800.000 45.000	8,160.581 1,221.445 9,382.026	\$54,965.03	\$422,191.17
0150	441-0108	CONC SIDEWALK, 8 IN	SY	1,400.000 59.750	858.330 210.225 1,068.555	\$12,560.94	\$63,846.16
0160	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,700.000 32.750	976.202 1,032.584 2,008.786	\$33,817.13	\$65,787.74
0180	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	22,200.000 16.250	21,690.770 239.100 21,929.870	\$3,885.38	\$356,360.39

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2020

User: spanah

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0045

Pay Period: 05/01/2020
to 05/31/2020

Project Number 132950-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0185	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	16,300.000 16.250	14,360.080 302.400 14,662.480	\$4,914.00	\$238,265.30
0210	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 241.000	72.961 9.706 82.667	\$2,339.15	\$19,922.75
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,477.000 37.000	10,761.630 85.000 10,846.630	\$3,145.00	\$401,325.31
0230	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,867.000 44.000	1,710.610 175.900 1,886.510	\$7,739.60	\$83,006.44
0270	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 676.000	6.000 1.000 7.000	\$676.00	\$4,732.00
0285	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,443.000 24.000	60.500 57.300 117.800	\$1,375.20	\$2,827.20
0290	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,259.000 34.250	2,160.579 30.333 2,190.912	\$1,038.91	\$75,038.74
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,934.000 4.350	2,945.911 30.333 2,976.244	\$131.95	\$12,946.66
0520	668-1100	CATCH BASIN, GP 1	EA	171.000 2840.000	133.500 2.500 136.000	\$7,100.00	\$386,240.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2020

User: spanah

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601213-0

Estimate Number: 0045

Pay Period: 05/01/2020
to 05/31/2020

Project Number 132950-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0525	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	168.000	.000		
				229.000	.000		
					.000	\$.00	\$0.00
0675	999-3155	DRY SWALE EDGE DRAIN	LF	1,875.000	340.500		
				127.000	153.500		
					494.000	\$19,494.50	\$62,738.00
0775	441-0300	CONC SPILLWAY, SPCL DES	EA	10.000	8.500		
				1500.000	.500		
					9.000	\$750.00	\$13,500.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	234,774.290		
				1.000	-3,148.150		
					231,626.140	\$-3,148.15	\$231,626.14
		(IN# 1)					
Category Amount:						\$159,700.10	\$5,726,628.45
Project Total Amount:						\$159,700.10	\$14,501,438.82