

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: 01036990

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0010

Pay Period: 07/01/2017
to 08/03/2017

Contract Location:

US 19/SR 3 N OF THE FL STATE LINE TO S OF SUNSET DR (

Time Allowed: 593 Days

Elapsed Calender Days: 323 Days

Percent Time: 54.47

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 07/22/2016

Date Awarded: 08/05/2016

Date Contract Executed: 09/02/2016

Date Notice to Proceed: 09/15/2016

Date Work Began: 10/02/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,802,875.11

Original Contract Amount \$8,478,452.01

Funds Available \$3,728,887.38

Percent Complete 57.64%

Counties:

Thomas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007126	\$8,802,875.11	\$8,478,452.01	\$3,728,887.38	57.64%	\$387,680.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: 01036990

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0010

Pay Period: 07/01/2017
to 08/03/2017

Project Number: 0007126 US 19/SR 3 - MEDIAN CROSSOVERS

Federal State Project Number: CSSTP-0007-00(126)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,566,589.04	\$4,217,676.61	\$348,912.43
Non-Participating	\$507,398.69	\$468,630.66	\$38,768.03
Total Earnings	\$5,073,987.73	\$4,686,307.27	\$387,680.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,073,987.73	\$4,686,307.27	\$387,680.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,073,987.73	\$4,686,307.27	
		Total Payable:	\$387,680.46

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2017

User: 01036990

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0010

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.761		
				393500.000	.000		
					.761	\$.00	\$299,453.50
		CSSTP-0007-00(126)					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.586		
				1670000.000	.150		
					.736	\$250,500.00	\$1,229,120.00
		CSSTP-0007-00(126)					
0020	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	69,971.000	72,227.102		
				16.000	1,052.100		
					73,279.202	\$16,833.60	\$1,172,467.23
Category Amount:						\$267,333.60	\$2,701,040.73
Category Number: 0400 EROSION CONTROL							
0067	167-1500	WATER QUALITY INSPECTIONS	MO	.000	9.000		
				1540.000	1.000		
					10.000	\$1,540.00	\$15,400.00
Category Amount:						\$1,540.00	\$15,400.00
Category Number: 0200 DRAINAGE							
0070	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	15,242.000	2,450.300		
				43.250	534.600		
					2,984.900	\$23,121.45	\$129,096.93
0080	441-3999	CONCRETE V GUTTER	LF	13,033.000	10,377.000		
				19.000	2,240.000		
					12,617.000	\$42,560.00	\$239,723.00
0125	611-9000	CAPPING MINOR STRUCTURE	EA	37.000	22.000		
				770.000	2.750		
					24.750	\$2,117.50	\$19,057.50
0130	668-2100	DROP INLET, GP 1	EA	83.000	97.500		
				2255.000	1.500		
					99.000	\$3,382.50	\$223,245.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: 01036990

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0010

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 DRAINAGE							
0140	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2255.000	1.500 1.750 3.250	\$3,946.25	\$7,328.75
Category Amount:						\$75,127.70	\$618,451.18
Category Number: 0300 SIGNING AAND PAVEMENT MARKING							
0175	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	82.000 82.500	.000 28.000 28.000	\$2,310.00	\$2,310.00
0185	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	112.000 110.000	16.000 36.000 52.000	\$3,960.00	\$5,720.00
0200	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		168.000 11.000	.000 30.000 30.000	\$330.00	\$330.00
0210	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	9,744.000 4.400	10,737.333 3,426.893 14,164.226	\$15,078.33	\$62,322.59
0215	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	374.000 8.800	91.893 602.667 694.560	\$5,303.47	\$6,112.13
0220	654-1003	RAISED PVMT MARKERS TP 3	EA	4,642.000 4.400	.000 1,658.000 1,658.000	\$7,295.20	\$7,295.20
Category Amount:						\$34,277.00	\$84,089.92
Category Number: 0400 EROSION CONTROL							
0230	163-0240	MULCH	TN	2.000 330.000	24.030 3.597 27.627	\$1,187.01	\$9,116.91

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2017

User: 01036990

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0010

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 EROSION CONTROL							
0245	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		195.000	93.750		
				275.000	1.500		
					95.250	\$412.50	\$26,193.75
0250	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,397.000	2,123.000		
				1.100	600.000		
					2,723.000	\$660.00	\$2,995.30
0270	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	195.000	190.000		
				105.000	32.000		
					222.000	\$3,360.00	\$23,310.00
0275	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	5,397.000	5,204.250		
				4.700	370.000		
					5,574.250	\$1,739.00	\$26,198.98
0280	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,452.000	2,566.500		
				5.800	125.250		
					2,691.750	\$726.45	\$15,612.15
Category Amount:						\$8,084.96	\$103,427.09
Category Number: 0100 ROADWAY							
0325	158-1000	TRAINING HOURS	HR	2,000.000	.000		
				0.800	1,646.500		
					1,646.500	\$1,317.20	\$1,317.20
Category Amount:						\$1,317.20	\$1,317.20
Project Total Amount:						\$387,680.46	\$5,073,987.73