

Estimate Summary By Project

Contract ID: B1CBA1601392-0

Estimate Number: 0007

Pay Period: 10/01/2017

to 10/31/2017

Contract Location:

VARIOUS LOCATIONS ON SR 136 IN GILMER, GORDON, ML

Time Allowed: 302 **Days**

Elapsed Calender Days: 312 **Days**

Percent Time: 103.31

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 07/22/2016

Date Awarded: 08/05/2016

Date Contract Executed: 09/02/2016

Date Notice to Proceed: 09/02/2016

MARIETTA GA 30061-0970

Date Work Began: 03/14/2017

Phone: (770)422-7520

Date Time Stopped: 07/10/2017

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2017

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,886,557.45

Original Contract Amount \$2,607,317.45

Funds Available \$276,571.18

Percent Complete 90.55%

Counties:

Gilmer Gordon Murray

Pickens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005314	\$2,886,557.45	\$2,607,317.45	\$276,571.18	90.42%	\$5,920.75

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1601392-0

Estimate Number: 0007

Pay Period: 10/01/2017

to 10/31/2017

Project Number: M005314 SR 136 - PLMX RESF

Federal State Project Number: M005314

	Total to Date	Prev to Date	This Estimate
Participating	\$2,091,117.01	\$2,086,380.41	\$4,736.60
Non-Participating	\$522,779.26	\$521,595.11	\$1,184.15
Total Earnings	\$2,613,896.27	\$2,607,975.52	\$5,920.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,613,896.27	\$2,607,975.52	\$5,920.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$3,910.00)	(\$3,910.00)	\$0.00
Total:	\$2,609,986.27	\$2,604,065.52	

Total Payable: \$5,920.75

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2017

User: ccumbee

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1601392-0

Estimate Number: 0007

Pay Period: 10/01/2017
to 10/31/2017

Project Number M005314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 211455.410	.972 .028 1.000	\$5,920.75	\$211,455.41
		M005314					
Category Amount:						\$5,920.75	\$211,455.41
Project Total Amount:						\$5,920.75	\$2,613,896.27