

Rpt-ID: RCPESPRJ

Georgia

Date: 03/22/2018

User: dlawrenc

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601532-0

Estimate Number: 0007

Pay Period: 12/01/2017
to 02/28/2018

Contract Location:

US 41/SR 3 AT MOORES MILL RD (CS 253).

Time Allowed: 416 Days

Elapsed Calender Days: 506 Days

Percent Time: 121.63

District: 7

Area: 01

Contractor:

KNIGHT & ASSOCIATES, INC.
P. O. BOX 671496

Date Let: 08/19/2016

Date Awarded: 09/02/2016

Date Contract Executed: 10/05/2016

Date Notice to Proceed: 10/11/2016

MARIETTA GA 30006-0025

Date Work Began: 12/01/2016

Phone: (404)254-3569

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: BANKERS INSURANCE COMPANY

Current Contract Amount \$1,157,033.44

Original Contract Amount \$1,141,653.00

Funds Available \$625,869.13

Percent Complete 47.83%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010420	\$1,157,033.44	\$1,141,653.00	\$625,869.13	45.91%	\$146,996.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/22/2018

User: dlawrenc

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601532-0

Estimate Number: 0007

Pay Period: 12/01/2017
to 02/28/2018

Project Number: 0010420 US 41/SR 3 - INTERSECTION IMPROVMENTS

Federal State Project Number: 0010420

	Total to Date	Prev to Date	This Estimate
Participating	\$442,715.44	\$307,334.30	\$135,381.14
Non-Participating	\$110,678.87	\$76,833.59	\$33,845.28
Total Earnings	\$553,394.31	\$384,167.89	\$169,226.42
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$553,394.31	\$384,167.89	\$169,226.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$22,230.00)	\$0.00	(\$22,230.00)
Total:	\$531,164.31	\$384,167.89	

Total Payable: **\$146,996.42**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/22/2018

User: dlawrenc

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601532-0

Estimate Number: 0007

Pay Period: 12/01/2017
to 02/28/2018

Project Number 0010420

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	210-0100	GRADING COMPLETE -	LS	1.000 150000.000	.600 .200 .800	\$30,000.00	\$120,000.00
		0010420					
0040	150-1000	TRAFFIC CONTROL -	LS	1.000 101000.000	.462 .240 .702	\$24,240.00	\$70,902.00
		0010420					
0045	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	31.000 275.000	.000 30.996 30.996	\$8,523.90	\$8,523.90
0050	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	351.000 55.000	26.298 323.222 349.520	\$17,777.21	\$19,223.60
0085	441-0104	CONC SIDEWALK, 4 IN	SY	840.000 38.000	482.010 128.667 610.677	\$4,889.35	\$23,205.73
Category Amount:						\$85,430.46	\$241,855.23
Category Number: 0020 DRAINAGE							
0100	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16.000 45.000	.000 16.000 16.000	\$720.00	\$720.00
Category Amount:						\$720.00	\$720.00
Category Number: 0030 SIGNAL							
0130	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 94000.000	.000 .500 .500	\$47,000.00	\$47,000.00
		1					
Category Amount:						\$47,000.00	\$47,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/22/2018

User: dlawrenc

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601532-0

Estimate Number: 0007

Pay Period: 12/01/2017
to 02/28/2018

Project Number 0010420

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0210	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE[LF		100.000 5.000	25.000 50.000 75.000	\$250.00	\$375.00
0215	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		254.000 7.000	.000 190.500 190.500	\$1,333.50	\$1,333.50
0220	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		227.000 5.000	.000 100.000 100.000	\$500.00	\$500.00
0225	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,023.000 2.000	500.000 300.000 800.000	\$600.00	\$1,600.00
0240	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		4.000 750.000	.000 1.000 1.000	\$750.00	\$750.00
Category Amount:						\$3,433.50	\$4,558.50
Category Number: 0010 ROADWAY							
0305	310-1101	GR AGGR BASE CRS, INCL MATL TN		1,290.000 26.000	703.760 529.240 1,233.000	\$13,760.24	\$32,058.00
0330	441-0108	CONC SIDEWALK, 8 IN SY		182.000 65.000	40.785 39.111 79.896	\$2,542.22	\$5,193.24
Category Amount:						\$16,302.46	\$37,251.24
Category Number: 0050 TEMPORARY EROSION CONTROL							
0360	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2 EA		1.000 250.000	.000 1.000 1.000	\$250.00	\$250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/22/2018

User: dlawrenc

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601532-0

Estimate Number: 0007

Pay Period: 12/01/2017
to 02/28/2018

Project Number 0010420

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0370	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	2.000 100.000	.000 1.000 1.000	\$100.00	\$100.00
0375	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	318.000 2.000	.000 315.000 315.000	\$630.00	\$630.00
Category Amount:						\$980.00	\$980.00
Category Number: 0080 UTILITY RELOCATION							
0435	670-5620	WATER SERVICE LINE, 3/4 IN	LF	48.000 45.000	.000 48.000 48.000	\$2,160.00	\$2,160.00
0470	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	4.000 600.000	1.000 1.000 2.000	\$600.00	\$1,200.00
0475	670-7000	STEEL CASING - 16 IN	LF	10.000 300.000	.000 10.000 10.000	\$3,000.00	\$3,000.00
0485	670-9910	REMOVE EXIST WATER VALVE, INCL BOX	EA	1.000 600.000	.000 1.000 1.000	\$600.00	\$600.00
Category Amount:						\$6,360.00	\$6,960.00
Category Number: 0010 ROADWAY							
0555	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	3.000 3000.000	.000 3.000 3.000	\$9,000.00	\$9,000.00
Category Amount:						\$9,000.00	\$9,000.00
Project Total Amount:						\$169,226.42	\$553,394.31