

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01041890

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1601590-0

Estimate Number: 0002

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

TIPPETTVILLE RD (CR 198) OVER TEN MILE CREEK TRIBUT

Time Allowed: 334 Days

Elapsed Calender Days: 150 Days

Percent Time: 44.91

District: 3

Area: 03

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 10/21/2016

Date Awarded: 11/04/2016

Date Contract Executed: 11/21/2016

Date Notice to Proceed: 12/02/2016

ALBANY GA 31703-0157

Date Work Began: 03/01/2017

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$881,387.17

Original Contract Amount \$875,739.68

Funds Available \$173,808.03

Percent Complete 80.28%

Counties:

Pulaski

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
331890-	\$881,387.17	\$875,739.68	\$173,808.03	80.28%	\$296,759.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01041890

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1601590-0

Estimate Number: 0002

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 331890- TIPPETTVILLE RD (CR 198) - BRIDGE RECON

Federal State Project Number: BRSLB-1736-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$566,063.32	\$328,656.01	\$237,407.31
Non-Participating	\$141,515.82	\$82,164.00	\$59,351.82
Total Earnings	\$707,579.14	\$410,820.01	\$296,759.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$707,579.14	\$410,820.01	\$296,759.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$707,579.14	\$410,820.01	

Total Payable: **\$296,759.13**

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2017

User: 01041890

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1601590-0

Estimate Number: 0002

Pay Period: 04/01/2017
to 04/30/2017

Project Number 331890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				20000.000	.466		
					.716	\$9,320.00	\$14,320.00
		BRS LB-1736-00(004)					
Category Amount:						\$9,320.00	\$14,320.00
Category Number: 0020 EROSION CONTROL							
0040	167-1500	WATER QUALITY INSPECTIONS	MO	10.000	1.000		
				1500.000	-1.000		
					.000	\$-1,500.00	\$0.00
Category Amount:						\$-1,500.00	\$0.00
Category Number: 0010 ROADWAY							
0095	433-1000	REINF CONC APPROACH SLAB	SY	215.000	.000		
				200.000	213.333		
					213.333	\$42,666.60	\$42,666.60
Category Amount:						\$42,666.60	\$42,666.60
Category Number: 0030 BRIDGE NO. 1 - OVER TEN MILE CREEK TRIBUTARY							
0120	500-3101	CLASS A CONCRETE	CY	45.000	34.850		
				1100.000	6.350		
					41.200	\$6,985.00	\$45,320.00
0130	511-1000	BAR REINF STEEL	LB	7,070.000	2,482.000		
				0.950	4,100.000		
					6,582.000	\$3,895.00	\$6,252.90
0145	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	606.000	284.028		
				90.000	253.119		
					537.147	\$22,780.71	\$48,343.23
0155	603-7000	PLASTIC FILTER FABRIC	SY	606.000	284.028		
				5.000	253.119		
					537.147	\$1,265.60	\$2,685.74

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01041890

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1601590-0

Estimate Number: 0002

Pay Period: 04/01/2017
to 04/30/2017

Project Number 331890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER TEN MILE CREEK TRIBUTARY							
0255	500-2100	CONCRETE BARRIER	LF	197.000 80.000	.000 197.000 197.000	\$15,760.00	\$15,760.00
0260	507-1021	PSC CORED SLAB BEAMS, 21 IN, BR NO - 1	LF	1,077.000 180.000	.000 1,075.479 1,075.479	\$193,586.22	\$193,586.22
0265	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
Category Amount:						\$246,272.53	\$313,948.09
Project Total Amount:						\$296,759.13	\$707,579.14