

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: 01056206

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0007

Pay Period: 09/02/2017
to 10/02/2017

Contract Location:

COLERAIN RD (CR 90) W OF I-95/S405/ E OF KINGS BAY RD

Time Allowed: 1037 Days

Elapsed Calender Days: 278 Days

Percent Time: 26.81

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let: 10/21/2016

Date Awarded: 11/04/2016

Date Contract Executed: 12/16/2016

Date Notice to Proceed: 12/29/2016

ATLANTA GA 30333

Date Work Began: 02/23/2017

Phone: (912)265-6410

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,802,196.88

Original Contract Amount \$41,834,620.29

Funds Available \$38,825,894.16

Percent Complete 8.83%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007414	\$42,794,996.88	\$41,827,420.29	\$38,818,694.16	9.29%	\$307,677.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: 01056206

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0007

Pay Period: 09/02/2017
to 10/02/2017

Project Number: 0007414 CR 90 (COLERAIN RD) - WIDENING & RECONSTR

Federal State Project Number: CSSTP-0007-00(414)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,025,061.37	\$2,909,455.12	\$115,606.25
Non-Participating	\$756,265.35	\$727,363.79	\$28,901.56
Total Earnings	\$3,781,326.72	\$3,636,818.91	\$144,507.81
Stockpiled Materials	\$194,976.00	\$31,806.00	\$163,170.00
Gross Earnings	\$3,976,302.72	\$3,668,624.91	\$307,677.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,976,302.72	\$3,668,624.91	

Total Payable: **\$307,677.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: 01056206

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0007

Pay Period: 09/02/2017
to 10/02/2017

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0003	150-1000	TRAFFIC CONTROL -	LS	1.000	.328		
				1910964.000	.008		
					.336	\$15,287.71	\$642,083.90
		CSSTP-0007-00(414)					
0029	210-0100	GRADING COMPLETE -	LS	1.000	.285		
				6769266.000	.011		
					.296	\$74,461.93	\$2,003,702.74
		CSSTP-0007-00(414)					
1028	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,450.000	200.000		
				0.800	1,340.000		
					1,540.000	\$1,072.00	\$1,232.00
1058	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	7.000		
				507.610	1.000		
					8.000	\$507.61	\$4,060.88
1083	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	36,900.000	30,300.750		
				3.350	5,283.750		
					35,584.500	\$17,700.56	\$119,208.08
1088	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	9,000.000	5,317.000		
				2.000	989.000		
					6,306.000	\$1,978.00	\$12,612.00
Category Amount:						\$111,007.81	\$2,782,899.60
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/CR 140 (ST. MARY'S RD)							
1143	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				1550000.000	.020		
					.020	\$31,000.00	\$31,000.00
		1					
1158	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,331.000	975.100		
				340.000	.000		
					975.100	\$0.00	\$331,534.00
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: 01056206

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0007

Pay Period: 09/02/2017
to 10/02/2017

Project Number 0007414

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0050 BRIDGE NO. 1 - OVER I-95/CR 140 (ST. MARY'S RD)					
1168	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				250000.000	.010		
					.010	\$2,500.00	\$2,500.00
		1					
Category Amount:						\$33,500.00	\$365,034.00
Project Total Amount:						\$144,507.81	\$3,781,326.72