

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

COLERAIN RD (CR 90) W OF I-95/S405/ E OF KINGS BAY RD

Time Allowed: 1037 Days

Elapsed Calender Days: 549 Days

Percent Time: 52.94

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let: 10/21/2016

Date Awarded: 11/04/2016

Date Contract Executed: 12/16/2016

Date Notice to Proceed: 12/29/2016

ATLANTA GA 30333

Date Work Began: 02/23/2017

Phone: (912)265-6410

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,802,196.88

Original Contract Amount \$41,834,620.29

Funds Available \$31,932,017.63

Percent Complete 24.97%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007414	\$42,802,196.88	\$41,834,620.29	\$31,932,017.62	25.40%	\$751,096.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0007414 CR 90 (COLERAIN RD) - WIDENING & RECONSTR

Federal State Project Number: CSSTP-0007-00(414)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,549,130.71	\$7,948,253.60	\$600,877.11
Non-Participating	\$2,137,282.83	\$1,987,063.54	\$150,219.29
Total Earnings	\$10,686,413.54	\$9,935,317.14	\$751,096.40
Stockpiled Materials	\$183,765.72	\$183,765.72	\$0.00
Gross Earnings	\$10,870,179.26	\$10,119,082.86	\$751,096.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,870,179.26	\$10,119,082.86	

Total Payable: **\$751,096.40**

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0003	150-1000	TRAFFIC CONTROL -	LS	1.000	.466		
				1910964.000	.020		
					.486	\$38,219.28	\$928,728.50
		CSSTP-0007-00(414)					
0020	207-0203	FOUND BKFILL MATL, TP II	CY	6,664.000	439.779		
				61.670	16.593		
					456.372	\$1,023.29	\$28,144.46
0029	210-0100	GRADING COMPLETE -	LS	1.000	.638		
				6769266.000	.025		
					.663	\$169,231.65	\$4,488,023.36
		CSSTP-0007-00(414)					
0194	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	29,000.000	10,928.700		
				27.180	722.000		
					11,650.700	\$19,623.96	\$316,666.03
0204	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,300.000	1,311.000		
				36.210	253.200		
					1,564.200	\$9,168.37	\$56,639.68
0219	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	1,400.000	258.000		
				85.710	168.000		
					426.000	\$14,399.28	\$36,512.46
0239	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	830.000	281.000		
				26.400	155.300		
					436.300	\$4,099.92	\$11,518.32
0289	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	4.000	.000		
				371.330	2.000		
					2.000	\$742.66	\$742.66
0299	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	37.000	23.000		
				710.730	1.000		
					24.000	\$710.73	\$17,057.52

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0314	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	1.000 2198.210	.000 1.000 1.000	\$2,198.21	\$2,198.21
0354	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE 8T		1.000 1564.640	.000 1.000 1.000	\$1,564.64	\$1,564.64
0359	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE 9T		1.000 2153.740	.000 1.000 1.000	\$2,153.74	\$2,153.74
0364	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE 10T		1.000 1227.690	.000 1.000 1.000	\$1,227.69	\$1,227.69
0694	668-1100	CATCH BASIN, GP 1	EA	330.000 2795.060	131.000 7.000 138.000	\$19,565.42	\$385,718.28
0704	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	67.000 217.870	4.500 24.400 28.900	\$5,316.03	\$6,296.44
0709	668-1200	CATCH BASIN, GP 2	EA	7.000 3735.370	1.000 2.000 3.000	\$7,470.74	\$11,206.11
0714	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	19.000 260.130	.000 7.200 7.200	\$1,872.94	\$1,872.94
0749	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		17.000 244.970	.000 2.100 2.100	\$514.44	\$514.44

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0973	163-0232	TEMPORARY GRASSING	AC	158.000 800.000	61.455 13.250 74.705	\$10,600.00	\$59,764.00
1028	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		18,450.000 0.800	4,780.000 690.000 5,470.000	\$552.00	\$4,376.00
1058	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 507.610	15.000 1.000 16.000	\$507.61	\$8,121.76
1083	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	36,900.000 3.350	61,219.500 606.000 61,825.500	\$2,030.10	\$207,115.43
1093	700-6910	PERMANENT GRASSING	AC	79.000 1450.000	.000 5.344 5.344	\$7,748.80	\$7,748.80
Category Amount:						\$320,541.50	\$6,583,911.47
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/CR 140 (ST. MARY'S RD)							
1143	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1550000.000	.095 .100 .195	\$155,000.00	\$302,250.00
	1						
1168	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 250000.000	.100 .120 .220	\$30,000.00	\$55,000.00
	1						
Category Amount:						\$185,000.00	\$357,250.00
Category Number: 0030 ROADWAY							
1278	670-1120	WATER MAIN, 12 IN	LF	2,750.000 27.480	.000 1,805.000 1,805.000	\$49,601.40	\$49,601.40

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 ROADWAY					
1283	670-2120	GATE VALVE, 12 IN	EA	5.000 2131.640	.000 4.000 4.000	\$8,526.56	\$8,526.56
1288	670-4000	FIRE HYDRANT	EA	6.000 3258.410	.000 4.000 4.000	\$13,033.64	\$13,033.64
Category Amount:						\$71,161.60	\$71,161.60
Category Number:		0060 CITY OF KINGSLAND					
1358	615-1000	JACK OR BORE PIPE -	LF	1,060.000 128.700	690.000 220.000 910.000	\$28,314.00	\$117,117.00
		STEEL, 0.250 IN THK, 12 IN DIA					
1433	670-1120	WATER MAIN, 12 IN	LF	12,258.000 29.590	9,466.000 2,705.000 12,171.000	\$80,040.95	\$360,139.89
		, PVC					
1443	670-2060	GATE VALVE, 6 IN	EA	29.000 1419.250	17.000 3.000 20.000	\$4,257.75	\$28,385.00
1453	670-2120	GATE VALVE, 12 IN	EA	6.000 2131.640	7.000 3.000 10.000	\$6,394.92	\$21,316.40
1478	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		10.000 6256.480	5.000 2.000 7.000	\$12,512.96	\$43,795.36
1483	670-4000	FIRE HYDRANT	EA	27.000 3258.410	14.000 3.000 17.000	\$9,775.23	\$55,392.97
Category Amount:						\$141,295.81	\$626,146.62

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: cbrannen

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0016

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007414

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 ROADWAY					
1723	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	20,820.000	.000		
				14.780	2,239.343		
					2,239.343	\$33,097.49	\$33,097.49
					Category Amount:	\$33,097.49	\$33,097.49
					Project Total Amount:	\$751,096.40	\$10,686,413.54