

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Contract Location:

COLERAIN RD (CR 90) W OF I-95/S405/ E OF KINGS BAY RD

Time Allowed: 1088 Days

Elapsed Calender Days: 945 Days

Percent Time: 86.86

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let: 10/21/2016

Date Awarded: 11/04/2016

Date Contract Executed: 12/16/2016

Date Notice to Proceed: 12/29/2016

ATLANTA GA 30333

Date Work Began: 02/23/2017

Phone: (912)265-6410

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/21/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,802,196.88

Original Contract Amount \$41,834,620.29

Funds Available \$22,159,579.83

Percent Complete 47.58%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007414	\$42,802,196.88	\$41,834,620.29	\$22,159,579.82	48.23%	\$991,655.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 0007414 CR 90 (COLERAIN RD) - WIDENING & RECONSTR

Federal State Project Number: CSSTP-0007-00(414)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,291,673.11	\$15,498,348.99	\$793,324.12
Non-Participating	\$4,072,918.41	\$3,874,587.37	\$198,331.04
Total Earnings	\$20,364,591.52	\$19,372,936.36	\$991,655.16
Stockpiled Materials	\$278,025.54	\$278,025.54	\$0.00
Gross Earnings	\$20,642,617.06	\$19,650,961.90	\$991,655.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,642,617.06	\$19,650,961.90	

Total Payable: **\$991,655.16**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0003	150-1000	TRAFFIC CONTROL -	LS	1.000	.691		
				1910964.000	.018		
					.709	\$34,397.35	\$1,354,873.48
		CSSTP-0007-00(414)					
0004	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	40.000		
				25.380	225.000		
					265.000	\$5,710.50	\$6,725.70
0029	210-0100	GRADING COMPLETE -	LS	1.000	.838		
				6769266.000	.020		
					.858	\$135,385.32	\$5,808,030.23
		CSSTP-0007-00(414)					
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,570.000	1,270.640		
				104.840	706.805		
					1,977.445	\$74,101.44	\$207,315.33
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		36,500.000	14,287.420		
				87.320	387.340		
					14,674.760	\$33,822.53	\$1,281,400.04
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		24,000.000	973.080		
				94.280	17.530		
					990.610	\$1,652.73	\$93,394.71
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		29,500.000	13,056.570		
				90.080	491.470		
					13,548.040	\$44,271.62	\$1,220,407.44
0055	413-0750	TACK COAT	GL	31,900.000	9,008.000		
				3.680	722.000		
					9,730.000	\$2,656.96	\$35,806.40
0134	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,800.000	18,511.957		
				18.740	3,654.590		
					22,166.547	\$68,487.02	\$415,401.09

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019

to 07/31/2019

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0162	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		1,270.000 900.000	183.950 193.000 376.950	\$173,700.00	\$339,255.00
0163	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		250.000 1100.000	34.800 51.420 86.220	\$56,562.00	\$94,842.00
0194	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	29,000.000 27.180	18,337.900 496.750 18,834.650	\$13,501.67	\$511,925.79
0204	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,300.000 36.210	3,373.030 24.000 3,397.030	\$869.04	\$123,006.46
0244	550-2420	SIDE DRAIN PIPE, 42 IN, H 1-10	LF	270.000 47.310	.000 48.000 48.000	\$2,270.88	\$2,270.88
0269	550-3442	SAFETY END SECTION 42 IN, SIDE DRAIN, 4:1 S EA		2.000 2505.370	.000 2.000 2.000	\$5,010.74	\$5,010.74
0299	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	37.000 710.730	31.000 1.000 32.000	\$710.73	\$22,743.36
0304	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	9.000 802.880	5.000 1.000 6.000	\$802.88	\$4,817.28
0694	668-1100	CATCH BASIN, GP 1	EA	330.000 2795.060	233.000 4.000 237.000	\$11,180.24	\$662,429.22

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0704	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	67.000 217.870	56.100 3.500 59.600	\$762.55	\$12,985.05
0744	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 2374.300	6.000 1.000 7.000	\$2,374.30	\$16,620.10
0754	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		26.000 172.090	17.800 7.900 25.700	\$1,359.51	\$4,422.71
1058	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 507.610	28.000 1.000 29.000	\$507.61	\$14,720.69
Category Amount:						\$670,097.62	\$12,238,403.70
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/CR 140 (ST. MARY'S RD)							
1123	207-0203	FOUND BKFILL MATL, TP II	CY	67.000 25.000	26.889 13.444 40.333	\$336.10	\$1,008.33
1128	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	551.000 35.000	253.867 155.253 409.120	\$5,433.86	\$14,319.20
1148	500-3002	CLASS AA CONCRETE	CY	543.000 1200.000	233.300 31.500 264.800	\$37,800.00	\$317,760.00
1163	511-1000	BAR REINF STEEL	LB	101,385.000 0.900	51,146.000 3,000.000 54,146.000	\$2,700.00	\$48,731.40

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/CR 140 (ST. MARY'S RD)							
1178	520-2218	PILING, PSC, 18 IN SQ	LF	3,190.000 90.000	1,376.000 540.400 1,916.400	\$48,636.00	\$172,476.00
1180	002-0018	REDUCTION OF PAY FOR - 18 PSC PILE CUT OFF	LF	.000 67.500	.000 59.600 59.600	\$4,023.00	\$4,023.00
Category Amount:						\$98,928.96	\$558,317.93
Category Number: 0030 ROADWAY							
1298	670-7000	STEEL CASING - 18 IN	LF	200.000 135.300	186.000 96.230 282.230	\$13,019.92	\$38,185.72
Category Amount:						\$13,019.92	\$38,185.72
Category Number: 0060 CITY OF KINGSLAND							
1343	610-6575	REM HYDRANT	EA	14.000 306.270	6.000 2.000 8.000	\$612.54	\$2,450.16
1353	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	1.000 277.500	.000 1.000 1.000	\$277.50	\$277.50
Category Amount:						\$890.04	\$2,727.66
Category Number: 0020 GRADED AGGREGATE BASE COURSE - ALT 2							
1503	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	187,600.000 17.480	67,315.964 10,947.073 78,263.037	\$191,354.84	\$1,368,037.89
Category Amount:						\$191,354.84	\$1,368,037.89

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: cbrannen

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0030

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007414

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 ROADWAY							
1723	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	20,820.000	11,019.676		
				14.780	96.800		
					11,116.476	\$1,430.70	\$164,301.52
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	217,790.490		
				1.000	15,933.080		
					233,723.570	\$15,933.08	\$233,723.57
		(IN #1)					
Category Amount:						\$17,363.78	\$398,025.09
Project Total Amount:						\$991,655.16	\$20,364,591.52