

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

I-16/SR 404 BEGIN AT I-75/SR 401 & EXTEND TO COLISEUM

Time Allowed:

1576 Days

Elapsed Calender Days:

177 Days

Percent Time:

11.23

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/20/2017

Date Awarded:

01/20/2017

Date Contract Executed:

02/22/2017

Date Notice to Proceed:

03/08/2017

Date Work Began:

04/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$62,943,256.07

Original Contract Amount \$62,680,353.49

Funds Available \$59,016,254.66

Percent Complete 6.24%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311000-	\$62,943,256.06	\$62,680,353.48	\$59,016,254.65	6.24%	\$1,118,507.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 311000- I-16/SR 404 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHIM0-0016-01(092)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,141,601.14	\$2,246,795.13	\$894,806.01
Non-Participating	\$785,400.27	\$561,698.76	\$223,701.51
Total Earnings	\$3,927,001.41	\$2,808,493.89	\$1,118,507.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,927,001.41	\$2,808,493.89	\$1,118,507.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,927,001.41	\$2,808,493.89	

Total Payable: **\$1,118,507.52**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.283		
				383558.760	.012		
		NHIM0-0016-01(092)			.295	\$4,602.71	\$113,149.83
0025	210-0100	GRADING COMPLETE -	LS	1.000	.110		
				2849088.510	.040		
		NHIM0-0016-01(092)			.150	\$513,963.54	\$1,927,363.28
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,940.000	3,938.890		
				33.710	1,079.990		
					5,018.880	\$36,406.46	\$169,186.44
Category Amount:						\$554,972.71	\$2,209,699.55
Category Number: 0020 DRAINAGE							
0208	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,000.000	401.350		
				56.930	112.600		
					513.950	\$6,410.32	\$29,259.17
Category Amount:						\$6,410.32	\$29,259.17
Category Number: 0220 BRIDGE 11B							
0692	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,525.000	288.852		
				32.370	294.148		
					583.000	\$9,521.57	\$18,871.71
0712	500-3002	CLASS AA CONCRETE	CY	1,932.000	220.910		
				787.120	161.084		
					381.994	\$126,792.44	\$300,675.12
0727	511-1000	BAR REINF STEEL	LB	345,827.000	40,687.000		
				0.800	36,609.000		
					77,296.000	\$29,287.20	\$61,836.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0220 BRIDGE 11B							
0742	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	11,410.000 67.210	2,190.387 2,103.196 4,293.583	\$141,355.80	\$288,571.71
Category Amount:						\$306,957.01	\$669,955.34
Category Number: 0240 BRIDGE 18							
0837	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	484.000 32.300	.000 203.370 203.370	\$6,568.85	\$6,568.85
0862	500-3002	CLASS AA CONCRETE	CY	308.000 787.120	.000 145.100 145.100	\$114,211.11	\$114,211.11
0877	511-1000	BAR REINF STEEL	LB	57,798.000 0.800	.000 23,138.000 23,138.000	\$18,510.40	\$18,510.40
0892	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	962.000 67.210	.000 240.719 240.719	\$16,178.72	\$16,178.72
Category Amount:						\$155,469.08	\$155,469.08
Category Number: 0030 EROSION CONTROL							
0932	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,800.000 2.950	27,822.750 516.750 28,339.500	\$1,524.41	\$83,601.53
0937	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,900.000 0.550	196.000 420.000 616.000	\$231.00	\$338.80
0967	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000 500.000	.000 2.000 2.000	\$1,000.00	\$1,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0972	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	2.000 3.000 5.000	\$600.00	\$1,000.00
Category Amount:						\$3,355.41	\$85,940.33
Category Number: 0220 BRIDGE 11B							
1272	207-0203	FOUND BKFILL MATL, TP II	CY	255.000 99.270	.000 39.407 39.407	\$3,911.93	\$3,911.93
Category Amount:						\$3,911.93	\$3,911.93
Category Number: 0010 ROADWAY							
1772	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		10.000 12250.000	5.000 2.000 7.000	\$24,500.00	\$85,750.00
1777	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000 65.000	177.250 39.000 216.250	\$2,535.00	\$14,056.25
1867	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	13,300.000 26.630	5,025.000 1,798.500 6,823.500	\$47,894.06	\$181,709.81
1972	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,500.000 5.000	.000 332.000 332.000	\$1,660.00	\$1,660.00
Category Amount:						\$76,589.06	\$283,176.06
Category Number: 0030 EROSION CONTROL							
2067	163-0300	CONSTRUCTION EXIT	EA	6.000 2872.980	.750 .750 1.500	\$2,154.74	\$4,309.47

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2017

User: bnash

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
2072	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		128.000 619.990	.000 9.750 9.750	\$6,044.90	\$6,044.90
2087	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	2,500.000 6.850	.000 37.000 37.000	\$253.45	\$253.45
Category Amount:						\$8,453.09	\$10,607.82
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN# 1)	*\$*	.000 1.000	1,566.240 2,388.910 3,955.150	\$2,388.91	\$3,955.15
Category Amount:						\$2,388.91	\$3,955.15
Project Total Amount:						\$1,118,507.52	\$3,927,001.41