

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Contract Location:

I-16/SR 404 BEGIN AT I-75/SR 401 & EXTEND TO COLISEUM

Time Allowed:

1576 Days

Elapsed Calender Days:

480 Days

Percent Time:

30.46

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/20/2017

Date Awarded:

01/20/2017

Date Contract Executed:

02/22/2017

Date Notice to Proceed:

03/08/2017

Date Work Began:

04/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$64,938,117.16

Original Contract Amount \$62,680,353.49

Funds Available \$46,368,376.78

Percent Complete 23.54%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311000-	\$64,938,117.15	\$62,680,353.48	\$46,368,376.77	28.60%	\$1,163,923.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number: 311000- I-16/SR 404 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHIM0-0016-01(092)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,226,584.94	\$11,295,446.40	\$931,138.54
Non-Participating	\$3,056,646.07	\$2,823,861.47	\$232,784.60
Total Earnings	\$15,283,231.01	\$14,119,307.87	\$1,163,923.14
Stockpiled Materials	\$3,286,509.37	\$3,286,509.37	\$0.00
Gross Earnings	\$18,569,740.38	\$17,405,817.24	\$1,163,923.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,569,740.38	\$17,405,817.24	

Total Payable: **\$1,163,923.14**

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.488		
				383558.760	.030		
		NHIM0-0016-01(092)			.518	\$11,506.76	\$198,683.44
0025	210-0100	GRADING COMPLETE -	LS	1.000	.305		
				2849088.510	.020		
		NHIM0-0016-01(092)			.325	\$256,981.77	\$4,175,953.77
Category Amount:						\$268,488.53	\$4,374,637.21
Category Number: 0020 DRAINAGE							
0198	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	15.000	14.710		
				873.000	5.830		
					20.540	\$5,089.59	\$17,931.42
0213	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,100.000	151.200		
				71.630	452.400		
					603.600	\$32,405.41	\$43,235.87
0223	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	818.000	225.200		
				103.060	108.800		
					334.000	\$11,212.93	\$34,422.04
0262	668-1100	CATCH BASIN, GP 1	EA	20.000	1.500		
				2941.000	.500		
					2.000	\$1,470.50	\$5,882.00
0272	668-2100	DROP INLET, GP 1	EA	50.000	10.000		
				2476.000	1.000		
					11.000	\$2,476.00	\$27,236.00
Category Amount:						\$52,654.43	\$128,707.33
Category Number: 0030 EROSION CONTROL							
0932	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,800.000	31,263.000		
				2.950	826.500		
					32,089.500	\$2,438.18	\$94,664.03

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0937	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,900.000	4,062.000		
				0.550	356.000		
					4,418.000	\$195.80	\$2,429.90
0972	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	14.000		
				200.000	1.000		
					15.000	\$200.00	\$3,000.00
0977	163-0240	MULCH	TN	310.000	454.750		
				250.000	66.543		
					521.293	\$16,635.75	\$130,323.25
Category Amount:						\$19,469.73	\$230,417.18
Category Number: 0080 WALL NO. 37							
1017	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	122.000	.000		
				37.770	173.000		
		37			173.000	\$6,534.21	\$6,534.21
1022	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,921.000	.000		
				37.770	7,048.000		
		37			7,048.000	\$266,202.96	\$266,202.96
Category Amount:						\$272,737.17	\$272,737.17
Category Number: 0160 WALL NO. 55							
1197	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,352.000	.000		
				40.580	690.000		
		55			690.000	\$28,000.20	\$28,000.20
1202	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,559.000	.000		
				40.580	2,005.000		
		55			2,005.000	\$81,362.90	\$81,362.90

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0160 WALL NO. 55							
1207	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	14,567.000	.000		
				40.580	4,852.000		
					4,852.000	\$196,894.16	\$196,894.16
		55					
Category Amount:						\$306,257.26	\$306,257.26
Category Number: 0010 ROADWAY							
1267	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	300.000	37.400		
				58.970	56.700		
					94.100	\$3,343.60	\$5,549.08
1282	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	110.000	7.000		
				100.230	16.000		
					23.000	\$1,603.68	\$2,305.29
1302	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	4.000	3.000		
				641.600	1.000		
					4.000	\$641.60	\$2,566.40
1397	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	.500		
				2483.000	.250		
					.750	\$620.75	\$1,862.25
1777	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000	445.750		
				65.000	12.000		
					457.750	\$780.00	\$29,753.75
1962	207-0203	FOUND BKFILL MATL, TP II	CY	55.000	158.106		
				87.570	10.593		
					168.699	\$927.63	\$14,772.97
Category Amount:						\$7,917.26	\$56,809.74

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
1997	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	310.000 54.380	209.334 21.333 230.667	\$1,160.09	\$12,543.67
Category Amount:						\$1,160.09	\$12,543.67
Category Number: 0010 ROADWAY							
2002	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	600.000 74.510	.000 44.444 44.444	\$3,311.52	\$3,311.52
Category Amount:						\$3,311.52	\$3,311.52
Category Number: 0020 DRAINAGE							
2007	603-7000	PLASTIC FILTER FABRIC	SY	1,100.000 6.570	232.445 161.777 394.222	\$1,062.87	\$2,590.04
Category Amount:						\$1,062.87	\$2,590.04
Category Number: 0030 EROSION CONTROL							
2037	603-2012	STN DUMPED RIP RAP, TP 1, 12 IN	SY	170.000 55.140	23.111 140.444 163.555	\$7,744.08	\$9,018.42
2067	163-0300	CONSTRUCTION EXIT	EA	6.000 2872.980	1.500 .750 2.250	\$2,154.74	\$6,464.21
2082	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		135.000 175.000	33.750 2.250 36.000	\$393.75	\$6,300.00
Category Amount:						\$10,292.57	\$21,782.63

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018
to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0280 WATER & SEWER							
2107	600-0001	FLOWABLE FILL	CY	804.000 243.320	.000 10.031 10.031	\$2,440.74	\$2,440.74
2117	660-0012	SAN SEWER PIPE, 12 IN, PVC	LF	1,188.000 95.000	427.250 -28.500 398.750	\$-2,707.50	\$37,881.25
2162	668-3300	SAN SEWER MANHOLE, TP 1	EA	24.000 3500.000	7.000 7.000 14.000	\$24,500.00	\$49,000.00
2167	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		14.000 450.000	5.000 1.250 6.250	\$562.50	\$2,812.50
2172	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		127.000 500.000	40.163 48.663 88.826	\$24,331.50	\$44,413.00
2202	670-1160	WATER MAIN, 16 IN	LF	1,730.000 200.000	38.000 440.000 478.000	\$88,000.00	\$95,600.00
2227	610-1725	REM SAN SEWER PIPE, 8 IN	LF	821.000 20.000	.000 782.750 782.750	\$15,655.00	\$15,655.00
2247	610-6625	REM MANHOLE	EA	12.000 1900.000	2.000 4.000 6.000	\$7,600.00	\$11,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: 01044262

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0016

Pay Period: 06/26/2018

to 06/30/2018

Project Number 311000-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0280	WATER & SEWER				
2262	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	779.000	.000		
				75.000	772.250		
					772.250	\$57,918.75	\$57,918.75
Category Amount:						\$218,300.99	\$317,121.24
	Category Number:	0020	DRAINAGE				
2417	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	120.000	72.500		
				70.960	32.000		
					104.500	\$2,270.72	\$7,415.32
Category Amount:						\$2,270.72	\$7,415.32
Project Total Amount:						\$1,163,923.14	\$15,283,231.01