

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Contract Location:

I-16/SR 404 BEGIN AT I-75/SR 401 & EXTEND TO COLISEUM

Time Allowed:

1576 Days

Elapsed Calender Days:

876 Days

Percent Time:

55.58

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/20/2017

Date Awarded:

01/20/2017

Date Contract Executed:

02/22/2017

Date Notice to Proceed:

03/08/2017

Date Work Began:

04/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$66,697,791.09

Original Contract Amount \$62,680,353.49

Funds Available \$30,046,355.85

Percent Complete 50.48%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311000-	\$66,697,791.08	\$62,680,353.48	\$30,046,355.83	54.95%	\$1,553,980.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number: 311000- I-16/SR 404 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHIM0-0016-01(092)

	Total to Date	Prev to Date	This Estimate
Participating	\$26,936,953.91	\$25,564,736.59	\$1,372,217.32
Non-Participating	\$6,734,238.12	\$6,391,183.81	\$343,054.31
Total Earnings	\$33,671,192.03	\$31,955,920.40	\$1,715,271.63
Stockpiled Materials	\$2,980,243.22	\$3,141,534.23	(\$161,291.01)
Gross Earnings	\$36,651,435.25	\$35,097,454.63	\$1,553,980.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$36,651,435.25	\$35,097,454.63	

Total Payable: **\$1,553,980.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019

to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.756		
				383558.760	.020		
		NHIM0-0016-01(092)			.776	\$7,671.18	\$297,641.60
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,940.000	16,888.810		
				33.710	426.670		
					17,315.480	\$14,383.05	\$583,704.83
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,400.000	2,562.210		
				73.880	2,324.410		
					4,886.620	\$171,727.41	\$361,023.49
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,850.000	1,016.320		
				86.470	2,039.830		
					3,056.150	\$176,384.10	\$264,265.29
0050	413-0750	TACK COAT	GL	7,790.000	990.000		
				1.590	550.000		
					1,540.000	\$874.50	\$2,448.60
Category Amount:						\$371,040.24	\$1,509,083.81
Category Number: 0020 DRAINAGE							
0272	668-2100	DROP INLET, GP 1	EA	50.000	26.000		
				2476.000	1.000		
					27.000	\$2,476.00	\$66,852.00
Category Amount:						\$2,476.00	\$66,852.00
Category Number: 0060 BRIDGES							
0477	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.080		
				2009882.000	.073		
		3			.153	\$146,721.39	\$307,511.95
0487	500-3002	CLASS AA CONCRETE	CY	620.000	246.330		
				787.120	-2.149		
					244.181	\$-1,691.52	\$192,199.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019

to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
0507	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.080		
				310900.000	.073		
					.153	\$22,695.70	\$47,567.70
	3						
Category Amount:						\$167,725.57	\$547,279.40
Category Number: 0220 BRIDGE 11B							
0702	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.437		
				2527334.680	.077		
					.514	\$194,604.77	\$1,299,050.03
	11B						
0732	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.437		
				814126.000	.077		
					.514	\$62,687.70	\$418,460.76
	11B						
Category Amount:						\$257,292.47	\$1,717,510.79
Category Number: 0230 BRIDGE 17A							
0772	207-0203	FOUND BKFILL MATL, TP II	CY	32.000	67.278		
				99.270	4.634		
					71.912	\$460.02	\$7,138.70
0777	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	271.000	310.019		
				32.370	11.667		
					321.686	\$377.66	\$10,412.98
Category Amount:						\$837.68	\$17,551.68
Category Number: 0060 BRIDGES							
0787	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.030		
				390492.390	.030		
					.060	\$11,714.77	\$23,429.54
	17A						
Category Amount:						\$11,714.77	\$23,429.54

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0230 BRIDGE 17A							
0802	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		2,405.000	1,448.394		
				200.890	955.922		
					2,404.316	\$192,035.17	\$483,003.04
		17A					
Category Amount:						\$192,035.17	\$483,003.04
Category Number: 0060 BRIDGES							
0812	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.030		
				95673.960	.030		
					.060	\$2,870.22	\$5,740.44
		17A					
Category Amount:						\$2,870.22	\$5,740.44
Category Number: 0030 EROSION CONTROL							
0932	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,800.000	34,414.250		
				2.950	442.500		
					34,856.750	\$1,305.38	\$102,827.41
0937	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,900.000	14,338.000		
				0.550	1,521.000		
					15,859.000	\$836.55	\$8,722.45
0942	716-2000	EROSION CONTROL MATS, SLOPES	SY	16,600.000	3,188.944		
				0.800	1,088.889		
					4,277.833	\$871.11	\$3,422.27
0947	700-6910	PERMANENT GRASSING	AC	10.000	4.924		
				1000.000	.471		
					5.395	\$471.00	\$5,395.00
0952	700-7000	AGRICULTURAL LIME	TN	30.000	4.800		
				175.000	.680		
					5.480	\$119.00	\$959.00
0957	700-8000	FERTILIZER MIXED GRADE	TN	9.000	2.978		
				500.000	.160		
					3.138	\$80.00	\$1,569.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0972	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	27.000 1.000 28.000	\$200.00	\$5,600.00
0977	163-0240	MULCH	TN	310.000 250.000	721.833 9.506 731.339	\$2,376.50	\$182,834.75
Category Amount:						\$6,259.54	\$311,329.88
Category Number: 0100 WALL NO. 38II							
1067	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 38II	SF	10,768.000 35.190	9,505.800 1,095.000 10,600.800	\$38,533.05	\$373,042.15
Category Amount:						\$38,533.05	\$373,042.15
Category Number: 0110 WALL NO. 48							
1087	207-0203	FOUND BKFill MATL, TP II	CY	92.000 73.780	.000 15.556 15.556	\$1,147.72	\$1,147.72
1092	208-0200	ROCK EMBANKMENT	CY	374.000 75.190	.000 66.667 66.667	\$5,012.69	\$5,012.69
Category Amount:						\$6,160.41	\$6,160.41
Category Number: 0120 WALL NO. 50							
1112	627-1100	COPING A, WALL NO - 50	LF	170.000 109.740	7.000 30.000 37.000	\$3,292.20	\$4,060.38
1127	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 50	SF	3,954.000 56.670	2,154.800 695.000 2,849.800	\$39,385.65	\$161,498.17

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 WALL NO. 50							
1132	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	517.000 72.880	266.000 -444 265.556	\$-32.36	\$19,353.72
1137	603-7000	PLASTIC FILTER FABRIC	SY	517.000 6.410	.000 29.556 29.556	\$189.45	\$189.45
Category Amount:						\$42,834.94	\$185,101.72
Category Number: 0150 WALL NO. 53							
1192	627-1100	COPING A, WALL NO -	LF	164.000 98.180	.000 100.000 100.000	\$9,818.00	\$9,818.00
		53					
Category Amount:						\$9,818.00	\$9,818.00
Category Number: 0160 WALL NO. 55							
1202	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,559.000 40.580	4,511.000 600.600 5,111.600	\$24,372.35	\$207,428.73
		55					
Category Amount:						\$24,372.35	\$207,428.73
Category Number: 0180 WALL NO. 57							
1257	603-7000	PLASTIC FILTER FABRIC	SY	136.000 6.410	.000 136.000 136.000	\$871.76	\$871.76
Category Amount:						\$871.76	\$871.76
Category Number: 0010 ROADWAY							
1262	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	50.000 56.920	.000 93.200 93.200	\$5,304.94	\$5,304.94

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1267	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	300.000 58.970	192.100 -46.000 146.100	\$-2,712.62	\$8,615.52
Category Amount:						\$2,592.32	\$13,920.46
Category Number: 0150 WALL NO. 53							
1567	627-1160	TRAFFIC BARRIER H, WALL NO - 53	LF	286.000 270.830	.000 180.000 180.000	\$48,749.40	\$48,749.40
Category Amount:						\$48,749.40	\$48,749.40
Category Number: 0010 ROADWAY							
1777	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000 65.000	615.750 22.000 637.750	\$1,430.00	\$41,453.75
1972	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,500.000 5.000	2,951.000 285.330 3,236.330	\$1,426.65	\$16,181.65
1977	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000 88.290	.000 39.940 39.940	\$3,526.30	\$3,526.30
Category Amount:						\$6,382.95	\$61,161.70
Category Number: 0020 DRAINAGE							
1997	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	310.000 54.380	308.358 12.000 320.358	\$652.56	\$17,421.07
Category Amount:						\$652.56	\$17,421.07

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
2002	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	600.000 74.510	142.667 105.778 248.445	\$7,881.52	\$18,511.64
Category Amount:						\$7,881.52	\$18,511.64
Category Number: 0020 DRAINAGE							
2007	603-7000	PLASTIC FILTER FABRIC	SY	1,100.000 6.570	650.640 174.223 824.863	\$1,144.65	\$5,419.35
Category Amount:						\$1,144.65	\$5,419.35
Category Number: 0290 LIGHTING STANDARDS AND LUMINAIRES							
2372	682-6218	CONDUIT, NONMETL, TP 2, 3/4 IN	LF	1,850.000 5.000	1,780.000 540.000 2,320.000	\$2,700.00	\$11,600.00
2377	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	11,700.000 5.250	540.000 -540.000 .000	\$-2,835.00	\$0.00
Category Amount:						\$-135.00	\$11,600.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN# 1)	*\$*	.000 1.000	14,383.400 41,808.820 56,192.220	\$41,808.82	\$56,192.22
Category Amount:						\$41,808.82	\$56,192.22
Category Number: 0060 BRIDGES							
9115	004-0022	EXTRA WORK - TEMPORARY WORK BRIDGE #10 ITEM ADDED BY SA	LS	.000 1155801.090	.000 .330 .330	\$381,414.36	\$381,414.36
Category Amount:						\$381,414.36	\$381,414.36

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: 01044262

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0034

Pay Period: 06/29/2019
to 07/31/2019

Project Number 311000-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0150 WALL NO. 53					
9245	004-0029	EXTRA WORK -	SY	.000	.000		
				14.920	1,636.778		
					1,636.778	\$24,420.73	\$24,420.73
		600 KN TRANSVERSAL GEOTEXTILE FABRIC					
		ITEM ADDED BY SA					
9255	004-0029	EXTRA WORK -	SY	.000	.000		
				11.170	1,750.667		
					1,750.667	\$19,554.95	\$19,554.95
		150 KN LONGITUDINAL GEOTEXTILE FABRIC					
		ITEM ADDED BY SA					
Category Amount:						\$43,975.68	\$43,975.68
Category Number:		0190 BRIDGE 3					
9290	004-0012	EXTRA WORK -	EA	.000	.000		
				22981.100	2.000		
					2.000	\$45,962.20	\$45,962.20
		BRIDGE 3 PILOT HOLES MOBILIZATION					
		PAY ITEM ADDED BY SA					
Category Amount:						\$45,962.20	\$45,962.20
Project Total Amount:						\$1,715,271.63	\$33,671,192.03