

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Contract Location:

I-16/SR 404 BEGIN AT I-75/SR 401 & EXTEND TO COLISEUM

Time Allowed:

1576 Days

Elapsed Calender Days:

1487 Days

Percent Time:

94.35

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/20/2017

Date Awarded:

01/20/2017

Date Contract Executed:

02/22/2017

Date Notice to Proceed:

03/08/2017

Date Work Began:

04/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$66,796,282.74

Original Contract Amount \$62,680,353.49

Funds Available \$10,195,117.25

Percent Complete 81.92%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311000-	\$66,796,282.73	\$62,680,353.48	\$10,195,117.23	84.74%	\$1,173,507.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number: 311000- I-16/SR 404 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHIM0-0016-01(092)

	Total to Date	Prev to Date	This Estimate
Participating	\$43,776,651.80	\$42,837,846.01	\$938,805.79
Non-Participating	\$10,944,162.52	\$10,709,461.09	\$234,701.43
Total Earnings	\$54,720,814.32	\$53,547,307.10	\$1,173,507.22
Stockpiled Materials	\$1,880,351.18	\$1,880,351.18	\$0.00
Gross Earnings	\$56,601,165.50	\$55,427,658.28	\$1,173,507.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$56,601,165.50	\$55,427,658.28	

Total Payable: **\$1,173,507.22**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,940.000 33.710	26,579.190 827.400 27,406.590	\$27,891.65	\$923,876.15
0044	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		5,300.000 106.490	236.110 5.860 241.970	\$624.03	\$25,767.39
0070	441-0104	CONC SIDEWALK, 4 IN	SY	2,700.000 28.000	1,901.079 277.222 2,178.301	\$7,762.22	\$60,992.43
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,100.000 18.000	2,704.600 557.000 3,261.600	\$10,026.00	\$58,708.80
0095	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	220.000 375.100	96.000 107.000 203.000	\$40,135.70	\$76,145.30
Category Amount:						\$86,439.60	\$1,145,490.07
Category Number: 0020 DRAINAGE							
0272	668-2100	DROP INLET, GP 1	EA	50.000 2476.000	48.250 .500 48.750	\$1,238.00	\$120,705.00
0277	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	150.000 224.000	29.680 3.000 32.680	\$672.00	\$7,320.32
0282	668-4300	STORM SEWER MANHOLE, TP 1	EA	15.000 1904.000	12.500 .250 12.750	\$476.00	\$24,276.00
Category Amount:						\$2,386.00	\$152,301.32

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
0487	500-3002	CLASS AA CONCRETE	CY	620.000 787.120	323.181 56.500 379.681	\$44,472.28	\$298,854.51
0502	511-1000	BAR REINF STEEL	LB	161,177.000 0.800	86,025.068 12,063.526 98,088.594	\$9,650.82	\$78,470.88
0567	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 9	LS	1.000 365492.350	.500 .500 1.000	\$182,746.18	\$365,492.35
0597	511-3000	SUPERSTR REINF STEEL, BR NO - 9	LS	1.000 70253.760	.500 .500 1.000	\$35,126.88	\$70,253.76
0622	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 10	LS	1.000 1269723.000	.306 .270 .576	\$342,825.21	\$731,360.45
0652	511-3000	SUPERSTR REINF STEEL, BR NO - 10	LS	1.000 273260.000	.306 .270 .576	\$73,780.20	\$157,397.76
Category Amount:						\$688,601.57	\$1,701,829.71
Category Number: 0210 BRIDGE 10							
0677	544-1000	DECK DRAIN SYSTEM, BR NO - 10	LS	1.000 180000.000	.950 .050 1.000	\$9,000.00	\$180,000.00
Category Amount:						\$9,000.00	\$180,000.00
Category Number: 0220 BRIDGE 11B							
0707	500-2100	CONCRETE BARRIER	LF	4,078.000 36.800	.000 3,998.000 3,998.000	\$147,126.40	\$147,126.40

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0220 BRIDGE 11B							
0757	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.500		
				253285.840	.190		
					.690	\$48,124.31	\$174,767.23
		11B					
Category Amount:						\$195,250.71	\$321,893.63
Category Number: 0230 BRIDGE 17A							
0792	500-2100	CONCRETE BARRIER	LF	488.000	.000		
				36.800	488.000		
					488.000	\$17,958.40	\$17,958.40
Category Amount:						\$17,958.40	\$17,958.40
Category Number: 0240 BRIDGE 18							
0852	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.062		
				307466.610	.206		
					.268	\$63,338.12	\$82,401.05
		18					
Category Amount:						\$63,338.12	\$82,401.05
Category Number: 0060 BRIDGES							
0882	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.062		
				59490.130	.206		
					.268	\$12,254.97	\$15,943.35
		18					
Category Amount:						\$12,254.97	\$15,943.35
Category Number: 0030 EROSION CONTROL							
0932	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,800.000	37,189.250		
				2.950	309.000		
					37,498.250	\$911.55	\$110,619.84
0937	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,900.000	28,242.000		
				0.550	186.000		
					28,428.000	\$102.30	\$15,635.40

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0972	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	46.000 1.000 47.000	\$200.00	\$9,400.00
Category Amount:						\$1,213.85	\$135,655.24
Category Number: 0010 ROADWAY							
1372	611-8000	ADJUST CATCH BASIN TO GRADE	EA	4.000 1911.000	.000 1.500 1.500	\$2,866.50	\$2,866.50
1377	611-8040	ADJUST DROP INLET TO GRADE	EA	11.000 617.000	.000 1.000 1.000	\$617.00	\$617.00
1777	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000 65.000	1,103.000 22.500 1,125.500	\$1,462.50	\$73,157.50
1832	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	250.000 320.270	234.570 40.430 275.000	\$12,948.52	\$88,074.25
1867	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	13,300.000 26.630	11,406.650 40.000 11,446.650	\$1,065.20	\$304,824.29
Category Amount:						\$18,959.72	\$469,539.54
Category Number: 0020 DRAINAGE							
1997	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	310.000 54.380	351.618 86.702 438.320	\$4,714.85	\$23,835.84

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
2007	603-7000	PLASTIC FILTER FABRIC	SY	1,100.000 6.570	1,115.457 86.702 1,202.159	\$569.63	\$7,898.18
Category Amount:						\$5,284.48	\$31,734.02
Category Number: 0280 WATER & SEWER							
2107	600-0001	FLOWABLE FILL	CY	804.000 243.320	751.998 6.797 758.795	\$1,653.85	\$184,630.00
2142	660-3275	ABANDON MANHOLE	EA	4.000 1500.000	3.000 1.000 4.000	\$1,500.00	\$6,000.00
2292	610-2385	REMOVE WATER MAIN, 16 IN	LF	520.000 125.000	314.430 20.000 334.430	\$2,500.00	\$41,803.75
Category Amount:						\$5,653.85	\$232,433.75
Category Number: 0290 LIGHTING STANDARDS AND LUMINAIRES							
2377	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	11,700.000 5.250	.000 245.000 245.000	\$1,286.25	\$1,286.25
Category Amount:						\$1,286.25	\$1,286.25
Category Number: 0010 ROADWAY							
9160	004-0022	EXTRA WORK -	LS	.000 138709.390	.150 .050 .200	\$6,935.47	\$27,741.88
		TRAFFIC CONTROL SPRING ST OFF-RAMP (UOC 8.18.17 & 12.22.17)					
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2021

User: 01055420

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0054

Pay Period: 03/03/2021
to 04/02/2021

Project Number 311000-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9170	004-0022	EXTRA WORK -	LS	.000	.400		
				589442.260	.100		
					.500	\$58,944.23	\$294,721.13
		GRADING COMPLETE SPRING ST OFF-RAMP (UOC 8.18.17 & 12.22.17)					
		ITEM ADDED BY SA					
Category Amount:						\$65,879.70	\$322,463.01
Project Total Amount:						\$1,173,507.22	\$54,720,814.32