

Estimate Summary By Project

Contract ID: B1CBA1601672-0

Estimate Number: 0005

Pay Period: 10/01/2017

to 11/08/2017

**Contract Location:**

SR 315 BEGIN AT SR 219 AND EXTEND TO THE TALBOT COL

**Time Allowed:** 302 **Days**  
**Elapsed Calender Days:** 280 **Days**  
**Percent Time:** 92.72

**District:** 3

**Area:** 02

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 12/16/2016  
**Date Awarded:** 12/16/2016  
**Date Contract Executed:** 02/01/2017  
**Date Notice to Proceed:** 02/02/2017  
**Date Work Began:** 06/26/2017  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/30/2017

MARIETTA GA 30061-0970

**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$3,999,221.86

**Original Contract Amount** \$3,999,221.86

**Funds Available** \$3,673.75

**Percent Complete** 99.91%

**Counties:**

Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005084	\$3,999,221.86	\$3,999,221.86	\$3,673.75	99.91%	\$183,691.37

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1601672-0

Estimate Number: 0005

Pay Period: 10/01/2017

to 11/08/2017

Project Number: M005084 SR 315 - PLMX RESF

Federal State Project Number: M005084

	Total to Date	Prev to Date	This Estimate
Participating	\$3,196,438.50	\$3,049,485.40	\$146,953.10
Non-Participating	\$799,109.61	\$762,371.34	\$36,738.27
<b>Total Earnings</b>	<b>\$3,995,548.11</b>	<b>\$3,811,856.74</b>	<b>\$183,691.37</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$3,995,548.11</b>	<b>\$3,811,856.74</b>	<b>\$183,691.37</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$3,995,548.11</b>	<b>\$3,811,856.74</b>	

<b>Total Payable:</b>	<b>\$183,691.37</b>
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA1601672-0

Estimate Number: 0005

Pay Period: 10/01/2017

to 11/08/2017

Project Number M005084

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 245642.810	.940 .060 1.000	\$14,738.57	\$245,642.81
		M005084					
0010	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		350.000 236.760	277.000 38.000 315.000	\$8,996.88	\$74,579.40
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,250.000 89.250	1,311.350 58.930 1,370.280	\$5,259.50	\$122,297.49
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,055.000 58.540	14,275.090 1,117.510 15,392.600	\$65,419.04	\$901,082.80
0030	413-0750	TACK COAT	GL	37,635.000 1.530	15,540.000 2,913.000 18,453.000	\$4,456.89	\$28,233.09
0035	424-5107	SINGLE SURFACE TRTMT, STN SIZE 7 , GP 2 ON SY		376,360.000 1.190	350,365.722 8,293.963 358,659.685	\$9,869.82	\$426,805.03
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	376,360.000 1.310	328,715.666 57,214.253 385,929.919	\$74,950.67	\$505,568.19
<b>Category Amount:</b>						\$183,691.37	\$2,304,208.81
<b>Project Total Amount:</b>						\$183,691.37	\$3,995,548.11