

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

I-16/SR 404 & I-75/SR 401 IN THE PLEASANT HILL NEIGHBO

Time Allowed:

468 Days

Elapsed Calender Days:

407 Days

Percent Time:

86.97

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

12/16/2016

Date Awarded:

12/16/2016

Date Contract Executed:

02/08/2017

Date Notice to Proceed:

03/20/2017

Date Work Began:

04/04/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2018

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,935,992.99

Original Contract Amount \$12,330,994.33

Funds Available \$4,034,824.62

Percent Complete 68.81%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012699	\$12,935,992.99	\$12,330,994.33	\$4,034,824.62	68.81%	\$1,033,053.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 0012699 I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: 0012699

	Total to Date	Prev to Date	This Estimate
Participating	\$4,984,654.22	\$4,406,144.24	\$578,509.98
Non-Participating	\$3,916,514.15	\$3,461,970.57	\$454,543.58
Total Earnings	\$8,901,168.37	\$7,868,114.81	\$1,033,053.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,901,168.37	\$7,868,114.81	\$1,033,053.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,901,168.37	\$7,868,114.81	

Total Payable: **\$1,033,053.56**

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018

to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.765		
				187200.000	.093		
					.858	\$17,409.60	\$160,617.60
		0012699					
0025	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				1675800.000	.050		
					.850	\$83,790.00	\$1,424,430.00
		0012699					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,285.000	2,979.590		
				27.750	904.180		
					3,883.770	\$25,091.00	\$107,774.62
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		880.000	.000		
				122.000	584.826		
					584.826	\$71,348.77	\$71,348.77
0055	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	621.000	183.463		
				45.000	61.444		
					244.907	\$2,764.98	\$11,020.82
0060	441-0104	CONC SIDEWALK, 4 IN	SY	5,059.000	2,756.794		
				43.500	310.944		
					3,067.738	\$13,526.06	\$133,446.60
0064	441-0106	CONC SIDEWALK, 6 IN	SY	3,600.000	2,269.263		
				81.000	878.687		
					3,147.950	\$71,173.65	\$254,983.95
0070	441-4020	CONC VALLEY GUTTER, 6 IN	SY	80.000	96.216		
				57.250	61.333		
					157.549	\$3,511.31	\$9,019.68
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,000.000	1,352.000		
				19.750	220.000		
					1,572.000	\$4,345.00	\$31,047.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0122	500-3101	CLASS A CONCRETE	CY	5,000.000 314.000	5,206.708 3.889 5,210.597	\$1,221.15	\$1,636,127.46
Category Amount:						\$294,181.52	\$3,839,816.50
Category Number: 0020 DRAINAGE							
0152	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	280.000 62.750	156.000 30.375 186.375	\$1,906.03	\$11,695.03
0167	668-1100	CATCH BASIN, GP 1	EA	17.000 3130.000	2.000 11.500 13.500	\$35,995.00	\$42,255.00
0177	668-2100	DROP INLET, GP 1	EA	69.000 1840.000	26.500 2.500 29.000	\$4,600.00	\$53,360.00
0182	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	19.000 232.000	.000 1.200 1.200	\$278.40	\$278.40
0187	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1690.000	1.500 1.500 3.000	\$2,535.00	\$5,070.00
Category Amount:						\$45,314.43	\$112,658.43
Category Number: 0030 EROSION CONTROL							
0247	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	3,500.000 9.300	.000 117.000 117.000	\$1,088.10	\$1,088.10
0252	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA	EA	165.000 123.000	25.500 20.250 45.750	\$2,490.75	\$5,627.25

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0262	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,784.000 1.850	6,035.000 688.000 6,723.000	\$1,272.80	\$12,437.55
0282	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	165.000 159.000	149.000 2.000 151.000	\$318.00	\$24,009.00
0302	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,810.000 5.250	11,416.500 573.000 11,989.500	\$3,008.25	\$62,944.88
Category Amount:						\$8,177.90	\$106,106.78
Category Number: 0010 ROADWAY							
0382	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	10,470.000 14.750	5,519.140 651.750 6,170.890	\$9,613.31	\$91,020.63
Category Amount:						\$9,613.31	\$91,020.63
Category Number: 0100 WATER & SEWER							
0597	600-0001	FLOWABLE FILL	CY	113.000 265.000	21.721 2.006 23.727	\$531.59	\$6,287.66
0602	610-1725	REM SAN SEWER PIPE, 8 IN	LF	1,503.000 11.000	990.260 285.000 1,275.260	\$3,135.00	\$14,027.86
0617	610-2360	REMOVE WATER MAIN, 4 IN	LF	85.000 11.000	.000 2.000 2.000	\$22.00	\$22.00
0622	610-2365	REMOVE WATER MAIN, 6 IN	LF	2,092.000 11.000	883.100 30.500 913.600	\$335.50	\$10,049.60

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER & SEWER							
0627	610-2380	REMOVE WATER MAIN, 12 IN	LF	205.000 11.000	157.000 117.000 274.000	\$1,287.00	\$3,014.00
0632	610-6625	REM MANHOLE	EA	20.000 444.000	14.000 2.000 16.000	\$888.00	\$7,104.00
0642	611-8120	ADJUST WATER METER BOX TO GRADE	EA	86.000 167.000	16.000 4.000 20.000	\$668.00	\$3,340.00
0652	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	2,040.000 44.500	1,395.339 467.000 1,862.339	\$20,781.50	\$82,874.09
0657	660-0024	SAN SEWER PIPE, 24 IN, PVC	LF	2,142.000 169.000	1,815.750 310.750 2,126.500	\$52,516.75	\$359,378.50
0662	660-2042	SEWER LATERAL, 4 IN	LF	690.000 39.000	259.183 53.700 312.883	\$2,094.30	\$12,202.44
0667	660-3275	ABANDON MANHOLE	EA	11.000 500.000	6.000 1.000 7.000	\$500.00	\$3,500.00
0677	660-4065	STEEL CASING, 36 IN	LF	673.000 206.000	829.333 -10.000 819.333	\$-2,060.00	\$168,782.60
0682	668-3300	SAN SEWER MANHOLE, TP 1	EA	32.000 4610.000	22.000 6.000 28.000	\$27,660.00	\$129,080.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER & SEWER							
0687	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		36.000 1250.000	18.747 5.580 24.327	\$6,975.00	\$30,408.75
0692	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		114.000 1250.000	86.847 20.700 107.547	\$25,875.00	\$134,433.75
0697	670-1040	WATER MAIN, 4 IN	LF	85.000 29.000	4.000 7.000 11.000	\$203.00	\$319.00
0702	670-1060	WATER MAIN, 6 IN	LF	2,281.000 29.000	2,265.325 75.000 2,340.325	\$2,175.00	\$67,869.43
0707	670-1120	WATER MAIN, 12 IN	LF	1,104.000 50.000	809.000 41.500 850.500	\$2,075.00	\$42,525.00
0717	670-2060	GATE VALVE, 6 IN	EA	9.000 944.000	7.000 2.000 9.000	\$1,888.00	\$8,496.00
0727	670-4000	FIRE HYDRANT	EA	8.000 5000.000	6.000 2.000 8.000	\$10,000.00	\$40,000.00
0732	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,784.000 33.250	469.500 155.500 625.000	\$5,170.38	\$20,781.25
0737	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	19.000 194.000	.000 3.000 3.000	\$582.00	\$582.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER & SEWER							
0742	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	7.000 278.000	7.000 1.000 8.000	\$278.00	\$2,224.00
Category Amount:						\$163,581.02	\$1,147,301.93
Category Number: 0010 ROADWAY							
0807	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYP BITUM MATL & H LIME		1,400.000 131.000	1,027.500 255.320 1,282.820	\$33,446.92	\$168,049.42
0957	437-1300	STRAIGHT GRANITE CURB, 5 IN X 16 IN, TP A	LF	4,270.000 32.000	.000 1,214.000 1,214.000	\$38,848.00	\$38,848.00
1021	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	10.000 310.000	2.000 .543 2.543	\$168.33	\$788.33
1097	708-1000	PLANT TOPSOIL	CY	723.000 32.750	280.168 38.889 319.057	\$1,273.61	\$10,449.12
1192	702-0719	PANICUM VIRGATUM - HEAVY METAL SWITCH GRASS, 3 GAL	EA	34.000 34.750	17.000 19.500 36.500	\$677.63	\$1,268.38
1232	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	106.000 3960.000	16.000 23.000 39.000	\$91,080.00	\$154,440.00
1267	682-6218	CONDUIT, NONMETL, TP 2, 3/4 IN	LF	2,000.000 4.000	1,140.000 800.000 1,940.000	\$3,200.00	\$7,760.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018

to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1272	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	5,065.000 4.350	2,805.000 2,200.000 5,005.000	\$9,570.00	\$21,771.75
1277	682-6322	CONDUIT, ENCASED, TP 1, 2 IN 2-WAY	LF	120.000 33.000	.000 120.000 120.000	\$3,960.00	\$3,960.00
1307	682-6221	CONDUIT, NONMETL, TP 2, 1 1/2 IN	LF	1,043.000 5.050	872.000 100.000 972.000	\$505.00	\$4,908.60
1412	608-4000	BRICK WALL	LF	980.000 171.000	998.500 10.000 1,008.500	\$1,710.00	\$172,453.50
1512	573-2004	UNDDR PIPE INCL DRAINAGE AGGR, 4 IN	LF	250.000 24.250	86.000 187.000 273.000	\$4,534.75	\$6,620.25
1552	999-0060	BIORETENTION AREA	SY	150.000 127.000	.000 155.000 155.000	\$19,685.00	\$19,685.00
		-ENHANCE SWALE					
1642	702-0905	QUERCUS PHELLOS -	EA	1.000 1140.000	13.000 4.000 17.000	\$4,560.00	\$19,380.00
		WILLOW OAK, 4 IN CAL					
1667	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 685.000	11.000 1.000 12.000	\$685.00	\$8,220.00
1677	432-0205	MILL ASPH CONC PVMT, 1 1/4 IN DEPTH	SY	17,865.000 4.800	14,916.056 855.204 15,771.260	\$4,104.98	\$75,702.05

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2018

User: 01044262

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0015

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1687	452-1000	FULL DEPTH SLAB REPLACEMENT	CY	570.000 536.000	417.522 371.056 788.578	\$198,886.02	\$422,677.81
9020	609-1000	REMOVE ROADWAY SLAB	SY	.000 52.000	2,219.919 1,669.334 3,889.253	\$86,805.37	\$202,241.16
		REMOVAL OF ROADWAY SLAB					
9100	702-0030	ITEM ADDED BY SA ACER RUBRUM -	EA	.000 465.880	45.000 9.500 54.500	\$4,425.86	\$25,390.46
		LANDSCAPING TREE - OCTOBER GLORY MAPLE, 8/9 FT					
9110	702-0053	ITEM ADDED BY SA ANDROPOGON SCOPARIUM -	EA	.000 48.240	.000 20.000 20.000	\$964.80	\$964.80
		BIG BLUE STEM GRASS, 3 GAL					
9140	702-0678	ITEM ADDED BY SA MULLENBERGIA CAPILLARIS-	EA	.000 42.350	.000 43.500 43.500	\$1,842.23	\$1,842.23
		PINK MUHLY GRASS, 3 GAL					
9150	702-0107	ITEM ADDED BY SA CALAMAGROSTIS X SP -	EA	.000 44.710	.000 28.000 28.000	\$1,251.88	\$1,251.88
		FEATHER REED GRASS, 3 GAL					
		ITEM ADDED BY SA					
Category Amount:						\$512,185.38	\$1,368,672.74
Project Total Amount:						\$1,033,053.56	\$8,901,168.37