

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

1460 Days

Elapsed Calender Days:

151 Days

Percent Time:

10.34

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/22/2021

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$149,704,030.62

Original Contract Amount \$148,746,188.92

Funds Available \$139,210,919.30

Percent Complete 7.01%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$61,845,035.48	\$61,493,605.53	\$56,086,296.22	9.31%	\$676,345.14
311410-	\$87,858,995.15	\$87,252,583.40	\$83,124,623.09	5.39%	\$538,240.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$4,606,991.43	\$4,065,915.32	\$541,076.11
Non-Participating	\$1,151,747.83	\$1,016,478.80	\$135,269.03
Total Earnings	\$5,758,739.26	\$5,082,394.12	\$676,345.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,758,739.26	\$5,082,394.12	\$676,345.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,758,739.26	\$5,082,394.12	

Total Payable: **\$676,345.14**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,787,497.65	\$3,356,905.24	\$430,592.41
Non-Participating	\$946,874.41	\$839,226.30	\$107,648.11
Total Earnings	\$4,734,372.06	\$4,196,131.54	\$538,240.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,734,372.06	\$4,196,131.54	\$538,240.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,734,372.06	\$4,196,131.54	
Total Payable:			\$538,240.52

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.300		
				896900.000	.032		
					.332	\$28,700.80	\$297,770.80
		0012700					
0009	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000	622.300		
				58.750	302.000		
					924.300	\$17,742.50	\$54,302.63
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.160		
				80900.000	.020		
					.180	\$1,618.00	\$14,562.00
0025	210-0100	GRADING COMPLETE -	LS	1.000	.096		
				9861300.000	.024		
					.120	\$236,671.20	\$1,183,356.00
		0012700					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,301.000	2,546.580		
				24.750	389.190		
					2,935.770	\$9,632.45	\$72,660.31
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	.000		
				873.000	5.630		
					5.630	\$4,914.99	\$4,914.99
Category Amount:						\$299,279.94	\$1,627,566.73
Category Number: 0030 EROSION CONTROL							
0656	163-0240	MULCH	TN	500.000	64.889		
				107.000	3.960		
					68.849	\$423.72	\$7,366.84
0671	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		6,000.000	670.500		
				12.000	84.750		
					755.250	\$1,017.00	\$9,063.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0691	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000	2.250		
				205.000	1.500		
					3.750	\$307.50	\$768.75
Category Amount:						\$1,748.22	\$17,198.59
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000	1,252.000		
				0.090	120.000		
					1,372.000	\$10.80	\$123.48
Category Amount:						\$10.80	\$123.48
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,300.000	476.000		
				0.090	76.000		
					552.000	\$6.84	\$49.68
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		129.000	5.000		
				158.000	8.000		
					13.000	\$1,264.00	\$2,054.00
0736	167-1500	WATER QUALITY INSPECTIONS MO		36.000	4.000		
				692.000	1.000		
					5.000	\$692.00	\$3,460.00
Category Amount:						\$1,962.84	\$5,563.68
Category Number: 0010 ROADWAY							
0746	171-0030	TEMPORARY SILT FENCE, TYPE C LF		26,500.000	18,533.250		
				4.750	486.000		
					19,019.250	\$2,308.50	\$90,341.44
Category Amount:						\$2,308.50	\$90,341.44

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 MSE WALLS							
0796	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	851.000 38.750	.000 254.650 254.650	\$9,867.69	\$9,867.69
		6					
0801	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,504.000 38.750	542.160 315.000 857.160	\$12,206.25	\$33,214.95
		6					
0816	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	16,769.000 38.750	4,854.600 877.100 5,731.700	\$33,987.63	\$222,103.38
		6					
0886	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,334.000 43.500	2,060.160 652.800 2,712.960	\$28,396.80	\$118,013.76
		9					
Category Amount:						\$84,458.37	\$383,199.78
Category Number: 0080 BRIDGES							
1031	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	770.000 65.250	.000 106.500 106.500	\$6,949.13	\$6,949.13
1276	520-0589	H-PILE POINTS, HP 14 X 89	EA	13.000 214.000	.000 6.000 6.000	\$1,284.00	\$1,284.00
Category Amount:						\$8,233.13	\$8,233.13
Category Number: 0090 WATER & SEWER							
1566	660-0024	SAN SEWER PIPE, 24 IN, PVC	LF	2,363.000 273.000	838.250 332.500 1,170.750	\$90,772.50	\$319,614.75
1581	660-4065	STEEL CASING, 36 IN	LF	1,373.000 484.000	802.000 326.500 1,128.500	\$158,026.00	\$546,194.00
		0.375 WT					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 WATER & SEWER							
1586	668-3300	SAN SEWER MANHOLE, TP 1	EA	35.000	8.000		
				7820.000	2.000		
					10.000	\$15,640.00	\$78,200.00
Category Amount:						\$264,438.50	\$944,008.75
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	494.860		
				1.000	100.310		
					595.170	\$100.31	\$595.17
		ASPHALT CEMENT PRICE ADJUSTMENT(700)					
9060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	560.970		
				86.500	61.760		
					622.730	\$5,342.24	\$53,866.15
		TEMPORARY					
9065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	454.540		
				90.250	39.890		
					494.430	\$3,600.07	\$44,622.31
		TEMPORARY					
9070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	622.930		
				104.250	46.640		
					669.570	\$4,862.22	\$69,802.67
		TEMPORARY					
Category Amount:						\$13,904.84	\$168,886.30
Project Total Amount:						\$676,345.14	\$5,758,739.26

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.288		
				956700.000	.010		
		NH000-0016-01(104)			.298	\$9,567.00	\$285,096.60
0025	210-0100	GRADING COMPLETE -	LS	1.000	.142		
				9634200.000	.023		
		NH000-0016-01(104)			.165	\$451,586.60	\$3,239,643.00
0074	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	17,500.000	8,355.000		
				26.250	225.000		
					8,580.000	\$5,906.25	\$225,225.00
Category Amount:						\$467,059.85	\$3,749,964.60
Category Number: 0030 EROSION CONTROL							
0520	163-0240	MULCH	TN	1,353.000	11.055		
				107.000	18.429		
					29.484	\$1,971.90	\$3,154.79
0550	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	12,270.000	777.750		
				12.000	201.750		
					979.500	\$2,421.00	\$11,754.00
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	19,220.000	420.000		
				0.090	72.000		
					492.000	\$6.48	\$44.28
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	7,175.000	248.000		
				0.090	117.000		
					365.000	\$10.53	\$32.85
0615	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	4.000		
				692.000	1.000		
					5.000	\$692.00	\$3,460.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2017

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0009

Pay Period: 12/01/2017
to 12/21/2017

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0625	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,440.000	12,350.250		
				4.750	5,130.750		
					17,481.000	\$24,371.06	\$83,034.75
Category Amount:						\$29,472.97	\$101,480.67
Category Number: 0080 BRIDGES							
0930	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	897.500	2,049.320		
				54.750	243.750		
					2,293.070	\$13,345.31	\$125,545.58
0975	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	1,029.000	194.445		
				18.500	77.778		
					272.223	\$1,438.89	\$5,036.13
1015	511-1000	BAR REINF STEEL	LB	156,191.000	29,815.048		
				0.730	5,439.700		
					35,254.748	\$3,970.98	\$25,735.97
1160	500-3002	CLASS AA CONCRETE	CY	50.000	143.884		
				619.000	37.080		
					180.964	\$22,952.52	\$112,016.72
Category Amount:						\$41,707.70	\$268,334.40
Project Total Amount:						\$538,240.52	\$4,734,372.06