

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018
to 11/30/2018

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed: 1481 Days

Elapsed Calender Days: 495 Days

Percent Time: 33.42

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/17/2017

Date Awarded: 02/17/2017

Date Contract Executed: 07/03/2017

Date Notice to Proceed: 07/24/2017

SNELLVILLE GA 30078-0306

Date Work Began: 07/25/2017

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/12/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$150,219,627.84

Original Contract Amount \$148,746,188.92

Funds Available \$109,084,037.83

Percent Complete 26.77%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$61,680,643.42	\$61,493,605.53	\$40,979,653.83	33.56%	\$341,934.56
311410-	\$88,538,984.43	\$87,252,583.40	\$68,104,384.01	23.08%	\$1,953,036.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018
to 11/30/2018

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$16,141,962.76	\$15,868,415.13	\$273,547.63
Non-Participating	\$4,035,490.77	\$3,967,103.84	\$68,386.93
Total Earnings	\$20,177,453.53	\$19,835,518.97	\$341,934.56
Stockpiled Materials	\$523,536.06	\$523,536.06	\$0.00
Gross Earnings	\$20,700,989.59	\$20,359,055.03	\$341,934.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,700,989.59	\$20,359,055.03	

Total Payable: **\$341,934.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018
to 11/30/2018

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,031,991.26	\$14,459,483.59	\$1,572,507.67
Non-Participating	\$4,007,997.80	\$3,614,870.88	\$393,126.92
Total Earnings	\$20,039,989.06	\$18,074,354.47	\$1,965,634.59
Stockpiled Materials	\$394,611.36	\$407,209.33	(\$12,597.97)
Gross Earnings	\$20,434,600.42	\$18,481,563.80	\$1,953,036.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,434,600.42	\$18,481,563.80	

Total Payable: **\$1,953,036.62**

Date: 12/05/2018

Page 4 of 10

Pay Period: 11/16/2018
to 11/30/2018

Category Amount:	\$298.00	\$894.00
------------------	----------	----------

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018

to 11/30/2018

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0691	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000	32.250		
				205.000	3.750		
					36.000	\$768.75	\$7,380.00
Category Amount:						\$768.75	\$7,380.00
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000	14,723.000		
				0.090	1,782.000		
					16,505.000	\$160.38	\$1,485.45
Category Amount:						\$160.38	\$1,485.45
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,300.000	6,108.000		
				0.090	592.000		
					6,700.000	\$53.28	\$603.00
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		129.000	91.000		
				158.000	4.000		
					95.000	\$632.00	\$15,010.00
Category Amount:						\$685.28	\$15,613.00
Category Number: 0010 ROADWAY							
0726	165-0111	MAINTENANCE OF STONE FILTER RING EA		10.000	27.000		
				207.000	1.000		
					28.000	\$207.00	\$5,796.00
Category Amount:						\$207.00	\$5,796.00
Category Number: 0030 EROSION CONTROL							
0736	167-1500	WATER QUALITY INSPECTIONS MO		36.000	15.000		
				692.000	1.000		
					16.000	\$692.00	\$11,072.00
Category Amount:						\$692.00	\$11,072.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018

to 11/30/2018

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0746	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	26,500.000	25,380.750		
				4.750	217.500		
					25,598.250	\$1,033.13	\$121,591.69
Category Amount:						\$1,033.13	\$121,591.69
Category Number: 0060 MSE WALLS							
0821	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,088.000	125.000		
				263.000	215.000		
					340.000	\$56,545.00	\$89,420.00
	6						
Category Amount:						\$56,545.00	\$89,420.00
Category Number: 0080 BRIDGES							
0956	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.135		
				518000.000	.020		
					.155	\$10,360.00	\$80,290.00
	27						
0981	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.135		
				154500.000	.020		
					.155	\$3,090.00	\$23,947.50
	27						
Category Amount:						\$13,450.00	\$104,237.50
Category Number: 0060 MSE WALLS							
1156	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,381.000	3,308.410		
				37.750	980.000		
					4,288.410	\$36,995.00	\$161,887.48
	3						
Category Amount:						\$36,995.00	\$161,887.48
Category Number: 0010 ROADWAY							
1821	158-1000	TRAINING HOURS	HR	12,000.000	3,652.000		
				0.800	5,436.000		
					9,088.000	\$4,348.80	\$7,270.40
Category Amount:						\$4,348.80	\$7,270.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018

to 11/30/2018

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0080 BRIDGES							
9040	500-3002	CLASS AA CONCRETE	CY	.000	702.017		
				612.000	77.670		
					779.687	\$47,534.04	\$477,168.44
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
9050	511-1000	BAR REINF STEEL	LB	.000	174,159.067		
				0.730	23,942.590		
					198,101.657	\$17,478.09	\$144,614.21
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
Category Amount:						\$65,012.13	\$621,782.65
Project Total Amount:						\$341,934.56	\$20,177,453.53

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018

to 11/30/2018

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.449		
				956700.000	.010		
		NH000-0016-01(104)			.459	\$9,567.00	\$439,125.30
0018	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000	714.000		
				58.750	742.000		
					1,456.000	\$43,592.50	\$85,540.00
0025	210-0100	GRADING COMPLETE -	LS	1.000	.406		
				9634200.000	.011		
		NH000-0016-01(104)			.417	\$215,976.20	\$8,187,461.40
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000	12,272.980		
				24.750	977.910		
					13,250.890	\$24,203.27	\$327,959.53
Category Amount:						\$293,338.97	\$9,040,086.23
Category Number: 0020 DRAINAGE							
0285	668-2100	DROP INLET, GP 1	EA	56.000	4.500		
				4420.000	1.500		
					6.000	\$6,630.00	\$26,520.00
0300	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000	.000		
				2950.000	.500		
					.500	\$1,475.00	\$1,475.00
Category Amount:						\$8,105.00	\$27,995.00
Category Number: 0010 ROADWAY							
0350	511-1000	BAR REINF STEEL	LB	25,017.000	92,508.986		
				0.670	34,736.000		
					127,244.986	\$23,273.12	\$85,254.14
Category Amount:						\$23,273.12	\$85,254.14

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018
to 11/30/2018

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0520	163-0240	MULCH	TN	1,353.000 107.000	187.777 4.260 192.037	\$455.82	\$20,547.96
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,220.000 0.090	27,760.000 1,684.000 29,444.000	\$151.56	\$2,649.96
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		7,175.000 0.090	5,150.000 571.000 5,721.000	\$51.39	\$514.89
0615	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 692.000	15.000 1.000 16.000	\$692.00	\$11,072.00
0625	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,440.000 4.750	33,461.250 127.500 33,588.750	\$605.63	\$159,546.56
Category Amount:						\$1,956.40	\$194,331.37
Category Number: 0060 MSE WALLS							
0790	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		28,448.000 48.250	8,484.000 2,250.000 10,734.000	\$108,562.50	\$517,915.50
	26						
Category Amount:						\$108,562.50	\$517,915.50
Category Number: 0080 BRIDGES							
0930	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	897.500 54.750	7,092.950 327.930 7,420.880	\$17,954.17	\$406,293.18
1165	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	744.000 397.000	.000 371.657 371.657	\$147,547.83	\$147,547.83
	24						

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2018

User: garay

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0032

Pay Period: 11/16/2018
to 11/30/2018

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGES							
1170	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		530.000	.000		
				440.000	529.336		
		24			529.336	\$232,907.84	\$232,907.84
1175	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,638.000	.000		
				468.000	1,449.980		
		24			1,449.980	\$678,590.64	\$678,590.64
9060	500-3002	CLASS AA CONCRETE	CY	.000	1,468.576		
				612.000	218.940		
					1,687.516	\$133,991.28	\$1,032,759.79
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
9070	511-1000	BAR REINF STEEL	LB	.000	214,006.725		
				0.730	35,762.790		
					249,769.515	\$26,106.84	\$182,331.75
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
Category Amount:						\$1,237,098.60	\$2,680,431.03
Category Number: 0010 ROADWAY							
9115	004-0022	EXTRA WORK -	LS	.000	.550		
				800600.000	.050		
					.600	\$40,030.00	\$480,360.00
		GRADING COMPLETE - VEP#1 ELIMINATE WALL & ADD CULVERT					
Category Amount:						\$40,030.00	\$480,360.00
Category Number: 0020 DRAINAGE							
9150	500-3101	CLASS A CONCRETE	CY	.000	698.000		
				817.000	310.000		
					1,008.000	\$253,270.00	\$823,536.00
		ITEM ADDED BY SA					
		ITEM ADDED BY SA					
Category Amount:						\$253,270.00	\$823,536.00
Project Total Amount:						\$1,965,634.59	\$20,039,989.06