

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

1588 Days

Elapsed Calender Days:

951 Days

Percent Time:

59.89

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

SNELLVILLE

GA 30078-0306

Date Work Began:

07/25/2017

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/27/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$151,980,887.89

Original Contract Amount \$148,746,188.92

Funds Available \$59,032,290.74

Percent Complete 59.76%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$62,773,071.93	\$61,493,605.53	\$21,938,353.71	65.05%	\$221,122.06
311410-	\$89,207,815.96	\$87,252,583.40	\$37,093,937.04	58.42%	\$551,035.05

 Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$31,675,730.12	\$31,494,082.07	\$181,648.05
Non-Participating	\$7,918,932.54	\$7,873,520.54	\$45,412.00
Total Earnings	\$39,594,662.66	\$39,367,602.61	\$227,060.05
Stockpiled Materials	\$1,240,055.56	\$1,245,993.55	(\$5,937.99)
Gross Earnings	\$40,834,718.22	\$40,613,596.16	\$221,122.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,834,718.22	\$40,613,596.16	

Total Payable: **\$221,122.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$40,988,543.08	\$40,545,354.82	\$443,188.26
Non-Participating	\$10,247,135.87	\$10,136,338.79	\$110,797.08
Total Earnings	\$51,235,678.95	\$50,681,693.61	\$553,985.34
Stockpiled Materials	\$878,199.97	\$881,150.26	(\$2,950.29)
Gross Earnings	\$52,113,878.92	\$51,562,843.87	\$551,035.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$52,113,878.92	\$51,562,843.87	

Total Payable: **\$551,035.05**

Rpt-ID: RCPEsprj

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.892		
				896900.000	.005		
					.897	\$4,484.50	\$804,519.30
		0012700					
0025	210-0100	GRADING COMPLETE -	LS	1.000	.730		
				9861300.000	.012		
					.742	\$118,335.60	\$7,317,084.60
		0012700					
Category Amount:						\$122,820.10	\$8,121,603.90
Category Number: 0020 DRAINAGE							
0323	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	3,000.000	1,522.400		
				67.250	43.200		
					1,565.600	\$2,905.20	\$105,286.60
Category Amount:						\$2,905.20	\$105,286.60
Category Number: 0010 ROADWAY							
0328	621-5503	CONCRETE SIDE BARRIER, TYPE 26S	LF	450.000	397.000		
				242.000	-155.000		
					242.000	\$-37,510.00	\$58,564.00
Category Amount:						\$-37,510.00	\$58,564.00
Category Number: 0020 DRAINAGE							
0353	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	2,300.000	1,523.400		
				102.000	97.800		
					1,621.200	\$9,975.60	\$165,362.40
Category Amount:						\$9,975.60	\$165,362.40
Category Number: 0030 EROSION CONTROL							
0656	163-0240	MULCH	TN	500.000	304.077		
				107.000	4.045		
					308.122	\$432.82	\$32,969.05
Category Amount:						\$432.82	\$32,969.05

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000	41,233.000		
				0.090	568.000		
					41,801.000	\$51.12	\$3,762.09
Category Amount:						\$51.12	\$3,762.09
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,300.000	14,456.000		
				0.090	415.000		
					14,871.000	\$37.35	\$1,338.39
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		129.000	497.000		
				158.000	6.000		
					503.000	\$948.00	\$79,474.00
0736	167-1500	WATER QUALITY INSPECTIONS MO		36.000	30.000		
				692.000	1.000		
					31.000	\$692.00	\$21,452.00
Category Amount:						\$1,677.35	\$102,264.39
Category Number: 0010 ROADWAY							
1421	624-0400	SOUND BARRIER, TYPE- SF		20,300.000	5,438.560		
				35.750	1,440.000		
					6,878.560	\$51,480.00	\$245,908.52
		C NO. 3					
1801	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		60,500.000	18,240.666		
				67.500	796.948		
					19,037.614	\$53,793.99	\$1,285,038.95
Category Amount:						\$105,273.99	\$1,530,947.47
Category Number: 0100 LIGHTING							
9315	682-6230	CONDUIT, NONMETL, TP 3, 1 IN LF		.000	17,546.000		
				6.430	860.000		
					18,406.000	\$5,529.80	\$118,350.58

Rpt-ID: RCPEsprj

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 LIGHTING					
9325	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	.000	750.000		
				8.670	90.000		
					840.000	\$780.30	\$7,282.80
					Category Amount:	\$6,310.10	\$125,633.38
	Category Number:	0010 ROADWAY					
9335	004-0008	EXTRA WORK -	CY	.000	8,260.418		
				34.500	438.370		
					8,698.788	\$15,123.77	\$300,108.19
		UNDERCUT					
		ITEM ADDED BY SA					
					Category Amount:	\$15,123.77	\$300,108.19
					Project Total Amount:	\$227,060.05	\$39,594,662.66

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020

to 02/29/2020

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.818		
				956700.000	.010		
		NH000-0016-01(104)			.828	\$9,567.00	\$792,147.60
0025	210-0100	GRADING COMPLETE -	LS	1.000	.751		
				9634200.000	.011		
		NH000-0016-01(104)			.762	\$215,976.20	\$14,961,260.40
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000	40,250.240		
				24.750	1,205.040		
					41,455.280	\$29,824.74	\$1,026,018.18
0059	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		114,849.000	26,969.682		
				67.500	1,967.881		
					28,937.563	\$132,831.97	\$1,953,285.50
0100	621-5503	CONCRETE SIDE BARRIER, TYPE 26S	LF	454.000	67.800		
				242.000	295.000		
					362.800	\$71,390.00	\$87,797.60
0150	624-0410	SOUND BARRIER	SF	45,503.000	22,360.000		
				40.500	585.000		
					22,945.000	\$23,692.50	\$929,272.50
0155	625-0100	VISUAL BARRIER	SY	1,656.000	1,507.050		
				293.000	53.280		
					1,560.330	\$15,611.04	\$457,176.69
Category Amount:						\$498,893.45	\$20,206,958.47
Category Number: 0020 DRAINAGE							
0325	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,605.000	937.000		
				32.000	306.667		
					1,243.667	\$9,813.34	\$39,797.34

Estimate Summary By Project

Pay Period: 02/16/2020

to 02/29/2020

Project Number 311410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0335	603-7000	PLASTIC FILTER FABRIC	SY	9,366.000	3,222.044		
				4.350	306.667		
					3,528.711	\$1,334.00	\$15,349.89
Category Amount:						\$11,147.34	\$55,147.23
Category Number:		0030 EROSION CONTROL					
0510	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	3.000	16.000		
				298.000	1.000		
					17.000	\$298.00	\$5,066.00
0530	163-0300	CONSTRUCTION EXIT	EA	10.000	1.500		
				1490.000	.750		
					2.250	\$1,117.50	\$3,352.50
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		19,220.000	67,500.000		
				0.090	832.000		
					68,332.000	\$74.88	\$6,149.88
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,175.000	15,356.000		
				0.090	157.000		
					15,513.000	\$14.13	\$1,396.17
0600	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000	37.000		
				158.000	1.000		
					38.000	\$158.00	\$6,004.00
0615	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	30.000		
				692.000	1.000		
					31.000	\$692.00	\$21,452.00
Category Amount:						\$2,354.51	\$43,420.55
Category Number:		0080 BRIDGES					
9060	500-3002	CLASS AA CONCRETE	CY	.000	5,031.783		
				612.000	56.220		
					5,088.003	\$34,406.64	\$3,113,857.84
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2020

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0060

Pay Period: 02/16/2020
to 02/29/2020

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0080 BRIDGES					
9070	511-1000	BAR REINF STEEL	LB	.000	866,653.884		
				0.730	9,840.280		
					876,494.164	\$7,183.40	\$639,840.74
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
					Category Amount:	\$41,590.04	\$3,753,698.58
					Project Total Amount:	\$553,985.34	\$51,235,678.95