

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

1696 Days

Elapsed Calender Days:

1362 Days

Percent Time:

80.31

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/15/2022

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$153,832,475.25

Original Contract Amount \$148,746,188.92

Funds Available \$32,109,587.04

Percent Complete 77.93%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$63,221,458.57	\$61,493,605.53	\$11,834,739.87	81.28%	\$141,694.08
311410-	\$90,611,016.68	\$87,252,583.40	\$20,274,847.18	77.62%	\$420,130.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$40,181,985.87	\$40,068,630.61	\$113,355.26
Non-Participating	\$10,045,496.56	\$10,017,157.74	\$28,338.82
Total Earnings	\$50,227,482.43	\$50,085,788.35	\$141,694.08
Stockpiled Materials	\$1,159,236.27	\$1,159,236.27	\$0.00
Gross Earnings	\$51,386,718.70	\$51,245,024.62	\$141,694.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$51,386,718.70	\$51,245,024.62	

Total Payable: **\$141,694.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$55,724,547.38	\$55,382,969.53	\$341,577.85
Non-Participating	\$13,931,136.95	\$13,845,742.48	\$85,394.47
Total Earnings	\$69,655,684.33	\$69,228,712.01	\$426,972.32
Stockpiled Materials	\$680,485.17	\$687,327.36	(\$6,842.19)
Gross Earnings	\$70,336,169.50	\$69,916,039.37	\$420,130.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$70,336,169.50	\$69,916,039.37	

Total Payable: **\$420,130.13**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,301.000 24.750	51,174.020 1,267.370 52,441.390	\$31,367.41	\$1,297,924.40
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000 0.090	51,959.000 364.000 52,323.000	\$32.76	\$4,709.07
Category Amount:						\$31,400.17	\$1,302,633.47
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	4,300.000 0.090	17,880.000 92.000 17,972.000	\$8.28	\$1,617.48
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	129.000 158.000	632.000 8.000 640.000	\$1,264.00	\$101,120.00
0736	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 692.000	42.000 3.000 45.000	\$2,076.00	\$31,140.00
Category Amount:						\$3,348.28	\$133,877.48
Category Number: 0080 BRIDGES							
1006	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 28	LS	1.000 742800.000	.750 .012 .762	\$8,913.60	\$566,013.60
1026	511-3000	SUPERSTR REINF STEEL, BR NO - 28	LS	1.000 81800.000	.750 .012 .762	\$981.60	\$62,331.60
Category Amount:						\$9,895.20	\$628,345.20

Rpt-ID: RCPEsprj

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9335	004-0008	EXTRA WORK -	CY	.000	23,753.874		
				34.500	2,813.056		
		UNDERCUT			26,566.930	\$97,050.43	\$916,559.09
		ITEM ADDED BY SA					
Category Amount:						\$97,050.43	\$916,559.09
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
		WALL NO - 9			493.000	\$0.00	\$111,639.85
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
		WALL NO - 3			1,708.000	\$0.00	\$385,068.60
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
		WALL NO - 12			265.000	\$0.00	\$59,744.25
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$141,694.08	\$50,227,482.43

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000 24.750	58,118.370 2,285.200 60,403.570	\$56,558.70	\$1,494,988.36
0160	641-1100	GUARDRAIL, TP T	LF	770.000 79.250	399.500 19.500 419.000	\$1,545.38	\$33,205.75
0170	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	5.000 1020.000	1.000 1.000 2.000	\$1,020.00	\$2,040.00
Category Amount:						\$59,124.08	\$1,530,234.11
Category Number: 0030 EROSION CONTROL							
0515	163-0232	TEMPORARY GRASSING	AC	20.000 1000.000	9.630 .500 10.130	\$500.00	\$10,130.00
0520	163-0240	MULCH	TN	1,353.000 107.000	439.154 .920 440.074	\$98.44	\$47,087.92
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,220.000 0.090	95,231.000 1,236.000 96,467.000	\$111.24	\$8,682.03
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,175.000 0.090	17,588.000 85.000 17,673.000	\$7.65	\$1,590.57
0600	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 158.000	47.000 1.000 48.000	\$158.00	\$7,584.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0615	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 692.000	42.000 3.000 45.000	\$2,076.00	\$31,140.00
0630	700-6910	PERMANENT GRASSING	AC	39.000 1630.000	14.810 .279 15.089	\$454.77	\$24,595.07
0640	700-8000	FERTILIZER MIXED GRADE	TN	25.000 856.000	5.845 .200 6.045	\$171.20	\$5,174.52
0650	716-2000	EROSION CONTROL MATS, SLOPES	SY	114,634.000 0.920	46,612.102 1,350.000 47,962.102	\$1,242.00	\$44,125.13
Category Amount:						\$4,819.30	\$180,109.24
Category Number: 0080 BRIDGES							
0965	540-1101	REMOVAL OF EXISTING BR, STA NO - 130+00	LS	1.000 575500.000	.300 .250 .550	\$143,875.00	\$316,525.00
1060	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 23	LS	1.000 1431800.000	.150 .120 .270	\$171,816.00	\$386,586.00
1100	511-3000	SUPERSTR REINF STEEL, BR NO - 23	LS	1.000 235700.000	.150 .120 .270	\$28,284.00	\$63,639.00
1110	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	100.000 65.250	120.000 120.750 240.750	\$7,878.94	\$15,708.94
Category Amount:						\$351,853.94	\$782,458.94

Rpt-ID: RCPESPRJ

Georgia

Date: 04/19/2021

User: garay

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0086

Pay Period: 04/01/2021
to 04/15/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1635	681-4555	LIGHTING STD, 50 FT MH, DUAL 8 FT ARM	EA	37.000	8.000		
				7450.000	1.500		
					9.500	\$11,175.00	\$70,775.00
Category Amount:						\$11,175.00	\$70,775.00
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$0.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$426,972.32	\$69,655,684.33