

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

1696 Days

Elapsed Calender Days:

1377 Days

Percent Time:

81.19

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/15/2022

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$153,832,475.25

Original Contract Amount \$148,746,188.92

Funds Available \$30,945,542.92

Percent Complete 78.70%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$63,221,458.57	\$61,493,605.53	\$11,039,216.60	82.54%	\$795,523.27
311410-	\$90,611,016.68	\$87,252,583.40	\$19,906,326.33	78.03%	\$368,520.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$40,827,433.99	\$40,181,985.87	\$645,448.12
Non-Participating	\$10,206,858.59	\$10,045,496.56	\$161,362.03
Total Earnings	\$51,034,292.58	\$50,227,482.43	\$806,810.15
Stockpiled Materials	\$1,147,949.39	\$1,159,236.27	(\$11,286.88)
Gross Earnings	\$52,182,241.97	\$51,386,718.70	\$795,523.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$52,182,241.97	\$51,386,718.70	

Total Payable: **\$795,523.27**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$56,019,364.06	\$55,724,547.38	\$294,816.68
Non-Participating	\$14,004,841.12	\$13,931,136.95	\$73,704.17
Total Earnings	\$70,024,205.18	\$69,655,684.33	\$368,520.85
Stockpiled Materials	\$680,485.17	\$680,485.17	\$0.00
Gross Earnings	\$70,704,690.35	\$70,336,169.50	\$368,520.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$70,704,690.35	\$70,336,169.50	

Total Payable: **\$368,520.85**

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,301.000 24.750	52,441.390 2,067.720 54,509.110	\$51,176.07	\$1,349,100.47
Category Amount:						\$51,176.07	\$1,349,100.47
Category Number: 0020 DRAINAGE							
0333	621-6002	CONCRETE BARRIER, TP S-2	LF	3,000.000 98.250	41.000 880.000 921.000	\$86,460.00	\$90,488.25
0451	668-2100	DROP INLET, GP 1	EA	84.000 4420.000	54.000 1.500 55.500	\$6,630.00	\$245,310.00
Category Amount:						\$93,090.00	\$335,798.25
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000 0.090	52,323.000 828.000 53,151.000	\$74.52	\$4,783.59
Category Amount:						\$74.52	\$4,783.59
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	4,300.000 0.090	17,972.000 97.000 18,069.000	\$8.73	\$1,626.21
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	129.000 158.000	640.000 6.000 646.000	\$948.00	\$102,068.00
Category Amount:						\$956.73	\$103,694.21

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 MSE WALLS							
0861	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,001.000	4,971.700		
				36.250	3,582.300		
		8			8,554.000	\$129,858.38	\$310,082.50
0866	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	8,086.000	6,028.000		
				36.250	2,708.000		
		8			8,736.000	\$98,165.00	\$316,680.00
Category Amount:						\$228,023.38	\$626,762.50
Category Number: 0080 BRIDGES							
1006	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.762		
				742800.000	.238		
		28			1.000	\$176,786.40	\$742,800.00
1026	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.762		
				81800.000	.238		
		28			1.000	\$19,468.40	\$81,800.00
Category Amount:						\$196,254.80	\$824,600.00
Category Number: 0100 LIGHTING							
1681	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	104.000	38.000		
				7020.000	2.000		
					40.000	\$14,040.00	\$280,800.00
9225	681-4150	LIGHTING STD, 15 FT MH, POST TOP	EA	.000	.000		
				3964.800	2.000		
					2.000	\$7,929.60	\$7,929.60
9315	682-6230	CONDUIT, NONMETL, TP 3, 1 IN	LF	.000	27,728.000		
				6.430	3,240.000		
					30,968.000	\$20,833.20	\$199,124.24

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 LIGHTING							
9330	682-9020	ELECTRICAL JUNCTION BOX	EA	.000	104.000		
				519.200	6.000		
					110.000	\$3,115.20	\$57,112.00
Category Amount:						\$45,918.00	\$544,965.84
Category Number: 0010 ROADWAY							
9335	004-0008	EXTRA WORK -	CY	.000	26,566.930		
				34.500	5,545.410		
					32,112.340	\$191,316.65	\$1,107,875.73
		UNDERCUT					
		ITEM ADDED BY SA					
Category Amount:						\$191,316.65	\$1,107,875.73
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$0.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$806,810.15	\$51,034,292.58

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0018	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000 58.750	3,047.750 118.500 3,166.250	\$6,961.88	\$186,017.19
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000 24.750	60,403.570 99.110 60,502.680	\$2,452.97	\$1,497,441.33
0090	621-6002	CONCRETE BARRIER, TP S-2	LF	10,544.000 98.250	1,225.000 409.200 1,634.200	\$40,203.90	\$160,560.15
0099	621-3126	CONCRETE BARRIER, TYPE 26S	LF	338.000 269.000	144.600 26.400 171.000	\$7,101.60	\$45,999.00
Category Amount:						\$56,720.35	\$1,890,017.67
Category Number: 0020 DRAINAGE							
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,939.000 35.750	299.584 309.950 609.534	\$11,080.71	\$21,790.84
0203	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	148.000 43.000	.000 139.200 139.200	\$5,985.60	\$5,985.60
0285	668-2100	DROP INLET, GP 1	EA	56.000 4420.000	27.000 1.500 28.500	\$6,630.00	\$125,970.00
Category Amount:						\$23,696.31	\$153,746.44
Category Number: 0030 EROSION CONTROL							
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,220.000 0.090	96,467.000 1,232.000 97,699.000	\$110.88	\$8,792.91

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,175.000 0.090	17,673.000 79.000 17,752.000	\$7.11	\$1,597.68
0590	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	4.000 91.000	69.000 1.000 70.000	\$91.00	\$6,370.00
Category Amount:						\$208.99	\$16,760.59
Category Number: 0060 MSE WALLS							
0700	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 13	SF	79.000 45.250	40.000 20.000 60.000	\$905.00	\$2,715.00
0705	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 13	SF	3,495.000 45.250	2,000.000 750.000 2,750.000	\$33,937.50	\$124,437.50
0710	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 13	SF	7,477.000 45.250	4,241.000 1,600.000 5,841.000	\$72,400.00	\$264,305.25
Category Amount:						\$107,242.50	\$391,457.75
Category Number: 0080 BRIDGES							
0965	540-1101	REMOVAL OF EXISTING BR, STA NO - 130+00	LS	1.000 575500.000	.550 .100 .650	\$57,550.00	\$374,075.00
1060	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 23	LS	1.000 1431800.000	.270 .040 .310	\$57,272.00	\$443,858.00
1100	511-3000	SUPERSTR REINF STEEL, BR NO - 23	LS	1.000 235700.000	.270 .040 .310	\$9,428.00	\$73,067.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2021

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0087

Pay Period: 04/16/2021
to 04/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0080 BRIDGES						
9110	004-0022	EXTRA WORK -	LS	.000	.800		
				1128054.000	.050		
					.850	\$56,402.70	\$958,845.90
		WORK BRIDGE FOR BRIDGE #16					
		ITEM ADDED BY SA					
Category Amount:						\$180,652.70	\$1,849,845.90
	Category Number: 0060 MSE WALLS						
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$0.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$368,520.85	\$70,024,205.18