

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

1696 Days

Elapsed Calender Days:

1530 Days

Percent Time:

90.21

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/15/2022

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$153,843,272.25

Original Contract Amount \$148,746,188.92

Funds Available \$22,801,057.19

Percent Complete 84.16%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$63,221,458.57	\$61,493,605.53	\$8,232,586.08	86.98%	\$172,244.63
311410-	\$90,621,813.68	\$87,252,583.40	\$14,568,471.12	83.92%	\$339,160.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$43,181,069.74	\$43,026,228.36	\$154,841.38
Non-Participating	\$10,795,267.55	\$10,756,557.21	\$38,710.34
Total Earnings	\$53,976,337.29	\$53,782,785.57	\$193,551.72
Stockpiled Materials	\$1,012,535.20	\$1,033,842.29	(\$21,307.09)
Gross Earnings	\$54,988,872.49	\$54,816,627.86	\$172,244.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$54,988,872.49	\$54,816,627.86	

Total Payable: **\$172,244.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$60,399,001.49	\$60,126,429.15	\$272,572.34
Non-Participating	\$15,099,750.48	\$15,031,607.39	\$68,143.09
Total Earnings	\$75,498,751.97	\$75,158,036.54	\$340,715.43
Stockpiled Materials	\$554,590.59	\$556,145.78	(\$1,555.19)
Gross Earnings	\$76,053,342.56	\$75,714,182.32	\$339,160.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$76,053,342.56	\$75,714,182.32	

Total Payable: **\$339,160.24**

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000	56,424.000		
				0.090	60.000		
					56,484.000	\$5.40	\$5,083.56
1801	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		60,500.000	44,232.055		
				67.500	2,859.661		
					47,091.716	\$193,027.12	\$3,178,690.83
Category Amount:						\$193,032.52	\$3,183,774.39
Category Number: 0100 LIGHTING							
9330	682-9020	ELECTRICAL JUNCTION BOX	EA	.000	113.000		
				519.200	1.000		
					114.000	\$519.20	\$59,188.80
Category Amount:						\$519.20	\$59,188.80
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$0.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$193,551.72	\$53,976,337.29

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0058	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		1,148.000 226.000	1,075.333 170.000 1,245.333	\$38,420.00	\$281,445.26
0059	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		114,849.000 67.500	63,740.860 1,037.333 64,778.193	\$70,019.98	\$4,372,528.03
Category Amount:						\$108,439.98	\$4,653,973.29
Category Number: 0020 DRAINAGE							
0275	611-3010	RECONSTR DROP INLET, GROUP 1	EA	3.000 5000.000	.500 .500 1.000	\$2,500.00	\$5,000.00
0280	611-8040	ADJUST DROP INLET TO GRADE	EA	13.000 2020.000	6.500 1.000 7.500	\$2,020.00	\$15,150.00
0285	668-2100	DROP INLET, GP 1	EA	56.000 4420.000	32.500 1.500 34.000	\$6,630.00	\$150,280.00
Category Amount:						\$11,150.00	\$170,430.00
Category Number: 0030 EROSION CONTROL							
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		19,220.000 0.090	102,208.000 835.000 103,043.000	\$75.15	\$9,273.87
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		7,175.000 0.090	18,632.000 360.000 18,992.000	\$32.40	\$1,709.28
0590	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		4.000 91.000	73.000 2.000 75.000	\$182.00	\$6,825.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0600	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 158.000	63.000 1.000 64.000	\$158.00	\$10,112.00
Category Amount:						\$447.55	\$27,920.15
Category Number: 0060 MSE WALLS							
0760	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 18	SF	258.000 37.500	258.000 -76.000 182.000	\$-2,850.00	\$6,825.00
0765	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 18	SF	6,635.000 37.500	5,335.000 875.000 6,210.000	\$32,812.50	\$232,875.00
0770	627-1100	COPING A, WALL NO - 18	LF	692.000 71.750	160.000 532.000 692.000	\$38,171.00	\$49,651.00
Category Amount:						\$68,133.50	\$289,351.00
Category Number: 0080 BRIDGES							
1215	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	518.000 18.500	.000 200.000 200.000	\$3,700.00	\$3,700.00
Category Amount:						\$3,700.00	\$3,700.00
Category Number: 0060 MSE WALLS							
1555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 18	SF	6,087.000 37.500	3,587.000 3,084.000 6,671.000	\$115,650.00	\$250,162.50
Category Amount:						\$115,650.00	\$250,162.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: garay

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0097

Pay Period: 09/16/2021
to 09/30/2021

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0080 BRIDGES							
9060	500-3002	CLASS AA CONCRETE	CY	.000	6,693.713		
				612.000	47.100		
					6,740.813	\$28,825.20	\$4,125,377.56
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
9070	511-1000	BAR REINF STEEL	LB	.000	1,095,341.878		
				0.730	5,985.200		
					1,101,327.078	\$4,369.20	\$803,968.77
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
Category Amount:						\$33,194.40	\$4,929,346.33
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$0.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$340,715.43	\$75,498,751.97