

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2013 Days

Elapsed Calender Days:

1773 Days

Percent Time:

88.08

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

SNELLVILLE

GA 30078-0306

Date Work Began:

07/25/2017

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

01/26/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$154,627,895.34

Original Contract Amount \$148,746,188.92

Funds Available \$14,006,830.89

Percent Complete 90.15%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,006,081.66	\$61,493,605.53	\$6,392,292.82	90.01%	\$44,695.95
311410-	\$90,621,813.68	\$87,252,583.40	\$7,614,538.08	91.60%	\$461,254.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$45,432,568.45	\$45,390,546.19	\$42,022.26
Non-Participating	\$11,358,142.21	\$11,347,636.65	\$10,505.56
Total Earnings	\$56,790,710.66	\$56,738,182.84	\$52,527.82
Stockpiled Materials	\$823,078.18	\$830,910.05	(\$7,831.87)
Gross Earnings	\$57,613,788.84	\$57,569,092.89	\$44,695.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,613,788.84	\$57,569,092.89	

Total Payable: **\$44,695.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$66,091,120.82	\$65,716,822.67	\$374,298.15
Non-Participating	\$16,522,780.30	\$16,429,205.76	\$93,574.54
Total Earnings	\$82,613,901.12	\$82,146,028.43	\$467,872.69
Stockpiled Materials	\$393,374.48	\$399,993.02	(\$6,618.54)
Gross Earnings	\$83,007,275.60	\$82,546,021.45	\$461,254.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$83,007,275.60	\$82,546,021.45	

Total Payable: **\$461,254.15**

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	207-0203	FOUND BKFILL MATL, TP II	CY	510.000 57.000	3,853.772 3.017 3,856.789	\$171.97	\$219,836.97
1801	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		60,500.000 67.500	50,014.069 584.220 50,598.289	\$39,434.85	\$3,415,384.51
Category Amount:						\$39,606.82	\$3,635,221.48
Category Number: 0100 LIGHTING							
9275	681-6600	LUMINAIRE, TP A, LED	EA	.000 2773.000	7.000 2.000 9.000	\$5,546.00	\$24,957.00
9300	682-6110	CONDUIT, RIGID, 1 IN	LF	.000 10.620	2,765.000 250.000 3,015.000	\$2,655.00	\$32,019.30
9310	682-6120	CONDUIT, RIGID, 2 IN	LF	.000 23.600	360.000 200.000 560.000	\$4,720.00	\$13,216.00
Category Amount:						\$12,921.00	\$70,192.30
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000 226.450	493.000 .000 493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	1,708.000 .000 1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022

to 05/31/2022

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0060	MSE WALLS				
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$52,527.82	\$56,790,710.66

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000 24.750	79,964.154 2,061.060 82,025.214	\$51,011.24	\$2,030,124.05
0059	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		114,849.000 67.500	74,236.360 4,414.640 78,651.000	\$297,988.20	\$5,308,942.50
Category Amount:						\$348,999.44	\$7,339,066.55
Category Number: 0020 DRAINAGE							
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,939.000 35.750	1,315.867 96.000 1,411.867	\$3,432.00	\$50,474.25
0195	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	128.000 36.750	43.000 28.000 71.000	\$1,029.00	\$2,609.25
0215	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	148.000 52.000	.000 16.000 16.000	\$832.00	\$832.00
0225	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	124.000 90.500	80.500 30.000 110.500	\$2,715.00	\$10,000.25
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000 609.000	2.000 1.000 3.000	\$609.00	\$1,827.00
0285	668-2100	DROP INLET, GP 1	EA	56.000 4420.000	41.000 2.000 43.000	\$8,840.00	\$190,060.00
Category Amount:						\$17,457.00	\$255,802.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: garay

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0112

Pay Period: 05/16/2022
to 05/31/2022

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGES							
1065	500-2100	CONCRETE BARRIER	LF	1,275.000 52.500	864.000 490.000 1,354.000	\$25,725.00	\$71,085.00
1225	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 25	LS	1.000 509400.000	.400 .040 .440	\$20,376.00	\$224,136.00
1255	511-3000	SUPERSTR REINF STEEL, BR NO - 25	LS	1.000 81500.000	.400 .040 .440	\$3,260.00	\$35,860.00
Category Amount:						\$49,361.00	\$331,081.00
Category Number: 0020 DRAINAGE							
1515	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	800.000 52.000	.000 32.000 32.000	\$1,664.00	\$1,664.00
1545	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	8,751.000 22.750	4,575.000 2,215.000 6,790.000	\$50,391.25	\$154,472.50
Category Amount:						\$52,055.25	\$156,136.50
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO - WALL NO - 30 ITEM ADDED BY SA	LF	.000 225.450	310.000 .000 310.000	\$0.00	\$69,889.50
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$467,872.69	\$82,613,901.12