

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2230 Days

Percent Time:

100.59

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$154,699,517.55

Original Contract Amount \$148,746,188.92

Funds Available \$4,783,268.53

Percent Complete 95.98%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,077,703.87	\$61,493,605.53	\$2,833,369.29	95.58%	\$1,196,470.31
311410-	\$90,621,813.68	\$87,252,583.40	\$1,949,899.24	97.85%	\$169,095.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$48,038,018.41	\$47,752,907.84	\$285,110.57
Non-Participating	\$12,009,504.70	\$11,938,227.07	\$71,277.63
Total Earnings	\$60,047,523.11	\$59,691,134.91	\$356,388.20
Stockpiled Materials	\$301,147.47	\$341,462.36	(\$40,314.89)
Gross Earnings	\$60,348,670.58	\$60,032,597.27	\$316,073.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$961,821.00	\$961,821.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$66,157.00)	(\$946,554.00)	\$880,397.00
Total:	\$61,244,334.58	\$60,047,864.27	

Total Payable: \$1,196,470.31

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023

to 08/31/2023

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$70,741,480.64	\$70,587,729.39	\$153,751.25
Non-Participating	\$17,685,370.26	\$17,646,932.45	\$38,437.81
Total Earnings	\$88,426,850.90	\$88,234,661.84	\$192,189.06
Stockpiled Materials	\$245,063.54	\$268,156.96	(\$23,093.42)
Gross Earnings	\$88,671,914.44	\$88,502,818.80	\$169,095.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$88,671,914.44	\$88,502,818.80	

Total Payable: **\$169,095.64**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023

to 08/31/2023

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,301.000	76,187.020		
				24.750	123.380		
					76,310.400	\$3,053.66	\$1,888,682.40
0039	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		800.000	839.600		
				109.000	338.200		
					1,177.800	\$36,863.80	\$128,380.20
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		10,077.000	868.670		
		TL & H LIME		87.250	222.800		
					1,091.470	\$19,439.30	\$95,230.76
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,260.000	409.550		
		MATL & H LIME		105.000	758.730		
					1,168.280	\$79,666.65	\$122,669.40
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		14,444.000	14,393.435		
		L & H LIME		91.000	225.000		
					14,618.435	\$20,475.00	\$1,330,277.59
0060	413-0750	TACK COAT	GL	12,480.000	4,270.000		
				2.750	90.000		
					4,360.000	\$247.50	\$11,990.00
0064	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	1,400.000	11,220.831		
				6.950	2,290.000		
					13,510.831	\$15,915.50	\$93,900.28
0094	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	3,182.000	1,757.425		
				63.500	307.573		
					2,064.998	\$19,530.89	\$131,127.37

Category Amount:

\$195,192.30

\$3,802,258.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012700

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		DRAINAGE					
0373	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	740.000	906.200		
				403.000	80.000		
					986.200	\$32,240.00	\$397,438.60
0403	641-1100	GUARDRAIL, TP T	LF	330.000	217.500		
				79.250	42.000		
					259.500	\$3,328.50	\$20,565.38
0408	641-1200	GUARDRAIL, TP W	LF	4,000.000	1,654.700		
				19.000	342.000		
					1,996.700	\$6,498.00	\$37,937.30
0413	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000	8.000		
				1020.000	2.000		
					10.000	\$2,040.00	\$10,200.00
0418	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	10.000	1.000		
				2680.000	1.000		
					2.000	\$2,680.00	\$5,360.00
Category Amount:						\$46,786.50	\$471,501.28
Category Number: 0030		EROSION CONTROL					
0656	163-0240	MULCH	TN	500.000	361.337		
				107.000	4.100		
					365.437	\$438.70	\$39,101.76
0751	700-6910	PERMANENT GRASSING	AC	10.000	7.784		
				1630.000	1.502		
					9.286	\$2,448.26	\$15,136.18
0761	700-8000	FERTILIZER MIXED GRADE	TN	9.000	8.420		
				856.000	.300		
					8.720	\$256.80	\$7,464.32
Category Amount:						\$3,143.76	\$61,702.26

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 LIGHTING							
1676	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	111.000 2790.000	71.000 8.500 79.500	\$23,715.00	\$221,805.00
1681	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	104.000 7020.000	63.000 1.000 64.000	\$7,020.00	\$449,280.00
1686	681-6205	LUMINAIRE, TP 2, 50 W, LED	EA	112.000 773.000	26.000 4.000 30.000	\$3,092.00	\$23,190.00
1691	681-6290	LUMINAIRE, TP 3, LED	EA	185.000 1620.000	26.000 11.000 37.000	\$17,820.00	\$59,940.00
1711	682-1304	CABLE, TP THW, AWG NO 10	LF	76,000.000 0.660	61,921.000 7,942.000 69,863.000	\$5,241.72	\$46,109.58
1776	682-9950	DIRECTIONAL BORE - 3 IN	LF	1,600.000 17.500	4,989.000 389.000 5,378.000	\$6,807.50	\$94,115.00
Category Amount:						\$63,696.22	\$894,439.58
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	146,848.730 15,199.990 162,048.720	\$15,199.99	\$162,048.72
ASPHALT CEMENT PRICE ADJUSTMENT(700)							
Category Amount:						\$15,199.99	\$162,048.72
Category Number: 0100 LIGHTING							
9245	681-6220	LUMINAIRE, TP 2, 150 W, HP SODIUM	EA	.000 666.700	83.000 2.000 85.000	\$1,333.40	\$56,669.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 LIGHTING							
9250	681-6246	LUMINAIRE, TP 2, 250 W, HP SODIUM	EA	.000 2086.720	168.000 8.000 176.000	\$16,693.76	\$367,262.72
9260	681-6290	LUMINAIRE, TP 3, LED	EA	.000 1416.000	19.000 7.000 26.000	\$9,912.00	\$36,816.00
		LUMINAIRE, TP 3, 109 W, LED					
9315	682-6230	CONDUIT, NONMETL, TP 3, 1 IN	LF	.000 6.430	50,802.000 689.000 51,491.000	\$4,430.27	\$331,087.13
Category Amount:						\$32,369.43	\$791,835.35
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000 226.450	493.000 .000 493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	1,708.000 .000 1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	265.000 .000 265.000	\$0.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$356,388.20	\$60,047,523.11

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,416.000 91.000	16,627.530 295.010 16,922.540	\$26,845.91	\$1,539,951.14
0057	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		959.000 179.000	331.888 140.000 471.888	\$25,060.00	\$84,467.95
0120	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	323.000 529.000	272.800 181.000 453.800	\$95,749.00	\$240,060.20
Category Amount:						\$147,654.91	\$1,864,479.29
Category Number: 0030 EROSION CONTROL							
0520	163-0240	MULCH	TN	1,353.000 107.000	463.235 5.509 468.744	\$589.46	\$50,155.61
0630	700-6910	PERMANENT GRASSING	AC	39.000 1630.000	25.989 1.603 27.592	\$2,612.89	\$44,974.96
0640	700-8000	FERTILIZER MIXED GRADE	TN	25.000 856.000	9.554 .300 9.854	\$256.80	\$8,435.02
Category Amount:						\$3,459.15	\$103,565.59
Category Number: 0010 ROADWAY							
1630	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	40.000 5980.000	81.000 5.000 86.000	\$29,900.00	\$514,280.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0128

Pay Period: 08/01/2023
to 08/31/2023

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1635	681-4555	LIGHTING STD, 50 FT MH, DUAL 8 FT ARM	EA	37.000	46.000		
				7450.000	1.500		
					47.500	\$11,175.00	\$353,875.00
					Category Amount:	\$41,075.00	\$868,155.00
	Category Number:	0060 MSE WALLS					
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$0.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
					Category Amount:	\$0.00	\$69,889.50
					Project Total Amount:	\$192,189.06	\$88,426,850.90