

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: garay

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2565 Days

Percent Time:

115.70

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$154,699,517.55

Original Contract Amount \$148,746,188.92

Funds Available \$1,996,600.50

Percent Complete 98.49%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,077,703.87	\$61,493,605.53	\$1,993,107.61	96.89%	\$29,391.97
311410-	\$90,621,813.68	\$87,252,583.40	\$3,492.90	100.00%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: garay

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$49,443,760.96	\$49,420,247.38	\$23,513.58
Non-Participating	\$12,360,940.31	\$12,355,061.92	\$5,878.39
Total Earnings	\$61,804,701.27	\$61,775,309.30	\$29,391.97
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$61,804,701.26	\$61,775,309.29	\$29,391.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,050,867.00	\$1,893,108.00	\$157,759.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,770,972.00)	(\$1,613,213.00)	(\$157,759.00)
Total:	\$62,084,596.26	\$62,055,204.29	

Total Payable: **\$29,391.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: garay

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$72,447,055.87	\$72,447,055.87	\$0.00
Non-Participating	\$18,111,764.06	\$18,111,764.06	\$0.00
Total Earnings	\$90,558,819.93	\$90,558,819.93	\$0.00
Stockpiled Materials	\$59,500.85	\$59,500.85	\$0.00
Gross Earnings	\$90,618,320.78	\$90,618,320.78	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$90,618,320.78	\$90,618,320.78	
Total Payable:			\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: garay

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0094	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	3,182.000	2,408.690		
				63.500	49.867		
					2,458.557	\$3,166.55	\$156,118.37
Category Amount:						\$3,166.55	\$156,118.37
Category Number:		0020 DRAINAGE					
0403	641-1100	GUARDRAIL, TP T	LF	330.000	514.500		
				79.250	84.000		
					598.500	\$6,657.00	\$47,431.13
0408	641-1200	GUARDRAIL, TP W	LF	4,000.000	3,968.700		
				19.000	523.000		
					4,491.700	\$9,937.00	\$85,342.30
0413	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000	11.000		
				1020.000	1.000		
					12.000	\$1,020.00	\$12,240.00
0418	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	10.000	5.000		
				2680.000	2.000		
					7.000	\$5,360.00	\$18,760.00
Category Amount:						\$22,974.00	\$163,773.43
Category Number:		0100 LIGHTING					
1711	682-1304	CABLE, TP THW, AWG NO 10	LF	76,000.000	75,254.000		
				0.660	227.000		
					75,481.000	\$149.82	\$49,817.46
1766	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M	EA	30.000	35.000		
				1780.000	1.000		
					36.000	\$1,780.00	\$64,080.00
9270	681-6900	LUMINAIRE -	EA	.000	44.000		
				448.400	2.000		
					46.000	\$896.80	\$20,626.40
		LUMINAIRE, TP 4, 40 W, 49 LED					

Rpt-ID: RCPEsprj

Georgia

Date: 08/09/2024

User: garay

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 LIGHTING					
9300	682-6110	CONDUIT, RIGID, 1 IN	LF	.000	3,685.000		
				10.620	40.000		
					3,725.000	\$424.80	\$39,559.50
Category Amount:						\$3,251.42	\$174,083.36
	Category Number:	0060 MSE WALLS					
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$0.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$29,391.97	\$61,804,701.27

Contract ID: B1CBA1700716-1

Estimate Number: 0136

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0060 MSE WALLS					
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$0.00	\$90,558,819.93