

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024
to 10/31/2024

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2657 Days

Percent Time:

119.85

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$157,454,576.67

Original Contract Amount \$148,746,188.92

Funds Available \$3,005,423.69

Percent Complete 97.78%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,743,174.37	\$61,493,605.53	\$1,251,078.35	98.07%	\$500,734.58
311410-	\$92,711,402.29	\$87,252,583.40	\$1,754,345.34	98.11%	\$325,453.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024
to 10/31/2024

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$50,443,553.58	\$50,042,965.91	\$400,587.67
Non-Participating	\$12,610,888.45	\$12,510,741.54	\$100,146.91
Total Earnings	\$63,054,442.03	\$62,553,707.45	\$500,734.58
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$63,054,442.02	\$62,553,707.44	\$500,734.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,676,814.00	\$2,366,385.00	\$310,429.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,239,160.00)	(\$1,928,731.00)	(\$310,429.00)
Total:	\$63,492,096.02	\$62,991,361.44	

Total Payable: **\$500,734.58**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024
to 10/31/2024

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$72,718,044.81	\$72,457,681.67	\$260,363.14
Non-Participating	\$18,179,511.29	\$18,114,420.51	\$65,090.78
Total Earnings	\$90,897,556.10	\$90,572,102.18	\$325,453.92
Stockpiled Materials	\$59,500.85	\$59,500.85	\$0.00
Gross Earnings	\$90,957,056.95	\$90,631,603.03	\$325,453.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$90,957,056.95	\$90,631,603.03	
Total Payable:			\$325,453.92

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024
to 10/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0225	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	60.000	.000		
				90.500	15.000		
					15.000	\$1,357.50	\$1,357.50
Category Amount:						\$1,357.50	\$1,357.50
Category Number:		0080 BRIDGES					
0991	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.850		
				588100.000	.150		
					1.000	\$88,215.00	\$588,100.00
		22+00					
1251	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.450		
				122100.000	.550		
					1.000	\$67,155.00	\$122,100.00
		27					
Category Amount:						\$155,370.00	\$710,200.00
Category Number:		0010 ROADWAY					
1411	624-0400	SOUND BARRIER, TYPE-	SF	28,000.000	29,277.000		
				30.750	2,143.000		
					31,420.000	\$65,897.25	\$966,165.00
		C NO. 1					
1416	624-0400	SOUND BARRIER, TYPE-	SF	17,900.000	19,563.810		
				34.000	585.190		
					20,149.000	\$19,896.46	\$685,066.00
		C NO. 2					
1421	624-0400	SOUND BARRIER, TYPE-	SF	20,300.000	17,404.200		
				35.750	2,684.800		
					20,089.000	\$95,981.60	\$718,181.75
		C NO. 3					
1426	625-0100	VISUAL BARRIER	SY	1,800.000	2,063.097		
				285.000	-419.208		
					1,643.889	\$-119,474.28	\$468,508.37
		TYPE C NO.1					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024
to 10/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1431	625-0100	VISUAL BARRIER	SY	500.000	87.778		
				409.000	554.666		
					642.444	\$226,858.39	\$262,759.60
		TYPE C NO.2					
Category Amount:						\$289,159.42	\$3,100,680.72
Category Number: 0060 MSE WALLS							
9210	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.960		
				413029.000	.040		
					1.000	\$16,521.16	\$413,029.00
		12 PORTION (7988 SF)					
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	170.000		
					435.000	\$38,326.50	\$98,070.75
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$54,847.66	\$1,007,808.20
Project Total Amount:						\$500,734.58	\$63,054,442.03

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: garay

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0138

Pay Period: 09/01/2024

to 10/31/2024

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0150	624-0410	SOUND BARRIER	SF	45,503.000 40.500	41,204.533 4,543.467 45,748.000	\$184,010.41	\$1,852,794.00
0155	625-0100	VISUAL BARRIER	SY	1,656.000 293.000	1,573.780 75.442 1,649.222	\$22,104.51	\$483,222.05
Category Amount:						\$206,114.92	\$2,336,016.05
Category Number: 0080 BRIDGES							
1060	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 23	LS	1.000 1431800.000	.950 .050 1.000	\$71,590.00	\$1,431,800.00
1100	511-3000	SUPERSTR REINF STEEL, BR NO - 23	LS	1.000 235700.000	.950 .050 1.000	\$11,785.00	\$235,700.00
1285	540-1101	REMOVAL OF EXISTING BR, STA NO - 60+00	LS	1.000 168800.000	.800 .200 1.000	\$33,760.00	\$168,800.00
1375	511-3000	SUPERSTR REINF STEEL, BR NO - 26	LS	1.000 55100.000	.960 .040 1.000	\$2,204.00	\$55,100.00
Category Amount:						\$119,339.00	\$1,891,400.00
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO - WALL NO - 30 ITEM ADDED BY SA	LF	.000 225.450	310.000 .000 310.000	\$0.00	\$69,889.50
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$325,453.92	\$90,897,556.10