

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: garay

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2718 Days

Percent Time:

122.60

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$157,454,576.67

Original Contract Amount \$148,746,188.92

Funds Available \$2,548,496.48

Percent Complete 98.07%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,743,174.37	\$61,493,605.53	\$1,060,151.14	98.36%	\$190,927.21
311410-	\$92,711,402.29	\$87,252,583.40	\$1,488,345.34	98.39%	\$266,000.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: garay

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$50,596,295.35	\$50,443,553.58	\$152,741.77
Non-Participating	\$12,649,073.89	\$12,610,888.45	\$38,185.44
Total Earnings	\$63,245,369.24	\$63,054,442.03	\$190,927.21
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$63,245,369.23	\$63,054,442.02	\$190,927.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,987,243.00	\$2,676,814.00	\$310,429.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,549,589.00)	(\$2,239,160.00)	(\$310,429.00)
Total:	\$63,683,023.23	\$63,492,096.02	

Total Payable: **\$190,927.21**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: garay

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$72,930,844.81	\$72,718,044.81	\$212,800.00
Non-Participating	\$18,232,711.29	\$18,179,511.29	\$53,200.00
Total Earnings	\$91,163,556.10	\$90,897,556.10	\$266,000.00
Stockpiled Materials	\$59,500.85	\$59,500.85	\$0.00
Gross Earnings	\$91,223,056.95	\$90,957,056.95	\$266,000.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$91,223,056.95	\$90,957,056.95	
Total Payable:			\$266,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2025

User: garay

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0130	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	3,100.000	.000		
				5.350	3,100.000		
					3,100.000	\$16,585.00	\$16,585.00
0398	634-1200	RIGHT OF WAY MARKERS	EA	43.000	.000		
				110.000	32.000		
					32.000	\$3,520.00	\$3,520.00
0566	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000	.000		
				99200.000	1.000		
					1.000	\$99,200.00	\$99,200.00
		60+13 (RAMP INE)					
Category Amount:						\$119,305.00	\$119,305.00
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	435.000		
				225.450	.000		
					435.000	\$0.00	\$98,070.75
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$594,779.20
Category Number: 0010 ROADWAY							
9538	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				34298.000	1.000		
					1.000	\$34,298.00	\$34,298.00
		ADJUST WALL PANELS					
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9540	004-0012	EXTRA WORK -	EA	.000	.000		
				5332.030	7.000		
					7.000	\$37,324.21	\$37,324.21
		ADJUST WALL PANELS					
		ITEM ADDED BY SA					
Category Amount:						\$71,622.21	\$71,622.21
Project Total Amount:						\$190,927.21	\$63,245,369.24

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0139

Pay Period: 11/01/2024
to 12/31/2024

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1					
		Supplemental Description 2		Unit Price	Qty This Period	This Period	Amount
Category Number: 0080 BRIDGES							
1125	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				254800.000	1.000		
		1059+29.60			1.000	\$254,800.00	\$254,800.00
1600	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				11200.000	1.000		
		25			1.000	\$11,200.00	\$11,200.00
Category Amount:						\$266,000.00	\$266,000.00
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
		WALL NO - 30			310.000	\$0.00	\$69,889.50
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$266,000.00	\$91,163,556.10