

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2812 Days

Percent Time:

126.84

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$158,252,048.14

Original Contract Amount \$148,746,188.92

Funds Available \$2,114,053.42

Percent Complete 98.35%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,743,174.37	\$61,493,605.53	\$532,433.34	99.18%	\$110,997.75
311410-	\$93,508,873.76	\$87,252,583.40	\$1,581,620.08	98.31%	\$67,962.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$51,018,469.59	\$50,929,671.39	\$88,798.20
Non-Participating	\$12,754,617.45	\$12,732,417.90	\$22,199.55
Total Earnings	\$63,773,087.04	\$63,662,089.29	\$110,997.75
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$63,773,087.03	\$63,662,089.28	\$110,997.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$3,465,609.00	\$3,165,358.00	\$300,251.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$3,027,955.00)	(\$2,727,704.00)	(\$300,251.00)
Total:	\$64,210,741.03	\$64,099,743.28	

Total Payable: **\$110,997.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$73,494,202.19	\$73,439,831.81	\$54,370.38
Non-Participating	\$18,373,550.64	\$18,359,958.04	\$13,592.60
Total Earnings	\$91,867,752.83	\$91,799,789.85	\$67,962.98
Stockpiled Materials	\$59,500.85	\$59,500.85	\$0.00
Gross Earnings	\$91,927,253.68	\$91,859,290.70	\$67,962.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$91,927,253.68	\$91,859,290.70	
Total Payable:			\$67,962.98

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030	EROSION CONTROL				
0671	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		6,000.000	1,469.250		
				12.000	489.750		
					1,959.000	\$5,877.00	\$23,508.00
0691	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRF EA		129.000	74.250		
				205.000	24.750		
					99.000	\$5,073.75	\$20,295.00
Category Amount:						\$10,950.75	\$43,803.00
Category Number:		0010	ROADWAY				
1356	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		150.000	42.000		
				10.750	290.000		
					332.000	\$3,117.50	\$3,569.00
1361	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		1,570.000	436.000		
				3.200	2,284.000		
					2,720.000	\$7,308.80	\$8,704.00
1371	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		365.000	.000		
				8.050	271.944		
					271.944	\$2,189.15	\$2,189.15
1376	657-1130	PREFORMED PLASTIC SOLID PVMT MKG, 13 IN, LF TE), TP PB		3,720.000	.000		
				7.450	11,269.000		
					11,269.000	\$83,954.05	\$83,954.05
1386	657-5001	PREFORMED PLASTIC PAVEMENT MARKING, W SY		555.000	.000		
				26.750	130.000		
					130.000	\$3,477.50	\$3,477.50
Category Amount:						\$100,047.00	\$101,893.70
Category Number:		0060	MSE WALLS				
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
					493.000	\$0.00	\$111,639.85
		WALL NO - 9					
		ITEM ADDED BY SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0060 MSE WALLS							
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$0.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	435.000		
				225.450	.000		
					435.000	\$0.00	\$98,070.75
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$594,779.20
Project Total Amount:						\$110,997.75	\$63,773,087.04

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: garay

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0141

Pay Period: 02/05/2025
to 04/04/2025

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNAGE & MARKINGS							
0480	657-9512	WET REFLECTIVE PREFORMED PAVEMENT MAI SY		1,207.000 26.750	.000 820.667 820.667	\$21,952.84	\$21,952.84
Category Amount:						\$21,952.84	\$21,952.84
Category Number: 0030 EROSION CONTROL							
0505	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 652.000	.750 .250 1.000	\$163.00	\$652.00
0545	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		104.000 368.000	15.750 3.938 19.688	\$1,449.18	\$7,245.18
0625	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,440.000 4.750	37,389.750 9,346.938 46,736.688	\$44,397.96	\$221,999.27
Category Amount:						\$46,010.14	\$229,896.45
Category Number: 0060 MSE WALLS							
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	310.000 .000 310.000	\$0.00	\$69,889.50
		WALL NO - 30 ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Project Total Amount:						\$67,962.98	\$91,867,752.83