

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

**Contract Location:**

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

**Time Allowed:** 2217 Days

**Elapsed Calender Days:** 3131 Days

**Percent Time:** 141.23

**District:** 3

**Area:** 04

**Contractor:**

E. R. SNELL CONTRACTOR, INC.  
1785 OAK RD.

**Date Let:** 02/17/2017

**Date Awarded:** 03/03/2017

**Date Contract Executed:** 07/03/2017

**Date Notice to Proceed:** 07/24/2017

**Date Work Began:** 07/25/2017

**Date Time Stopped:** 00/00/0000

**Date Accepted:** 00/00/0000

**Adjusted Completion Date:** 08/18/2023

SNELLVILLE GA 30078-2233

**Phone:** 7709850600

**Escrow Agent:**

**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$161,786,092.45

**Original Contract Amount** \$148,746,188.92

**Funds Available** \$1,671,060.22

**Percent Complete** 98.93%

**Counties:**

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$66,634,233.08	\$61,493,605.53	\$886,909.98	98.67%	\$520,831.35
311410-	\$95,151,859.36	\$87,252,583.40	\$784,150.24	99.18%	\$797,469.84

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$52,597,858.43	\$52,531,316.55	\$66,541.88
Non-Participating	\$13,149,464.68	\$13,132,829.21	\$16,635.47
<b>Total Earnings</b>	<b>\$65,747,323.11</b>	<b>\$65,664,145.76</b>	<b>\$83,177.35</b>
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
<b>Gross Earnings</b>	<b>\$65,747,323.10</b>	<b>\$65,664,145.75</b>	<b>\$83,177.35</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$4,651,346.00	\$4,127,179.00	\$524,167.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$4,651,346.00)	(\$4,564,833.00)	(\$86,513.00)
<b>Total:</b>	<b>\$65,747,323.10</b>	<b>\$65,226,491.75</b>	

**Total Payable: \$520,831.35**

## Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number: 311410- I-16/SR 404 &amp; I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$75,446,566.55	\$74,808,590.67	\$637,975.88
Non-Participating	\$18,861,641.72	\$18,702,147.76	\$159,493.96
<b>Total Earnings</b>	<b>\$94,308,208.27</b>	<b>\$93,510,738.43</b>	<b>\$797,469.84</b>
Stockpiled Materials	\$59,500.85	\$59,500.85	\$0.00
<b>Gross Earnings</b>	<b>\$94,367,709.12</b>	<b>\$93,570,239.28</b>	<b>\$797,469.84</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$94,367,709.12</b>	<b>\$93,570,239.28</b>	

<b>Total Payable:</b>	<b>\$797,469.84</b>
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0090	441-0108	CONC SIDEWALK, 8 IN	SY	190.000 81.750	39.657 12.000 51.657	\$981.00	\$4,222.96
<b>Category Amount:</b>						\$981.00	\$4,222.96
<b>Category Number: 0100 LIGHTING</b>							
1676	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	111.000 2790.000	97.500 4.500 102.000	\$12,555.00	\$284,580.00
1686	681-6205	LUMINAIRE, TP 2, 50 W, LED	EA	112.000 773.000	30.000 5.000 35.000	\$3,865.00	\$27,055.00
1691	681-6290	LUMINAIRE, TP 3, LED	EA	185.000 1620.000	46.000 21.000 67.000	\$34,020.00	\$108,540.00
1711	682-1304	CABLE, TP THW, AWG NO 10	LF	76,000.000 0.660	76,993.000 6,540.000 83,533.000	\$4,316.40	\$55,131.78
<b>Category Amount:</b>						\$54,756.40	\$475,306.78
<b>Category Number: 0010 ROADWAY</b>							
2410	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		.000 85.380	8,349.270 .000 8,349.270	\$0.00	\$712,860.67
		ITEM ADDED BY SA					
2420	441-0104	CONC SIDEWALK, 4 IN	SY	.000 19.000	1,280.000 .000 1,280.000	\$0.00	\$24,320.00
		ITEM ADDED BY SA					
2425	441-0106	CONC SIDEWALK, 6 IN	SY	.000 21.250	53.330 .000 53.330	\$0.00	\$1,133.26
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
2430	441-0108	CONC SIDEWALK, 8 IN	SY	.000 29.250	12.880 .000 12.880	\$0.00	\$376.74
		ITEM ADDED BY SA					
2435	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 22.500	701.130 .000 701.130	\$0.00	\$15,775.43
		ITEM ADDED BY SA					
2450	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	.000 5.750	2,247.000 .000 2,247.000	\$0.00	\$12,920.25
		ITEM ADDED BY SA					
2455	441-6002	CONC CURB & GUTTER, 6 IN X 18 IN, TP 2	LF	.000 6.500	285.000 .000 285.000	\$0.00	\$1,852.50
		ITEM ADDED BY SA					
2460	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 7.500	3,691.000 .000 3,691.000	\$0.00	\$27,682.50
		ITEM ADDED BY SA					
2465	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 93.000	1.040 .000 1.040	\$0.00	\$96.72
		ITEM ADDED BY SA					
2520	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	.000 26.750	12.000 .000 12.000	\$0.00	\$321.00
		ITEM ADDED BY SA					
2525	621-5503	CONCRETE SIDE BARRIER, TYPE 26S	LF	.000 161.500	179.000 .000 179.000	\$0.00	\$28,908.50
		ITEM ADDED BY SA					
2530	621-6002	CONCRETE BARRIER, TP S-2	LF	.000 47.750	940.000 .000 940.000	\$0.00	\$44,885.00
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026  
to 02/17/2026

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
2535	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	.000 115.000	216.000 .000 216.000	\$0.00	\$24,840.00
		ITEM ADDED BY SA					
2540	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	.000 115.500	94.600 .000 94.600	\$0.00	\$10,926.30
		ITEM ADDED BY SA					
2545	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 143.000	985.000 .000 985.000	\$0.00	\$140,855.00
		ITEM ADDED BY SA					
2550	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	.000 162.000	954.600 .000 954.600	\$0.00	\$154,645.20
		ITEM ADDED BY SA					

**Category Amount:** \$0.00 \$1,202,399.07

<b>Category Number:</b> 0020 DRAINAGE							
2645	668-1100	CATCH BASIN, GP 1	EA	.000 5390.000	5.000 .000 5.000	\$0.00	\$26,950.00
		ITEM ADDED BY SA					
2655	668-2100	DROP INLET, GP 1	EA	.000 3780.000	21.500 .000 21.500	\$0.00	\$81,270.00
		ITEM ADDED BY SA					
2665	668-2200	DROP INLET, GP 2	EA	.000 4800.000	1.000 .000 1.000	\$0.00	\$4,800.00
		ITEM ADDED BY SA					
2690	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 10.550	170.000 .000 170.000	\$0.00	\$1,793.50
		ITEM ADDED BY SA					

**Category Amount:** \$0.00 \$114,813.50

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
2700	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK	SY	.000	1,758.150		
				89.500	.000		
		ITEM ADDED BY SA			1,758.150	\$0.00	\$157,354.43

**Category Amount:** \$0.00 \$157,354.43

<b>Category Number:</b> 0100 LIGHTING							
9245	681-6220	LUMINAIRE, TP 2, 150 W, HP SODIUM	EA	.000	89.500		
				666.700	8.500		
					98.000	\$5,666.95	\$65,336.60
9295	682-6108	CONDUIT, RIGID, 3/4 IN	LF	.000	2,420.000		
				8.730	520.000		
					2,940.000	\$4,539.60	\$25,666.20
9315	682-6230	CONDUIT, NONMETL, TP 3, 1 IN	LF	.000	54,311.000		
				6.430	500.000		
					54,811.000	\$3,215.00	\$352,434.73
9330	682-9020	ELECTRICAL JUNCTION BOX	EA	.000	257.000		
				519.200	27.000		
					284.000	\$14,018.40	\$147,452.80

**Category Amount:** \$27,439.95 \$590,890.33

<b>Category Number:</b> 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000	493.000		
				226.450	.000		
		WALL NO - 9			493.000	\$0.00	\$111,639.85
		ITEM ADDED BY SA					
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
		WALL NO - 3			1,708.000	\$0.00	\$385,068.60
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 02/17/2026

User: C0005281

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026  
to 02/17/2026

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0060 MSE WALLS							
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	435.000		
				225.450	.000		
		WALL NO - 12			435.000	\$0.00	\$98,070.75
		ITEM ADDED BY SA					
<b>Category Amount:</b>						\$0.00	\$594,779.20
<b>Project Total Amount:</b>						\$83,177.35	\$65,747,323.11

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 EROSION CONTROL</b>							
0630	700-6910	PERMANENT GRASSING	AC	39.000 1630.000	31.166 -0.01 31.165	\$-1.63	\$50,798.95
<b>Category Amount:</b>						\$-1.63	\$50,798.95
<b>Category Number: 0010 ROADWAY</b>							
3315	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		.000 85.380	3,471.890 .000 3,471.890	\$0.00	\$296,429.97
		ITEM ADDED BY SA					
3320	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000 53.000	140.000 .000 140.000	\$0.00	\$7,420.00
		ITEM ADDED BY SA					
3325	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 22.500	145.940 .000 145.940	\$0.00	\$3,283.65
		ITEM ADDED BY SA					
3330	441-0303	CONC SPILLWAY, TP 3	EA	.000 430.000	1.000 .000 1.000	\$0.00	\$430.00
		ITEM ADDED BY SA					
3335	441-3999	CONCRETE V GUTTER	LF	.000 9.000	600.000 .000 600.000	\$0.00	\$5,400.00
		ITEM ADDED BY SA					
3370	621-6002	CONCRETE BARRIER, TP S-2	LF	.000 47.750	105.000 .000 105.000	\$0.00	\$5,013.75
		ITEM ADDED BY SA					
3375	621-6003	CONCRETE BARRIER, TP S-3	LF	.000 154.000	98.000 .000 98.000	\$0.00	\$15,092.00
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026

to 02/17/2026

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
3380	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	.000 115.000	460.000 .000 460.000	\$0.00	\$52,900.00
		ITEM ADDED BY SA					
3385	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	.000 224.500	181.000 .000 181.000	\$0.00	\$40,634.50
		ITEM ADDED BY SA					
3390	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	.000 309.000	249.000 .000 249.000	\$0.00	\$76,941.00
		ITEM ADDED BY SA					
3395	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	.000 162.000	544.000 .000 544.000	\$0.00	\$88,128.00
		ITEM ADDED BY SA					

**Category Amount:** \$0.00 \$591,672.87

<b>Category Number: 0020 DRAINAGE</b>							
3440	668-2100	DROP INLET, GP 1	EA	.000 3780.000	7.000 .000 7.000	\$0.00	\$26,460.00
		ITEM ADDED BY SA					
3450	668-2200	DROP INLET, GP 2	EA	.000 4800.000	.500 .000 .500	\$0.00	\$2,400.00
		ITEM ADDED BY SA					
3455	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 2410.000	3.000 .000 3.000	\$0.00	\$7,230.00
		ITEM ADDED BY SA					
3460	668-4400	STORM SEWER MANHOLE, TP 2	EA	.000 1640.000	2.500 .000 2.500	\$0.00	\$4,100.00
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0144

Pay Period: 02/01/2026  
to 02/17/2026

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
3470	668-5000	JUNCTION BOX	EA	.000 3290.000	2.500 .000 2.500	\$0.00	\$8,225.00
		ITEM ADDED BY SA					
<b>Category Amount:</b>						\$0.00	\$48,415.00
<b>Category Number: 0010 ROADWAY</b>							
3480	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 114.000	185.000 .000 185.000	\$0.00	\$21,090.00
		ITEM ADDED BY SA					
<b>Category Amount:</b>						\$0.00	\$21,090.00
<b>Category Number: 0060 MSE WALLS</b>							
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	310.000 .000 310.000	\$0.00	\$69,889.50
		WALL NO - 30 ITEM ADDED BY SA					
<b>Category Amount:</b>						\$0.00	\$69,889.50
<b>Category Number: 0010 ROADWAY</b>							
9535	004-0022	EXTRA WORK -	LS	.000 797471.470	.000 1.000 1.000	\$797,471.47	\$797,471.47
		EXTRA WORK - OVERHEAD SIGN, TP 1 STA 122+61 ITEM ADDED BY S.A.					
<b>Category Amount:</b>						\$797,471.47	\$797,471.47
<b>Project Total Amount:</b>						\$797,469.84	\$94,308,208.27