

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01036673

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0008

Pay Period: 08/01/2018
to 08/31/2018

Contract Location:

NORTH OF SOUTH NEWPORT RIVER BR & EXTEND SOUTH

Time Allowed:

281 Days

Elapsed Calender Days:

465 Days

Percent Time:

165.48

District: 5

Area: 05

Contractor:

AMERICAN INDUSTRIES, INC.
630 PLAINFIELD ROAD

Date Let:

03/17/2017

Date Awarded:

03/17/2017

Date Contract Executed:

05/23/2000

Date Notice to Proceed:

05/24/2017

Date Work Began:

09/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/28/2018

JEWEL CITY

CT 06351

Phone: 860-376-2537

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$11,756,860.72

Original Contract Amount \$8,749,478.60

Funds Available \$5,038,693.43

Percent Complete 58.26%

Counties:

Bryan

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005540	\$11,756,860.72	\$8,749,478.60	\$5,038,693.43	57.14%	\$871,051.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01036673

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0008

Pay Period: 08/01/2018
to 08/31/2018

Project Number: M005540 SR 405

Federal State Project Number: M005540

	Total to Date	Prev to Date	This Estimate
Participating	\$5,479,487.41	\$4,764,964.13	\$714,523.28
Non-Participating	\$1,369,871.88	\$1,191,241.06	\$178,630.82
Total Earnings	\$6,849,359.29	\$5,956,205.19	\$893,154.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,849,359.29	\$5,956,205.19	\$893,154.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$131,192.00)	(\$109,089.00)	(\$22,103.00)
Total:	\$6,718,167.29	\$5,847,116.19	

Total Payable: **\$871,051.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01036673

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0008

Pay Period: 08/01/2018

to 08/31/2018

Project Number M005540

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.706		
				1258479.100	.057		
					.763	\$71,733.31	\$960,219.55
		M005540					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,200.000	2,199.000		
				35.000	277.500		
					2,476.500	\$9,712.50	\$86,677.50
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		53,715.000	18,321.710		
				91.500	4,525.390		
					22,847.100	\$414,073.19	\$2,090,509.65
0025	413-0750	TACK COAT	GL	74,580.000	27,377.000		
				1.500	5,319.000		
					32,696.000	\$7,978.50	\$49,044.00
0032	432-0350	MICRO-MILL ASPHALTIC CONCRETE PAVEMENT SY		.000	438,474.945		
				1.280	38,813.280		
					477,288.225	\$49,681.00	\$610,928.93
		ADJUST CONTRACT PRICE DUE TO ADDING SPECIAL PROVISION 432					
0135	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		13,500.000	.000		
				5.000	200.000		
					200.000	\$1,000.00	\$1,000.00
0140	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		6,750.000	200.000		
				7.500	-200.000		
					.000	\$-1,500.00	\$0.00
Category Amount:						\$552,678.50	\$3,798,379.63
Category Number: 0020 HOURLY MILESTONE							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	-5.000		
				1000.000	-12.000		
					-17.000	\$-12,000.00	(\$17,000.00)
		MILESTONE 06- FAIL TO REOPEN LANES SEE SPEC PROV SEC 108					
Category Amount:						\$-12,000.00	\$-17,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01036673

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0008

Pay Period: 08/01/2018
to 08/31/2018

Project Number M005540

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0010 ROADWAY							
9025	004-0022	EXTRA WORK -	LS	.000	.000		
				352475.600	1.000		
					1.000	\$352,475.60	\$352,475.60
		Sa for august					
Category Amount:						\$352,475.60	\$352,475.60
Project Total Amount:						\$893,154.10	\$6,849,359.29