

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2020

User: 01036673

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0021

Pay Period: 11/27/2019
to 04/02/2020

Contract Location:

NORTH OF SOUTH NEWPORT RIVER BR & EXTEND SOUTH

Time Allowed:

875 Days

Elapsed Calender Days:

1043 Days

Percent Time:

119.20

District: 5

Area: 05

Contractor:

AMERICAN INDUSTRIES, INC.
630 PLAINFIELD ROAD

Date Let:

03/17/2017

Date Awarded:

03/17/2017

Date Contract Executed:

05/23/2000

Date Notice to Proceed:

05/24/2017

Date Work Began:

09/25/2017

Date Time Stopped:

03/31/2020

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/15/2019

JEWEL CITY

CT 06351

Phone: (860)376-2537

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$16,574,885.46

Original Contract Amount \$8,749,478.60

Funds Available \$1,569,903.53

Percent Complete 91.25%

Counties:

Bryan

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005540	\$16,574,885.46	\$8,749,478.60	\$1,569,903.53	90.53%	\$748,091.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2020

User: 01036673

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0021

Pay Period: 11/27/2019
to 04/02/2020

Project Number: M005540 SR 405

Federal State Project Number: M005540

	Total to Date	Prev to Date	This Estimate
Participating	\$12,099,812.74	\$11,429,469.11	\$670,343.63
Non-Participating	\$3,024,953.19	\$2,857,367.27	\$167,585.92
Total Earnings	\$15,124,765.93	\$14,286,836.38	\$837,929.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,124,765.93	\$14,286,836.38	\$837,929.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$119,784.00)	(\$29,946.00)	(\$89,838.00)
Total:	\$15,004,981.93	\$14,256,890.38	

Total Payable: \$748,091.55

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2020

User: 01036673

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0021

Pay Period: 11/27/2019
to 04/02/2020

Project Number M005540

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		53,715.000 91.500	47,576.170 1,014.050 48,590.220	\$92,785.58	\$4,446,005.13
0025	413-0750	TACK COAT	GL	74,580.000 1.500	67,169.000 2,483.000 69,652.000	\$3,724.50	\$104,478.00
0055	454-0100	DILUTED EMULSIFIED ASPH FOG SEAL	GL	93,000.000 2.160	35,892.690 21,070.000 56,962.690	\$45,511.20	\$123,039.41
0070	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		1.000 200.000	.000 1.000 1.000	\$200.00	\$200.00
0075	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		1.000 300.000	.000 1.000 1.000	\$300.00	\$300.00
0080	653-0140	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		4.000 400.000	.000 .000 .000	\$0.00	\$0.00
0085	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		120.000 12.000	.000 107.000 107.000	\$1,284.00	\$1,284.00
0090	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		1,500.000 3.000	.000 1,006.000 1,006.000	\$3,018.00	\$3,018.00
0095	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF		41.000 3250.000	27.060 10.133 37.193	\$32,932.25	\$120,877.25

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2020

User: 01036673

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0021

Pay Period: 11/27/2019
to 04/02/2020

Project Number M005540

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		41.000 3250.000	.000 17.707 17.707	\$57,547.75	\$57,547.75
0105	653-2810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LM		4.000 6750.000	.000 1.511 1.511	\$10,199.25	\$10,199.25
0110	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		78.000 2150.000	72.987 1.560 74.547	\$3,354.00	\$160,276.05
0115	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	58,700.000 4.000	7,851.445 43,662.889 51,514.334	\$174,651.56	\$206,057.34
0120	654-1003	RAISED PVMT MARKERS TP 3	EA	27,400.000 6.000	.000 13,853.000 13,853.000	\$83,118.00	\$83,118.00
0125	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		6,750.000 7.500	280.000 6,543.000 6,823.000	\$49,072.50	\$51,172.50
0135	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		13,500.000 5.000	200.000 13,466.000 13,666.000	\$67,330.00	\$68,330.00
0140	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		6,750.000 7.500	.000 6,818.000 6,818.000	\$51,135.00	\$51,135.00
0145	657-9110	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		9,400.000 6.000	.000 8,600.000 8,600.000	\$51,600.00	\$51,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2020

User: 01036673

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1700731-0

Estimate Number: 0021

Pay Period: 11/27/2019
to 04/02/2020

Project Number M005540

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0150	657-9111	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, YELLOW		9,400.000 6.000	.000 8,600.000 8,600.000	\$51,600.00	\$51,600.00
0165	657-9545	WET REFLECTIVE PREFORMED PLASTIC PVMT EA , TP PB-WR		4.000 1500.000	.000 4.000 4.000	\$6,000.00	\$6,000.00
2005	004-0022	EXTRA WORK -	LS	.000 410119.110	.850 .000 .850	\$0.00	\$348,601.24
		EXTRA WORK FOR TRAFFIC CONTROL AND BONDING					
2015	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 180.000	21,044.440 253.410 21,297.850	\$45,613.80	\$3,833,613.00
Category Amount:						\$830,977.39	\$9,778,451.92
Category Number: 0020 HOURLY MILESTONE							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000 1000.000	-55.500 -2.000 -57.500	\$-2,000.00	(\$57,500.00)
		MILESTONE 06- FAIL TO REOPEN LANES SEE SPEC PROV SEC 108					
Category Amount:						\$-2,000.00	\$-57,500.00
Category Number: 0010 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	344,083.130 18,256.580 362,339.710	\$18,256.58	\$362,339.71
		(IN# 1)					
9011	002-0012	REDUCTION OF PAY FOR -	EA	.000 9304.420	.000 -1.000 -1.000	\$-9,304.42	(\$9,304.42)
		Penalty for Bridge Smoothness Penalty Add Pay Item for Bridge Smoothenss Penalty					
Category Amount:						\$8,952.16	\$353,035.29
Project Total Amount:						\$837,929.55	\$15,124,765.93