

Rpt-ID: RCPESPRJ

Georgia

Date: 08/31/2018

User: 01053263

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701009-0

Estimate Number: 0010

Pay Period: 08/03/2018
to 08/31/2018

Contract Location: INSTALLATION OF TRAIN ACTIVATED WARNING DEVICES O
Time Allowed: 381 Days
Elapsed Calender Days: 381 Days
Percent Time: 100.00

District: 4

Area: 04

Contractor:
JHC CORPORATION
1029 PEACHTREE PKWY. NORTH, #359

PEACHTREE CITY GA 30269-4210
Phone: (770)487-3258

Escrow Agent:
Surety Co: NGM INSURANCE COMPANY

Date Let: 06/16/2017
Date Awarded: 06/16/2017
Date Contract Executed: 08/16/2017
Date Notice to Proceed: 08/16/2017
Date Work Began: 10/27/2017
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2018

Current Contract Amount \$857,184.50
Original Contract Amount \$857,184.50
Funds Available \$85,157.44
Percent Complete 90.07%
Counties: Brooks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011723	\$857,184.50	\$857,184.50	\$85,157.44	90.07%	\$37,262.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/31/2018

User: 01053263

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701009-0

Estimate Number: 0010

Pay Period: 08/03/2018
to 08/31/2018

Project Number: 0011723 MLK JR DR (CR 245/CS 790) - CSXT PAVING

Federal State Project Number: 0011723

	Total to Date	Prev to Date	This Estimate
Participating	\$694,824.37	\$661,287.88	\$33,536.49
Non-Participating	\$77,202.69	\$73,476.43	\$3,726.26
Total Earnings	\$772,027.06	\$734,764.31	\$37,262.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$772,027.06	\$734,764.31	\$37,262.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$772,027.06	\$734,764.31	

Total Payable: **\$37,262.75**

Rpt-ID: RCPEsprj

Georgia

Date: 08/31/2018

User: 01053263

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701009-0

Estimate Number: 0010

Pay Period: 08/03/2018
to 08/31/2018

Project Number 0011723

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				367000.000	.030		
					1.000	\$11,010.00	\$367,000.00
		0011723					
0085	634-1200	RIGHT OF WAY MARKERS	EA	8.000	.000		
				250.000	4.000		
					4.000	\$1,000.00	\$1,000.00
0140	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	194.000	604.240		
				60.000	44.444		
					648.684	\$2,666.64	\$38,921.04
0145	603-7000	PLASTIC FILTER FABRIC	SY	194.000	675.573		
				3.000	44.444		
					720.017	\$133.33	\$2,160.05
0150	700-6910	PERMANENT GRASSING	AC	2.000	.060		
				8000.000	1.125		
					1.185	\$9,000.00	\$9,480.00
0155	700-7000	AGRICULTURAL LIME	TN	4.000	.000		
				325.000	1.125		
					1.125	\$365.63	\$365.63
0160	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.270		
				800.000	.420		
					.690	\$336.00	\$552.00
0175	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,774.000	314.350		
				3.500	1,928.900		
					2,243.250	\$6,751.15	\$7,851.38
0185	163-0240	MULCH	TN	26.000	3.013		
				400.000	10.000		
					13.013	\$4,000.00	\$5,205.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/31/2018

User: 01053263

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701009-0

Estimate Number: 0010

Pay Period: 08/03/2018
to 08/31/2018

Project Number 0011723

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0225	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000	3.000		
				500.000	3.000		
					6.000	\$1,500.00	\$3,000.00
0230	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	9.000		
				500.000	1.000		
					10.000	\$500.00	\$5,000.00
Category Amount:						\$37,262.75	\$440,535.30
Project Total Amount:						\$37,262.75	\$772,027.06