Rpt-ID: RCPESPF	۶J	Geor	gia		0	Date: 04/24	I/2018
User: chawilli		Department of Transportation			Page 1 of 2		
		Estimate Summ	nary By Project				
Contract ID: B10	CBA1701034-0	Estimate Nun	nber: 0005		Pa	ay Period: to	02/23/2018 04/24/2018
Contract Locatio	n:		Time Allowed:		289	Days	
PAVING AT VARIOU	IS LOCATIONS IN APF	PLING, EVANS AND §	Elapsed Calend Percent Time:	er Days:	284 98.27	Days	
District:	5	<b>Area:</b> 01					
Contractor:							
EVERETT DYKES (	GRASSING CO., INC.		Date Let:		(	03/17/2017	
1339 GA. HWY. 112			Date Awarded:		(	03/17/2017	
			Date Contract I	Executed:		05/10/2017	
			Date Notice to	Proceed:	(	05/16/2017	
COCHRAN		GA 31014-1252	Date Work Beg	an:		06/12/2017	
Phone: (478)934-2	707		Date Time Stop	ped:		02/23/2018	
( )			Date Accepted:			10/24/2017	
Escrow Agent:			Adjusted Comp	pletion Date	: (	02/28/2018	
Surety Co: WEST	ERN SURETY COMPA	NY					
Current Contract Ar	mount \$1,	553,259.50	Counties:				
Original Contract A	mount \$1,	553,259.50 A	ppling	Evans		Screven	
Funds Available	\$	132,519.90					
Percent Complete		91.47%					
Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete		Project Payable	
M005560	\$1,553,259.50	\$1,553,259.50	\$132,519.90	91.47%		\$0.0	00

Chief Engineer

Rpt-ID: RCPESPRJ	Georgia	Date: 04/24/2018		
User: chawilli	Department of Transportation	Page 2 of 2		
	Estimate Summary By Project			
Contract ID: B1CBA1701034-0	Estimate Number: 0005	Pay Period: 02/23/2018		
		to 04/24/2018		

Project Number:

M005560

VARIOUS LOCATIONS

Federal State Project Number: M005560

	Total to Date	Prev to Date	This Estimate
Participating	\$1,136,591.68	\$1,136,591.68	\$0.00
Non-Participating	\$284,147.92	\$284,147.92	\$0.00
Total Earnings	\$1,420,739.60	\$1,420,739.60	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,420,739.60	\$1,420,739.60	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,420,739.60	\$1,420,739.60	
			<b>*•</b> • • •

Total Payable:

\$0.00