

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: lhutchin

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0002

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

RR,SIGNING&MARKING UPGRADES@VAR.LOC.BRENTLY,GI

Time Allowed: 360 Days

Elapsed Calender Days: 299 Days

Percent Time: 83.06

District: 5

Area: 01

Contractor:

ROADSAFE TRAFFIC SYSTEMS, INC.
8750 W. BRYN MAWR AVENUE, SUITE 400

CHICAGO IL 60631

Phone: (773)724-3300

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 10/05/2017

Date Notice to Proceed: 10/06/2017

Date Work Began: 06/19/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2018

Escrow Agent:

Surety Co: WESTCHESTER FIRE INSURANCE CO.

Current Contract Amount \$328,940.54

Original Contract Amount \$328,940.54

Funds Available \$279,335.17

Percent Complete 15.08%

Counties:

Brantley Glynn Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015115	\$328,940.54	\$328,940.54	\$279,335.17	15.08%	\$28,882.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: lhutchin

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0002

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 0015115 VARIOUS LOCS - SIGNING & MARKING UPGRADE

Federal State Project Number: 0015115

	Total to Date	Prev to Date	This Estimate
Participating	\$44,644.84	\$18,650.79	\$25,994.05
Non-Participating	\$4,960.53	\$2,072.30	\$2,888.23
Total Earnings	\$49,605.37	\$20,723.09	\$28,882.28
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$49,605.37	\$20,723.09	\$28,882.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$49,605.37	\$20,723.09	

Total Payable: **\$28,882.28**

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2018

User: lhutchin

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0002

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0015115

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		82,815.000 0.520	3,517.000 9,910.000 13,427.000	\$5,153.20	\$6,982.04
0002	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		80,942.000 0.650	3,556.000 8,318.000 11,874.000	\$5,406.70	\$7,718.10
0004	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		3,648.000 7.500	415.000 868.000 1,283.000	\$6,510.00	\$9,622.50
0009	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		236.000 3.000	.000 235.999 235.999	\$708.00	\$708.00
0011	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		3.000 85.000	1.000 1.000 2.000	\$85.00	\$170.00
0012	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		36.000 85.000	15.000 14.000 29.000	\$1,190.00	\$2,465.00
0013	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		17.000 100.000	6.000 10.000 16.000	\$1,000.00	\$1,600.00
0019	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR EA		170.000 300.000	12.000 23.000 35.000	\$6,900.00	\$10,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2018

User: lhutchin

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0002

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0015115

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0020	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				30625.000	.063		
					.313	\$1,929.38	\$9,585.63
		0015115					
Category Amount:						\$28,882.28	\$49,351.27
Project Total Amount:						\$28,882.28	\$49,605.37