

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2017

User: 00338144

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701099-0

Estimate Number: 0001

Pay Period: 05/16/2017
to 12/07/2017

Contract Location:

SR 45 BEGIN NORTH OF SR 1 AND EXTEND TO EARLY CO

Time Allowed:

289 Days

Elapsed Calender Days:

206 Days

Percent Time:

71.28

District: 4

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let:

03/17/2017

Date Awarded:

03/17/2017

Date Contract Executed:

05/10/2017

Date Notice to Proceed:

05/16/2017

Date Work Began:

11/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/28/2018

ALBANY

GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,674,360.30

Original Contract Amount \$1,674,360.30

Funds Available \$453,818.67

Percent Complete 72.90%

Counties:

Miller

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005495	\$1,674,360.30	\$1,674,360.30	\$453,818.67	72.90%	\$1,220,541.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2017

User: 00338144

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701099-0

Estimate Number: 0001

Pay Period: 05/16/2017
to 12/07/2017

Project Number: M005495 SR 45 - MILL, INLAY, PLMX RESF, SS SURF TRT PA
B

Federal State Project Number: M005495

	Total to Date	Prev to Date	This Estimate
Participating	\$976,433.30	\$0.00	\$976,433.30
Non-Participating	\$244,108.33	\$0.00	\$244,108.33
Total Earnings	\$1,220,541.63	\$0.00	\$1,220,541.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,220,541.63	\$0.00	\$1,220,541.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,220,541.63	\$0.00	

Total Payable: **\$1,220,541.63**

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2017

User: 00338144

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701099-0

Estimate Number: 0001

Pay Period: 05/16/2017
to 12/07/2017

Project Number M005495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 211645.000	.000 .250 .250	\$52,911.25	\$52,911.25
		M005495					
0010	163-0232	TEMPORARY GRASSING	AC	2.580 500.000	.000 2.578 2.578	\$1,289.00	\$1,289.00
0015	210-0200	GRADING PER MILE	LM	5.170 5195.000	.000 5.170 5.170	\$26,858.15	\$26,858.15
0020	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		78.000 175.000	.000 66.000 66.000	\$11,550.00	\$11,550.00
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,580.000 84.650	.000 3,182.120 3,182.120	\$269,366.46	\$269,366.46
0035	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		9,135.000 87.800	.000 7,383.470 7,383.470	\$648,268.67	\$648,268.67
0040	413-0750	TACK COAT	GL	5,890.000 3.320	.000 4,284.000 4,284.000	\$14,222.88	\$14,222.88
0045	424-5007	SINGLE SURFACE TRTMT, STN SIZE 7 , GP 1 OR SY		87,520.000 1.190	.000 82,332.444 82,332.444	\$97,975.61	\$97,975.61
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	24,640.000 3.380	.000 24,106.000 24,106.000	\$81,478.28	\$81,478.28

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2017

User: 00338144

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701099-0

Estimate Number: 0001

Pay Period: 05/16/2017
to 12/07/2017

Project Number M005495

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0135	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.000		
				1200.000	1.000		
					1.000	\$1,200.00	\$1,200.00
0150	713-3012	WOOD FIBER BLANKET, TP II, SHOULDERS	SY	26,205.000	.000		
				0.600	25,702.222		
					25,702.222	\$15,421.33	\$15,421.33
Category Amount:						\$1,220,541.63	\$1,220,541.63
Project Total Amount:						\$1,220,541.63	\$1,220,541.63