

Rpt-ID: RCPESPRJ

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Contract Location:

SR 151 (ALABAMA HWY) BEGIN S OF ROLLINS IND PARK/HC

Time Allowed: 1326 Days

Elapsed Calender Days: 347 Days

Percent Time: 26.17

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/17/2017

Date Awarded: 03/17/2017

Date Contract Executed: 05/10/2017

Date Notice to Proceed: 05/16/2017

Date Work Began: 06/19/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$35,417,061.52

Original Contract Amount \$34,596,916.18

Funds Available \$31,677,910.31

Percent Complete 10.56%

Counties:

Catoosa

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621530-	\$35,412,261.52	\$34,592,116.18	\$31,673,110.31	10.56%	\$547,759.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Project Number: 621530- SR 151 (ALABAMA HWY) - WIDENING & RECONST

Federal State Project Number: STPIM-0180-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,991,321.04	\$2,553,113.72	\$438,207.32
Non-Participating	\$747,830.17	\$638,278.34	\$109,551.83
Total Earnings	\$3,739,151.21	\$3,191,392.06	\$547,759.15
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,739,151.21	\$3,191,392.06	\$547,759.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,739,151.21	\$3,191,392.06	

Total Payable: **\$547,759.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.306		
				605292.140	.034		
		STPIM-0180-01(006)			.340	\$20,579.93	\$205,799.33
0019	207-0203	FOUND BKFILL MATL, TP II	CY	850.000	.000		
				68.000	44.185		
					44.185	\$3,004.58	\$3,004.58
0020	210-0100	GRADING COMPLETE -	LS	1.000	.220		
				9137857.490	.030		
		STPIM-0180-01(006)			.250	\$274,135.72	\$2,284,464.37
0169	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,434.000	135.000		
				29.010	426.188		
					561.188	\$12,363.71	\$16,280.06
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	606.000	2,121.000		
				2.000	134.000		
					2,255.000	\$268.00	\$4,510.00
Category Amount:						\$310,351.94	\$2,514,058.34
Category Number: 0020 DRAINAGE							
0229	500-3101	CLASS A CONCRETE	CY	420.000	.000		
				539.750	96.227		
					96.227	\$51,938.52	\$51,938.52
0234	511-1000	BAR REINF STEEL	LB	56,010.000	.000		
				1.000	19,751.763		
					19,751.763	\$19,751.76	\$19,751.76
0240	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,171.000	1,101.000		
				46.540	446.000		
					1,547.000	\$20,756.84	\$71,997.38

Rpt-ID: RCPEsprj

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,092.000 53.720	85.000 132.000 217.000	\$7,091.04	\$11,657.24
0260	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	760.000 60.590	396.000 82.000 478.000	\$4,968.38	\$28,962.02
0265	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	907.000 60.270	763.000 96.000 859.000	\$5,785.92	\$51,771.93
0295	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		10.000 743.960	.000 1.000 1.000	\$743.96	\$743.96
0355	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	393.000 49.470	.000 380.000 380.000	\$18,798.60	\$18,798.60
0369	603-7000	PLASTIC FILTER FABRIC	SY	1,113.000 4.470	42.667 655.556 698.223	\$2,930.34	\$3,121.06
0385	668-1100	CATCH BASIN, GP 1	EA	104.000 2517.000	1.250 .750 2.000	\$1,887.75	\$5,034.00
0395	668-2100	DROP INLET, GP 1	EA	37.000 1701.050	2.750 .500 3.250	\$850.53	\$5,528.41

Category Amount:

\$135,503.64

\$269,304.88

Rpt-ID: RCPESPRJ

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0782	163-0240	MULCH	TN	775.000 205.000	242.448 12.600 255.048	\$2,583.00	\$52,284.84
0802	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		2,711.000 3.750	2,494.500 140.250 2,634.750	\$525.94	\$9,880.31
0817	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,435.000 0.500	1,297.000 409.000 1,706.000	\$204.50	\$853.00
0822	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,540.000 0.500	2,285.000 377.000 2,662.000	\$188.50	\$1,331.00
0827	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,112.000 6.610	467.000 380.000 847.000	\$2,511.80	\$5,598.67
0857	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 300.000	10.000 1.000 11.000	\$300.00	\$3,300.00
0867	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,540.000 3.050	9,792.000 502.500 10,294.500	\$1,532.63	\$31,398.23
Category Amount:						\$7,846.37	\$104,646.05
Category Number: 0050 EROSION - PERMANENT							
0872	208-0200	ROCK EMBANKMENT	CY	12,662.000 53.710	.000 655.556 655.556	\$35,209.91	\$35,209.91
Category Amount:						\$35,209.91	\$35,209.91

Rpt-ID: RCPEsprj

Georgia

Date: 04/27/2018

User: jsatterf

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0011

Pay Period: 04/01/2018
to 04/27/2018

Project Number 621530-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0060 BRIDGES							
0957	500-3002	CLASS AA CONCRETE	CY	1,176.000	146.487		
				673.420	58.443		
					204.930	\$39,356.69	\$138,003.96
0992	511-1000	BAR REINF STEEL	LB	179,671.000	20,489.030		
				0.700	10,058.000		
					30,547.030	\$7,040.60	\$21,382.92
Category Amount:						\$46,397.29	\$159,386.88
Category Number: 0010 ROADWAY							
1132	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,300.000	550.160		
				60.000	207.500		
					757.660	\$12,450.00	\$45,459.60
Category Amount:						\$12,450.00	\$45,459.60
Project Total Amount:						\$547,759.15	\$3,739,151.21