

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

SR 151 (ALABAMA HWY) BEGIN S OF ROLLINS IND PARK/HC

Time Allowed: 1326 Days

Elapsed Calender Days: 442 Days

Percent Time: 33.33

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/17/2017

Date Awarded: 03/17/2017

Date Contract Executed: 05/10/2017

Date Notice to Proceed: 05/16/2017

MARIETTA GA 30061-0970

Date Work Began: 06/19/2017

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$35,417,061.52

Original Contract Amount \$34,596,916.18

Funds Available \$28,845,496.63

Percent Complete 18.10%

Counties:

Catoosa

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621530-	\$35,417,061.52	\$34,596,916.18	\$28,845,496.63	18.55%	\$999,833.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 621530- SR 151 (ALABAMA HWY) - WIDENING & RECONST

Federal State Project Number: STPIM-0180-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,128,423.33	\$4,457,385.51	\$671,037.82
Non-Participating	\$1,282,105.73	\$1,114,346.25	\$167,759.48
Total Earnings	\$6,410,529.06	\$5,571,731.76	\$838,797.30
Stockpiled Materials	\$161,035.83	\$0.00	\$161,035.83
Gross Earnings	\$6,571,564.89	\$5,571,731.76	\$999,833.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,571,564.89	\$5,571,731.76	

Total Payable: **\$999,833.13**

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.356		
				605292.140	.051		
		STPIM-0180-01(006)			.407	\$30,869.90	\$246,353.90
0020	210-0100	GRADING COMPLETE -	LS	1.000	.400		
				9137857.490	.050		
		STPIM-0180-01(006)			.450	\$456,892.87	\$4,112,035.87
Category Amount:						\$487,762.77	\$4,358,389.77
Category Number: 0020 DRAINAGE							
0369	603-7000	PLASTIC FILTER FABRIC	SY	1,113.000	845.195		
				4.470	44.444		
					889.639	\$198.66	\$3,976.69
Category Amount:						\$198.66	\$3,976.69
Category Number: 0040 EROSION - TEMPORARY							
0782	163-0240	MULCH	TN	775.000	318.974		
				205.000	12.132		
					331.106	\$2,487.06	\$67,876.73
0787	163-0300	CONSTRUCTION EXIT	EA	10.000	9.000		
				2533.530	.750		
					9.750	\$1,900.15	\$24,701.92
0792	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		2,618.000	495.000		
				22.080	135.000		
					630.000	\$2,980.80	\$13,910.40
0797	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		258.000	45.000		
				480.000	3.750		
					48.750	\$1,800.00	\$23,400.00
0802	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		2,711.000	3,228.000		
				3.750	111.750		
					3,339.750	\$419.06	\$12,524.06

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0811	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		400.000 50.240	.000 31.500 31.500	\$1,582.56	\$1,582.56
0817	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,435.000 0.500	2,208.000 365.000 2,573.000	\$182.50	\$1,286.50
0822	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,540.000 0.500	3,557.000 653.000 4,210.000	\$326.50	\$2,105.00
0837	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1504.960	1.000 4.000 5.000	\$6,019.84	\$7,524.80
0857	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 300.000	13.000 1.000 14.000	\$300.00	\$4,200.00
0862	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	19,435.000 1.950	10,984.500 99.750 11,084.250	\$194.51	\$21,614.29
0867	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,540.000 3.050	12,210.500 782.250 12,992.750	\$2,385.86	\$39,627.89
0870	716-2000	EROSION CONTROL MATS, SLOPES	SY	64,154.000 0.800	.111 5,076.667 5,076.778	\$4,061.33	\$4,061.42

Category Amount:

\$24,640.17

\$224,415.57

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION - PERMANENT							
0882	700-6910	PERMANENT GRASSING	AC	25.000 850.000	.000 1.076 1.076	\$914.60	\$914.60
0887	700-7000	AGRICULTURAL LIME	TN	82.000 150.000	.000 .840 .840	\$126.00	\$126.00
0892	700-8000	FERTILIZER MIXED GRADE	TN	25.000 500.000	3.065 .200 3.265	\$100.00	\$1,632.50
Category Amount:						\$1,140.60	\$2,673.10
Category Number: 0060 BRIDGES							
0932	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	646.000 56.830	.000 181.120 181.120	\$10,293.05	\$10,293.05
0977	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 2	LF	1,063.000 136.400	.000 .000 .000	\$0.00	\$0.00
0982	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	3,415.000 201.860	.000 1,064.816 1,064.816	\$214,943.76	\$214,943.76
0987	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 2	LF	1,922.000 173.240	.000 565.210 565.210	\$97,916.98	\$97,916.98
1067	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,636.000 42.780	.000 44.444 44.444	\$1,901.31	\$1,901.31
Category Amount:						\$325,055.10	\$325,055.10
Project Total Amount:						\$838,797.30	\$6,410,529.06

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: jsatterf

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0014

Pay Period: 07/01/2018
to 07/31/2018
