

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Contract Location:

SR 151 (ALABAMA HWY) BEGIN S OF ROLLINS IND PARK/HC

Time Allowed:

1585 Days

Elapsed Calender Days:

1383 Days

Percent Time:

87.26

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/17/2017

Date Awarded:

03/17/2017

Date Contract Executed:

05/10/2017

Date Notice to Proceed:

05/16/2017

Date Work Began:

06/19/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/16/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$36,162,266.60

Original Contract Amount \$34,596,916.18

Funds Available \$8,572,307.12

Percent Complete 75.77%

Counties:

Catoosa

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621530-	\$36,162,266.60	\$34,596,916.18	\$8,572,307.12	76.29%	\$303,932.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number: 621530- SR 151 (ALABAMA HWY) - WIDENING & RECONST

Federal State Project Number: STPIM-0180-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,920,273.43	\$21,671,479.27	\$248,794.16
Non-Participating	\$5,480,067.91	\$5,417,869.38	\$62,198.53
Total Earnings	\$27,400,341.34	\$27,089,348.65	\$310,992.69
Stockpiled Materials	\$189,618.14	\$196,678.35	(\$7,060.21)
Gross Earnings	\$27,589,959.48	\$27,286,027.00	\$303,932.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,589,959.48	\$27,286,027.00	

Total Payable: **\$303,932.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.682		
				9137857.490	.008		
		STPIM-0180-01(006)			.690	\$73,102.86	\$6,305,121.67
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,041.000	90,700.100		
				27.930	1,360.520		
					92,060.620	\$37,999.32	\$2,571,253.12
0110	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,575.000	311.507		
				55.480	43.483		
					354.990	\$2,412.44	\$19,694.85
0130	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,041.000	812.131		
				58.370	43.267		
					855.398	\$2,525.49	\$49,929.58
0140	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	22,032.000	11,301.000		
				17.380	4,759.000		
					16,060.000	\$82,711.42	\$279,122.80
Category Amount:						\$198,751.53	\$9,225,122.02
Category Number: 0020 DRAINAGE							
0240	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,171.000	9,176.400		
				46.540	48.000		
					9,224.400	\$2,233.92	\$429,303.58
0300	550-3336	SAFETY END SECTION 36 IN, STORM DRAIN, 4:1 EA		3.000	1.000		
				1559.610	2.000		
					3.000	\$3,119.22	\$4,678.83
0355	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	393.000	526.500		
				49.470	48.000		
					574.500	\$2,374.56	\$28,420.52

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0360	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	846.000 45.190	1,180.343 44.610 1,224.953	\$2,015.93	\$55,355.63
0369	603-7000	PLASTIC FILTER FABRIC	SY	1,113.000 4.470	2,581.204 95.280 2,676.484	\$425.90	\$11,963.88
Category Amount:						\$10,169.53	\$529,722.44
Category Number: 0030 SIGNING & MARKING & SIGNALS							
0492	615-1100	DIRECTIONAL BORE PIPE - 3 IN	LF	4,840.000 12.000	970.000 750.000 1,720.000	\$9,000.00	\$20,640.00
0602	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 82840.000	.390 .200 .590	\$16,568.00	\$48,875.60
0607	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 82840.000	.290 .080 .370	\$6,627.20	\$30,650.80
0612	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 82840.000	.260 .050 .310	\$4,142.00	\$25,680.40
0617	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 5	LS	1.000 82840.000	.250 .050 .300	\$4,142.00	\$24,852.00
0622	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 6	LS	1.000 82840.000	.270 .050 .320	\$4,142.00	\$26,508.80

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING & SIGNALS							
0752	682-6520	CONDUIT, FIBERGLASS, 2 IN	LF	160.000 30.000	.000 1,308.000 1,308.000	\$39,240.00	\$39,240.00
Category Amount:						\$83,861.20	\$216,447.60
Category Number: 0040 EROSION - TEMPORARY							
0782	163-0240	MULCH	TN	775.000 205.000	740.274 10.670 750.944	\$2,187.35	\$153,943.52
0807	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		13.000 241.410	8.250 .750 9.000	\$181.06	\$2,172.69
0811	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		400.000 50.240	138.000 22.500 160.500	\$1,130.40	\$8,063.52
0812	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		143.000 145.000	92.274 .750 93.024	\$108.75	\$13,488.48
0817	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,435.000 0.500	19,594.000 1,191.000 20,785.000	\$595.50	\$10,392.50
0822	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,540.000 0.500	25,331.000 344.000 25,675.000	\$172.00	\$12,837.50
0827	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,112.000 6.610	3,361.000 16.000 3,377.000	\$105.76	\$22,321.97

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0862	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	19,435.000 1.950	14,817.853 431.438 15,249.291	\$841.30	\$29,736.12
0867	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,540.000 3.050	25,568.001 124.688 25,692.689	\$380.30	\$78,362.70
Category Amount:						\$5,702.42	\$331,319.00
Category Number: 0060 BRIDGES							
0947	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1073654.270	.680 .010 .690	\$10,736.54	\$740,821.45
0997	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 125838.400	.690 .010 .700	\$1,258.38	\$88,086.88
1072	603-7000	PLASTIC FILTER FABRIC	SY	2,636.000 3.990	3,016.907 75.663 3,092.570	\$301.90	\$12,339.35
Category Amount:						\$12,296.82	\$841,247.68
Category Number: 0010 ROADWAY							
1301	621-4082	CONCRETE SIDE BARRIER, TYPE 7T 621-4082 CONCRETE SIDE BARRIER, TY 7T	LF	.000 690.600	30.000 .000 30.000	\$0.00	\$20,718.00
Category Amount:						\$0.00	\$20,718.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2021

User: jsatterf

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0045

Pay Period: 01/26/2021
to 02/26/2021

Project Number 621530-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0040 EROSION - TEMPORARY					
3001	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	.000	3.000		
				211.190	1.000		
					4.000	\$211.19	\$844.76
		MAINT OF SILT CONTROL GATE, TP 3					
Category Amount:						\$211.19	\$844.76
Project Total Amount:						\$310,992.69	\$27,400,341.34