

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2019

User: sandrews

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701192-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Contract Location: MCEVER RD AND EXTENDING TO LAKE LANIER ISLAND IN I
Time Allowed: 780 **Days**
Elapsed Calender Days: 678 **Days**
Percent Time: 86.92

District: 1

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

NORCROSS

GA 30093

Phone: (770)982-1905

Date Let: 04/21/2017

Date Awarded: 04/21/2017

Date Contract Executed: 09/14/2017

Date Notice to Proceed: 09/22/2017

Date Work Began: 11/03/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/10/2019

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$10,905,484.73

Original Contract Amount \$10,412,558.29

Funds Available \$3,958,110.99

Percent Complete 63.71%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007319	\$10,905,484.73	\$10,412,558.29	\$3,958,110.99	63.71%	\$356,295.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2019

User: sandrews

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701192-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 0007319 SR 347 - RECON & WIDENING

Federal State Project Number: CSSTP-0007-00(319)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,947,373.74	\$6,591,077.85	\$356,295.89
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$6,947,373.74	\$6,591,077.85	\$356,295.89
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,947,373.74	\$6,591,077.85	\$356,295.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,947,373.74	\$6,591,077.85	
		Total Payable:	\$356,295.89

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2019

User: sandrews

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701192-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007319

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.799		
				403550.000	.055		
					.854	\$22,195.25	\$344,631.70
		CSSTP-0007-00(319)					
0019	441-4020	CONC VALLEY GUTTER, 6 IN	SY	754.000	.000		
				37.000	40.567		
					40.567	\$1,500.98	\$1,500.98
0020	441-0104	CONC SIDEWALK, 4 IN	SY	17,275.000	5,897.965		
				31.000	1,665.289		
					7,563.254	\$51,623.96	\$234,460.87
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,480.000	4,354.218		
				73.000	1,202.690		
					5,556.908	\$87,796.37	\$405,654.28
0075	413-0750	TACK COAT	GL	19,777.000	3,572.000		
				5.200	111.000		
					3,683.000	\$577.20	\$19,151.60
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	24,050.000	11,183.301		
				17.000	356.000		
					11,539.301	\$6,052.00	\$196,168.12
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,412.000	5,380.140		
				37.000	498.000		
					5,878.140	\$18,426.00	\$217,491.18
0125	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,800.000	2,980.300		
				45.000	1,086.000		
					4,066.300	\$48,870.00	\$182,983.50
0134	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		16.000	2.000		
				650.000	2.000		
					4.000	\$1,300.00	\$2,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2019

User: sandrews

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701192-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007319

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0155	668-1100	CATCH BASIN, GP 1	EA	101.000 2200.000	58.500 7.500 66.000	\$16,500.00	\$145,200.00
0285	641-1200	GUARDRAIL, TP W	LF	6,359.000 18.000	1,044.000 3,326.950 4,370.950	\$59,885.10	\$78,677.10
0290	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 990.000	.000 3.000 3.000	\$2,970.00	\$2,970.00
0295	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	11.000 2600.000	2.000 5.000 7.000	\$13,000.00	\$18,200.00
0305	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	395.000 32.000	80.000 69.000 149.000	\$2,208.00	\$4,768.00
Category Amount:						\$332,904.86	\$1,854,457.33
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0365	163-0240	MULCH	TN	553.000 180.000	464.938 22.645 487.583	\$4,076.10	\$87,764.94
Category Amount:						\$4,076.10	\$87,764.94
Category Number: 0010 ROADWAY							
0470	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	80.000 34.000	.000 57.814 57.814	\$1,965.68	\$1,965.68
Category Amount:						\$1,965.68	\$1,965.68

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2019

User: sandrews

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701192-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007319

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0490	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 210.000	20.000 1.000 21.000	\$210.00	\$4,410.00
Category Amount:						\$210.00	\$4,410.00
Category Number: 0010 ROADWAY							
0600	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000 15.000	1,452.750 408.000 1,860.750	\$6,120.00	\$27,911.25
0640	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	200.000 5.000	.000 196.000 196.000	\$980.00	\$980.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	97,119.530 10,039.250 107,158.780	\$10,039.25	\$107,158.78
Category Amount:						\$17,139.25	\$136,050.03
Project Total Amount:						\$356,295.89	\$6,947,373.74