

Estimate Summary By Project

Contract ID: B1CBA1701313-0

Estimate Number: 0004

Pay Period: 09/01/2018

to 01/16/2019

Contract Location:

VARIOUS LOCATIONS IN CRAWFORD COUNTY

Time Allowed: 372 Days  
Elapsed Calender Days: 369 Days  
Percent Time: 99.19

District: 3

Area: 04

Contractor:

MID-STATES STRIPING, INC.  
2772 OLD GRAY HWY.

Date Let: 06/16/2017  
Date Awarded: 06/30/2017  
Date Contract Executed: 08/24/2017  
Date Notice to Proceed: 08/25/2017  
Date Work Began: 01/01/2018  
Date Time Stopped: 08/28/2018  
Date Accepted: 09/28/2018  
Adjusted Completion Date: 08/31/2018

MACON GA 31211-6604

Phone: (800)892-2794

Escrow Agent:

Surety Co: CONTRACTORS BONDING INSURANCE CO.

Current Contract Amount \$260,940.05  
Original Contract Amount \$260,940.05  
Funds Available \$6,257.52  
Percent Complete 97.60%

Counties:

Crawford

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015178	\$260,940.05	\$260,940.05	\$6,257.52	97.60%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1701313-0

Estimate Number: 0004

Pay Period: 09/01/2018

to 01/16/2019

---

 Project Number: 0015178 VARIOUS LOCS - STRIPING AND SIGNING UPGRAI

Federal State Project Number: 0015178

---

	Total to Date	Prev to Date	This Estimate
Participating	\$229,214.28	\$229,214.28	\$0.00
Non-Participating	\$25,468.25	\$25,468.25	\$0.00
<b>Total Earnings</b>	<b>\$254,682.53</b>	<b>\$254,682.53</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$254,682.53</b>	<b>\$254,682.53</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$254,682.53</b>	<b>\$254,682.53</b>	

**Total Payable: \$0.00**