

Estimate Summary By Project

Contract ID: B1CBA1701396-0

Estimate Number: 0006

Pay Period: 03/06/2018

to 05/08/2018

Contract Location:

I-85/SR 403 IN DISTRICT 1.

Time Allowed: 900 Days  
Elapsed Calender Days: 210 Days  
Percent Time: 23.33

District: 1

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC  
P.O. BOX 327

Date Let: 06/16/2017  
Date Awarded: 06/16/2017  
Date Contract Executed: 10/07/2017  
Date Notice to Proceed: 10/11/2017  
Date Work Began: 10/11/2017  
Date Time Stopped: 00/00/0000  
Date Accepted: 00/00/0000  
Adjusted Completion Date: 03/28/2020

TUCKER GA 30085  
Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$11,349,328.25  
Original Contract Amount \$11,315,500.00  
Funds Available \$10,432,217.95  
Percent Complete 8.08%

Counties:

Franklin Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015436	\$11,349,328.25	\$11,315,500.00	\$10,432,217.95	8.08%	\$154,714.70

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1701396-0

Estimate Number: 0006

Pay Period: 03/06/2018

to 05/08/2018

Project Number: 0015436 DESIGN-BUILD BRIDGE REPLACEMENT @ 6 LOC

Federal State Project Number: 0015436

	Total to Date	Prev to Date	This Estimate
Participating	\$733,688.24	\$609,916.48	\$123,771.76
Non-Participating	\$183,422.06	\$152,479.12	\$30,942.94
<b>Total Earnings</b>	<b>\$917,110.30</b>	<b>\$762,395.60</b>	<b>\$154,714.70</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$917,110.30</b>	<b>\$762,395.60</b>	<b>\$154,714.70</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$917,110.30</b>	<b>\$762,395.60</b>	

<b>Total Payable:</b>	<b>\$154,714.70</b>
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA1701396-0

Estimate Number: 0006

Pay Period: 03/06/2018

to 05/08/2018

Project Number 0015436

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 BRIDGES</b>							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2641700.000	.116 .017 .133	\$44,908.90	\$351,346.10
		STRUCTURE ID: 157-0022-0 (JACKSON COUNTY )					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1985800.000	.090 .023 .113	\$45,673.40	\$224,395.40
		STRUCTURE ID: 119-0025-0 (FRANKLIN COUNTY )					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2396300.000	.022 .001 .023	\$2,396.30	\$55,114.90
		STRUCTURE ID: 119-0035-0 (FRANKLIN COUNTY )					
0025	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2209400.000	.079 .027 .106	\$59,653.80	\$234,196.40
		STRUCTURE ID: 119-0023-0 (FRANKLIN COUNTY )					
0030	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2082300.000	.024 .001 .025	\$2,082.30	\$52,057.50
		STRUCTURE ID: 119-0017-0 (FRANKLIN COUNTY )					

<b>Category Amount:</b>	\$154,714.70	\$917,110.30
<b>Project Total Amount:</b>	\$154,714.70	\$917,110.30