

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Contract Location:

WIDENING I-75/SR 401 BEGIN N OF SR133 & EXTEND TO THE

Time Allowed:

1108 Days

Elapsed Calendar Days:

743 Days

Percent Time:

67.06

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

08/08/2017

Date Notice to Proceed:

06/16/2017

Date Work Began:

08/23/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/27/2020

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$49,610,659.88

Original Contract Amount \$48,471,167.45

Funds Available \$11,287,278.99

Percent Complete 75.88%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000762	\$49,610,659.88	\$48,471,167.45	\$11,287,278.99	77.25%	\$1,076,870.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Project Number: 0000762 I-75/SR 401 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHS00-0000-00(762)

	Total to Date	Prev to Date	This Estimate
Participating	\$30,115,882.96	\$29,030,672.80	\$1,085,210.16
Non-Participating	\$7,528,970.81	\$7,257,668.26	\$271,302.55
Total Earnings	\$37,644,853.77	\$36,288,341.06	\$1,356,512.71
Stockpiled Materials	\$678,527.12	\$958,169.07	(\$279,641.95)
Gross Earnings	\$38,323,380.89	\$37,246,510.13	\$1,076,870.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$38,323,380.89	\$37,246,510.13	

Total Payable: **\$1,076,870.76**

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.977		
				1000000.000	.023		
		NHS00-0000-00(762)			1.000	\$23,000.00	\$1,000,000.00
0014	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	841.750		
				45.000	77.000		
					918.750	\$3,465.00	\$41,343.75
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.800		
				325000.000	.050		
					.850	\$16,250.00	\$276,250.00
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.940		
				7134172.000	.040		
		NHS00-0000-00(762)			.980	\$285,366.88	\$6,991,488.56
0025	205-0001	UNCLASS EXCAV	CY	234,929.000	151,916.000		
				5.000	8,916.000		
					160,832.000	\$44,580.00	\$804,160.00
0072	167-1500	WATER QUALITY INSPECTIONS	MO	47.000	21.000		
				2500.000	1.000		
					22.000	\$2,500.00	\$55,000.00
0105	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	943.000	831.426		
				48.000	182.750		
					1,014.176	\$8,772.00	\$48,680.45
0135	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	5,100.000	36.700		
				55.000	927.389		
					964.089	\$51,006.40	\$53,024.90
0140	441-4020	CONC VALLEY GUTTER, 6 IN	SY	151.000	157.889		
				48.000	18.333		
					176.222	\$879.98	\$8,458.66

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0150	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	550.000 16.000	359.000 117.000 476.000	\$1,872.00	\$7,616.00
0155	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,650.000 19.000	3,720.000 31.000 3,751.000	\$589.00	\$71,269.00
Category Amount:						\$438,281.26	\$9,357,291.32
Category Number: 0030 MSE WALLS							
0255	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - WALL NO. 2	SF	2,977.000 38.000	2,782.000 195.000 2,977.000	\$7,410.00	\$113,126.00
0265	627-1100	COPING A, WALL NO - WALL NO.2	LF	210.000 90.000	110.000 100.000 210.000	\$9,000.00	\$18,900.00
Category Amount:						\$16,410.00	\$132,026.00
Category Number: 0010 ROADWAY							
0315	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	7,098.000 3.500	2,920.000 5,469.000 8,389.000	\$19,141.50	\$29,361.50
0470	668-1100	CATCH BASIN, GP 1	EA	24.000 2450.000	24.000 .500 24.500	\$1,225.00	\$60,025.00
0490	668-2100	DROP INLET, GP 1	EA	40.000 2300.000	45.000 .500 45.500	\$1,150.00	\$104,650.00
0545	163-0240	MULCH	TN	1,362.000 225.000	212.604 2.900 215.504	\$652.50	\$48,488.40

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0550	163-0300	CONSTRUCTION EXIT	EA	17.000 2000.000	1.000 2.000 3.000	\$4,000.00	\$6,000.00
0625	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	482.000 50.000	528.500 68.000 596.500	\$3,400.00	\$29,825.00
0630	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,740.000 65.000	1,259.714 203.780 1,463.494	\$13,245.70	\$95,127.11
0640	603-7000	PLASTIC FILTER FABRIC	SY	3,616.000 2.250	850.830 2,225.854 3,076.684	\$5,008.17	\$6,922.54
0645	700-6910	PERMANENT GRASSING	AC	65.000 1600.000	45.956 5.200 51.156	\$8,320.00	\$81,849.60
0650	700-7000	AGRICULTURAL LIME	TN	197.000 30.000	109.725 13.000 122.725	\$390.00	\$3,681.75
0655	700-8000	FERTILIZER MIXED GRADE	TN	52.000 600.000	23.920 .375 24.295	\$225.00	\$14,577.00
0665	700-9300	SOD	SY	300.000 15.000	.000 448.020 448.020	\$6,720.30	\$6,720.30
Category Amount:						\$63,478.17	\$487,228.20

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2019

User: tnorman

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0026

Pay Period: 06/05/2019
to 06/28/2019

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1003	500-3002	CLASS AA CONCRETE	CY	561.000 1300.000	338.058 78.316 416.374	\$101,810.80	\$541,286.20
1008	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1		1,525.000 350.000	821.310 703.980 1,525.290	\$246,393.00	\$533,851.50
1013	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF 1		2,276.000 410.000	1,186.492 1,064.028 2,250.520	\$436,251.48	\$922,713.20
Category Amount:						\$784,455.28	\$1,997,850.90
Category Number: 0030 MSE WALLS							
4865	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - WALL NO. 3	SF	1,853.000 38.000	721.000 1,132.000 1,853.000	\$43,016.00	\$70,414.00
Category Amount:						\$43,016.00	\$70,414.00
Category Number: 0020 BRIDGES							
5300	511-1000	BAR REINF STEEL	LB	41,228.000 0.900	23,523.000 12,080.000 35,603.000	\$10,872.00	\$32,042.70
Category Amount:						\$10,872.00	\$32,042.70
Project Total Amount:						\$1,356,512.71	\$37,644,853.77